

# Member Highway Fund Progress Report

Member: Andrew Bowles

23 May 2013

Project Details		Location	Scheme Details	Additional notes
<b>Project No</b>	<b>16900748</b>	Boughton Hill, Dunkirk	Traffic systems to provide and install VAS	VAS due to be installed in Feb / March 2013
<b>Application received by MHF Team</b>	15/10/2012			
<b>Committed amount</b>	£6,162			
<b>Status</b>	Works Completed			
<b>MHF3 sent to Member</b>	03/12/2012			
<b>Director Approval</b>	17/12/2012			
<b>Works Start Date</b>				
<b>Works completed</b>	24/04/2013			
<b>Project No</b>	<b>16900300</b>	Faversham Road Newnham/Doddington.	Member has decided to proceed with installation of unsuitable for HGV signs	
<b>Application received by MHF Team</b>	20/12/2011			
<b>Committed amount</b>	£2,914			
<b>Status</b>	Handed over for delivery			
<b>MHF3 sent to Member</b>	21/11/2012			
<b>Director Approval</b>	30/11/2012			
<b>Works Start Date</b>	December 2012			
<b>Works completed</b>				
<b>Project No</b>	<b>16900299</b>	Lansdown Primary School. Gladstone Drive, Snipeshill	Informal consultation to seek residents views on perceived parking problems around school peak times	Mike Knowles at SBC has been contacted regarding the implementation of this scheme as this would be a contribution only.
<b>Application received by MHF Team</b>	20/12/2011			
<b>Committed amount</b>	£500			
<b>Status</b>	Works Completed			
<b>MHF3 sent to Member</b>	15/10/2012			
<b>Director Approval</b>	18/10/2012			
<b>Works Start Date</b>				
<b>Works completed</b>	08/04/2013			

## Member Highway Fund Budget Report

Member: **Andrew Bowles**

23 May 2013

Budget Year	Budget	Outstanding	Awaiting Approval		Committed		Remaining Budget	Completed	
	£	No. Schemes	£	No. Schemes	£	No. Schemes	£	£	No. Schemes
2014/2015	0	0	0	0	0	0	0	0	0
2013/2014	21,250	0	0	0	0	0	21,250	0	0