

## Big Box Retail



5/1/18 - The electricity substation being energised.



5/1/18 - The Costa Cladding being installed to Unit 3



19/1/18 - The floor slab being poured in Unit 1 (Home Bargains)



8/2/18 - External concrete slabs being poured to the service area



21/2/18 - External slabs to the service yard being poured



21/2/18 - Construction of the pedestrian ramp off Eurolink Way



21/2/18 - Hard Landscaping being installed around Unit 3 (Costa)



6/3/18 - Ducting being installed in Milton Rd for the controlled crossing

**Works to be carried out**

Traffic Signals, Tactiles and Resurfacing in Milton Road

Resurfacing of the entrance bellmouth to site six

Hard & Soft Landscaping to site six including forming & resurfacing of the roadways & completion of the access ramp and access stairs from Eurolink Way

Lighting Columns & CCTV Installation to site six

## Big Box Retail



7/3/18 - Blockwork footpath and Cladding now substantially complete to Costa



7/3/18 - Kerbing being laid to form the car parking areas



7/3/18 - Only one concrete slab remaining for the service yard area





7/3/18 - Facing brickwork being installed to the ramp and staircase off of Eurolink Way



7/3/18 - Internal stud partition now installed between units 1 & 2



8/3/18 - Duct pit installed in Milton Road



**Works to be carried out**

Luminaires to be installed on lighting columns and the lighting columns energised

Southern Water diversion works

Vodafone diversion works

The installation of a pedestrian crossing island set to the East of the junction with Station Street

Footways to be completed around the MSCP entrance once the MSCP structure has been installed

Surface layer to be installed on the footway adjacent to their MSCP site

## St. Michael's Road & MSCP Site



10/1/18 - The new footway being constructed in St. Michael's Road



17/1/18 - The new footway being asphalted



26/1/18 - Footway being constructed to meet the new multi-storey car park vehicular entrance





5/2/18 - Tree felling on the site of the new multi-storey car park



1/3/18 - Site investigation works being undertaken for contamination



1/3/18 - Lighting Columns installed in St. Michael's Road



**Works to be carried out**

Lighting Column installations

Height Restriction Barrier Installation

CCTV Installation

Perimeter Fencing Installation including adjacent footway resurfacing

## St. Michael's Road Car Park



3/1/18 - The entrance being constructed to St. Michael's Road Car Park



17/1/18 - The first day of asphaltting to St. Michael's Road car park



19/1/18 - Final day of asphaltting to St. Michael's Road car park



26/1/18 - Road marking being installed in St. Michael's Road car park



8/2/18 - Works start on the breakthrough area



13/2/18 - Formation installed and compacted for the breakthrough area



21/2/18 - The completed breakthrough area

