

To: Swale Joint Transportation Board
By: KCC Highways and Transportation
Date: 4th March 2024
Subject: Highways Forward Works Programme: 2022/23 and 2023/24
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Alan Blackburn	Swale Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent Of Works	Current Status
Canterbury Road (Boughton Hill)	Dunkirk	<u>Stabilisation Works</u> East Of Staplestreet Road	Completed
A2 London Road	Teynham	Dover Inn Pub To Folwer Welch Industrial Estate	Completed
A250 Halfway Road	Minster-On-Sea	Roundabout With Power Station Road To Danley Road	Completed
Rowetts Way	Eastchurch	<u>Retexturing</u> Roundabout With Lower Road To Roundabout With Church Road	Completed
Thompsett Way	Queenborough	<u>Retexturing</u> Circulatory Section Of Roundabout Access To Morrisons	Completed
The Broadway	Sheerness	Trinity Road To Meyrick Road	Completed
A2 London Road	Tonge	Dully Road To Panteny Lane	Completed
Borden Lane	Sittingbourne	Homewood Avenue To Riddles Road	Completed
B2040 Crescent Road	Faversham	East Street To Court Street	Programmed 10 th March 2024
Court Street	Faversham	<u>Carriageway Preservation</u> Renewal Of Grouting To Setts. Sections Between Crescent Road And Market Place.	Commenced
High Street	Sittingbourne	Maintenance Of Various Ramp Approaches To The Tabletops Along The Length Of The High Street	To Be Designed And Programmed.
Kingsferry Bridge	Iwade	Lifting Deck	Patch Repairs Completed. Liaising With Network Rail For Permanent Repair
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent And Description Of Works	Current Status
Whitstable Road	Faversham	<u>Footway Reconstruction</u> From The Junction With Bob Amor Close To The Junction With Cyprus Road (North Side Only)	Completed

Silver St	Bredgar	<u>Footway Preservation</u> From The Junction With Gore Road To Approximately No. 11 Silver Street	Completed
Bush Close	Bredgar	<u>Footway Preservation</u> Entire Extents	Completed
Travers Gardens	Bredgar	<u>Footway Preservation</u> Entire Extents	Completed
Gore Road	Bredgar	<u>Footway Preservation</u> From The Junction With The Street To Its Junction With Silver Street	Completed
Bayview Gardens	Leysdown	<u>Footway Preservation</u> Entire Extents	Completed
Warden View Gardens	Leysdown	<u>Footway Preservation</u> Entire Extents	Completed
Cliff View Gardens	Leysdown	<u>Footway Preservation</u> Entire Extents	Completed
Danes Drive	Leysdown	<u>Footway Preservation</u> Entire Extents	Completed
Mustards Road	Leysdown	<u>Footway Preservation</u> Entire Extents	Completed
St Clements Close	Leysdown	<u>Footway Preservation</u> Entire Extents	Completed
Buttermere	Faversham	<u>Footway Preservation</u> Entire Extents	Completed
Windermere	Faversham	<u>Footway Preservation</u> Entire Extents	Completed
Whitstable Rd	Faversham	<u>Footway Preservation</u> From Approximately The Junction Of Park Rd To The Pedestrian Crossing. (South Side Only)	Completed
Park Rd	Faversham	<u>Footway Preservation</u> Entire Extents	Completed
Westgate Rd	Faversham	<u>Footway Preservation</u> Entire Extents	Designed And To Be Programmed.
Cyprus Rd	Faversham	<u>Footway Preservation</u> Entire Extents	Completed
Peel Drive	Sittingbourne	<u>Footway Preservation</u> Entire Extents	Completed
Rosebery Close	Sittingbourne	<u>Footway Preservation</u> Entire Extents	Completed
Salisbury Close	Sittingbourne	<u>Footway Preservation</u> Entire Extents	Designed And To Be Programmed.

Gordon Close	Sittingbourne	<u>Footway Preservation</u> Entire Extents	Completed
Sunnybank	Sittingbourne	<u>Footway Preservation</u> Entire Extents	Completed
Station Road	Faversham	<u>Footway Preservation</u> Preston St To St Marys On North Side	Completed
Minster Road	Sheerness	<u>Footway Preservation</u> Barton Hill Drive To Scrapesgate Road	Completed
Canterbury Road	Faversham	<u>Footway Preservation</u> From The Junction With Love Lane To Preston Avenue	Completed

Surface Treatments - Contact Officer Aaron Divall

Road Name	Parish	Extent Of Works	Current Status
Ottenden Road	Eastling	Kettlehill Road To Swale District Border	Complete
Swale Way	Sittingbourne	Eurolink V To Bingham Road	Complete
Leysdown Road (Inc Shellness Road)	Leysdown	Warden Bay Road End Of Shellness Road	Complete
Bull Lane	Newington (Swale)	From Playstool Road Newington To Wormdale Hill (Miss Out Middle Section)	Complete
Breach Lane	Upchurch	Holywell Lane To A2 London Road	Complete
Basser Hill	Lower Halstow	From Oak Lane To Raspberry Hill Lane	Complete
Throwley Road (Include Loosedown)	Throwley	Alms House Road To Faversham Road	Complete
Brogdale Road	Ospringe	Plumford Road To A2	Complete

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Snipeshill, Sittingbourne	Flood and Water Management Team led drainage improvement SuDS retrofit at open space by Greenways.	KCC FWM Team progressing design and applications for external funding. Detailed design undergoing technical review.
Whitstable Road	Faversham	Investigation into alleviation of flooding issues near Park Row in heavy rainfall. Additional works proposed to improve existing drainage alongside the recreation ground.	Works Completed, continuing to monitor feedback post scheme completion.
Selling Road	Selling	Flooding affecting area beneath Railway Bridge. Maintenance of drainage system to be carried out. Additional improvements under consideration to reduce flow into Selling Road / Fox Lane from the main road before it reaches the bridge to alleviate flooding.	Works Completed
Maidstone Road	Borden	Investigation into flooding at Westfield Gardens. Site inspected – remedials may be required to existing drainage on Maidstone Road. CCTV survey was inconclusive.	Investigations completed further works required at design stage
Parsonage Lane	Bobbing	Replacement of damaged culvert pipe (40m in length)	Works complete
Oad Street	Borden	Installation of kerblines to reduce risk of property flooding	Works complete along with pipe repairs
Curtis Way	Faversham	Repair to existing drainage system	Works completed
Canterbury Road	Faversham	Replacement of existing (nonfunctional) gully pot	Works completed
Love Lane	Minster	Ditching works	Works completed
Frank Apps Close	Newington	Installation of new soakaway	Works due for completion March 2024

Ferry Road	Iwade	Investigations into water leak	Awaiting programmed date
Parsonage Lane	Bobbing	Replacement of root infested pipe	Awaiting programmed date
Oad Street	Borden	Refurbishment of existing soakaway following recent works to repair drains, pipework and reinstate verges.	Awaiting programmed date

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Location	Description of Works	Status
Queens Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
High Street	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Mills Close	Minster	Replacement of 1 no street light complete with LED Lantern	Completed
Berkeston Close	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Completed
Vaughan Drive	Kemsley	Replacement of 1 no street light complete with LED Lantern	Completed
London Road	Upchurch	Replacement of 1 no street light complete with LED Lantern	Completed
ST Michaels Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
High Street	Newington	Replacement of 1 no street light complete with LED Lantern	Completed
Marine Parade	Sheerness	Replacement of 1 no street light complete with LED Lantern	Completed
Milton Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Orchard View	Teynham	Replacement of 1 no street light complete with LED Lantern	Completed
Simpson Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
London Road	Teynham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of March 2024
Wardon Bay Road	Leysdown	Replacement of 1 no street light complete with LED Lantern	Completed
Otterham Quay Lane	Upchurch	Replacement of 1 no street light complete with LED Lantern	Completed
Leysdown Road	Leysdown	Replacement of 1 no street light complete with LED Lantern	Completed
Staple Street	Hernehill	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Sheppey Way	Bobbing	Replacement of 1 no street light complete with LED Lantern	Completed
Stephens Close	Faversham	Replacement of 1 no street light complete with LED Lantern	Completed
West Street	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Minster Drive	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024

Copland Avenue	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Seaside Avenue	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Cromwell Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Old Ferry Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Plover Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Grenadier Close	Upchurch	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024
Lower Road	Teynham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of March 2024

Appendix D – Transportation and Safety Schemes

The Road Safety and Active Travel Group is implementing schemes within the Swale District, to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety).

CASUALTY REDUCTION MEASURES			
Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
22-SW-CRM-66 Sheppey Way Bobbing Apple Svc/McDonalds	Bobbing	New Roundabout Junction to replace existing right turn lane which is currently a priority junction	The roundabout option was not practical to construct so a design is in progress for traffic signals with construction expected in the second half of 2024/25
23-SW-CRM-583 Broad Street junction with Hope Street	Sheerness	Junction improvements – Revoke one-way restriction on southern section of Hope Street and other associated signing and lining works	Works complete.
23-SW-CRM-928 A2 ST MICHAEL'S ROAD J/W CROWN QUAY LANE, SITTINGBOURNE Traffic signals	Sittingbourne	Signal-controlled junction upgrade.	Traffic modelling complete. Signal phasing to be amended To be implemented in Spring 2024.

INTEGRATED TRANSPORT SCHEMES			
Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
2122-LTP-SW-02 Dark Hill	Faversham	Remedial Works following Road Safety Audit 3	Works have been programmed several times but aborted due to parked cars in the works area. Contractor still trying to complete this. Road space is not available until after 25 th February for us to try again.

Active Travel Scheme			
Road Name	Parish	Description of Works	Current Status
23-AC-SW-873 Faversham Cross Town Walking Route ATF4	Faversham	Improvements to walking and wheeling route east/west across Faversham Town	Changes which require a traffic regulations order (TRO) will be submitted for consultation. An overall scheme update will be presented to the March JTB 2024.

Externally Funded Schemes

The Road Safety and Active Travel Group is implementing schemes within the District of Swale funded by external corporations whilst still meeting KCC's strategic targets with the road network.

Externally Funded Schemes			
Road Name	Description of Works	Source of Funding	Current Status
23-SW-EXT-151 Lower Halstow village	20mph speed limit reduction	Lower Halstow Parish Council	Complete
22-SW-EXT-502 Hernhill Village	30mph speed limit reduction	Hernhill Parish Council	Works ordered and due to be completed Spring 2024
22-SW-EXT-631 Canterbury Road/London Road, Dunkirk	40mph speed limit reduction	Dunkirk Parish Council	Works ordered and due to be completed Spring 2024

Appendix E – Developer Funded Works

Key:

	Technical Vetting Underway
	S278 Agreement Not Progressed
	Significant Works Outstanding
	Maintenance Period
	Minor Works Outstanding
	Site Adopted Recently

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works required. Street Lighting Team instructed to proceed with lighting remedials and recharge to Developer. Awaiting date for works.
SW/003032	Old Water Works Site, Rook Lane, Keycol, Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Agreement area to be superseded by Land at Hill Farm, Bobbing, S278 Agreement – remedial works to be captured under same. Remedial works completed. Site adopted 07 December 2023.
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards. Stage 3 RSA undertaken. Discussions ongoing with Developer through Default Specialists. Awaiting date for agreed remedial works by Developer.
SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	As-Built amendments required. Remedial and completion works underway.
SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Remedial works still required prior to sign off. Awaiting confirmation of date for these by Developer.
SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption.

SW/003046	Power Station Road, Halfway, Sheppey	Minster-on-Sea	Provision of Private Housing development Junction and Traffic Calming	Road Safety Audit Stage 3 undertaken. Remedial works agreed. Developer has confirmed remedial works to be carried out by Feb 2024 prior to Certificate 1.
SW/003061	Swale Way/Reams Way, Kemsley, Sittingbourne	NCP	Temporary Access Crossings across Footways for Soil Removal Works	Minor remedial items to be carried out. Date TBC for remedials by Developer prior to Cert 2.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Remedials complete. S278 Cert 1 issued on 23 November 2023. Serving Maintenance Period.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed acceptably by developer. H&S File & As-Built Drawings received October 2022. Certificate 1 issued October 2022. Serving Maintenance Period. End of Maintenance inspection due.
SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. Minor resurfacing remedials required following RSA3 prior to Certificate 1. H&S File & As-Built Drawings received. Date TBC for remedials by Developer.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for small housing development	End of Maintenance Inspection undertaken. Minor remedial items outstanding. Awaiting confirmation from Developer of date for these works prior to issuing Certificate 2.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued. Street Lighting remedial works, H&S File and As-Built Drawings and minor remedial items still outstanding prior to Certificate 2.
SW/003082	Brogdale Road, Ospringe	Ospringe	Provision of Access Road to new Housing Development	S278 Cert 1 issued. Serving Maintenance Period.
SW/003084	Eurolink Way, Sittingbourne	NCP	Site access Letter of Agreement plus new Puffin crossing scheme	S278 Certificate 2 issued 27 July 2020 for bellmouth access into Site. Agreement in place for Signal Crossing. Awaiting updated drawing for recycling centre parking issues prior to issue of Cert 1. TRO proposals for waiting restrictions adjacent traffic island being progressed.
SW/003086	Lower Road 3, Teynham	Teynham	Provision of Frontage Footway to small housing development	S278 Certificate 1 issued. Serving Maintenance Period. Subject to end of Maintenance Inspection.

SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1.
SW/003090	Minster Road, Minster, Sheppey (Preston Skreens)	Minster-on-Sea	Provision of Access for new small Housing Development	Remedial works undertaken – subject to sign off inspection by KCC officer. Material Test Results and As-Built drawing required prior to issue of Cert 1.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by Developer.
SW/003094	Nova, Graveney Road, Faversham (Tylman Place)	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	S278 Certificate 2 paperwork being progressed. Adoption imminent, subject to final inspection of minor civils and street lighting remedials.
SW/003097	Crown Quay Lane, Sittingbourne	NCP	New Bell mouth access into Redrow Eurolink Way Site	Agreement in place. Works completed.
SW/003100	Love Lane & Graveney Road, Faversham	Faversham	Two new bell mouth accesses - Graveney Road & Love Lane, Faversham	Minor remedial works completed. S278 Certificate 1 issued November 2022. Serving Maintenance Period. End of Maintenance undertaken November 2023. Remedial works required prior to issue of S278 Cert 2. Awaiting confirmation of date for remedial works from Developer.
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by Developer. File closed as no further communications progressing this and planning permission expired January 2020.
SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Design Technical Submission to be Re-Submitted by the Developer's consultant. KCC still awaiting civils design submission. Technical Acceptance not yet issued. Street Lighting technical review on-going.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway and Access for Small Housing development	SUPERSEDED BY SW003337 - S278 Certificate 1 issued September 2022. End of Maintenance Inspection undertaken. Minor remedial works agreed with Developer. Awaiting confirmation of date from Developer for these works.
SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Majority of planned remedial works completed. Minor remedial works outstanding. RSA3 undertaken and further remedial works required following same. As-Built Drawings, H&S File required prior to Certificate 1. Remedial works being instructed by KCC – awaiting date for commencement.

SW/003118	Grovehurst Road, Sittingbourne	Sittingbourne	Provision of Access for new small Housing Development	S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with Developer. Awaiting confirmation of date from Developer for these works. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption.
SW/003141	Stones Farm, Canterbury Road, Bapchild	Bapchild	Traffic Signal Junction and Access for Private Housing Development	S278 Certificate 1 issued 28 March 2022. Serving Maintenance Period. End of Maintenance inspection carried out. Final remedial works agreed. Final soft landscaping works being undertaken prior to adoption.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from Developer remedial works have been carried out. Further inspection required once all material movements have ceased to agree final remedial works. Date TBC by Developer.
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway. KCC awaiting revised submission.
SW/003202	Tylman Place, Graveney Road - LOA	Faversham	Formation of new entrance to development	Agreement in place. Works completed. File closed as superseded by S278 for SW/003094.
SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Physical works completed. Partial installation of TRO lining completed – remaining section(s) to be installed in due course. RSA 3/ As-Builts/H&S File required prior to Certificate 1. Further remedial works required following multiple trench reinstatements in new surfacing (carriageway and footway). Awaiting confirmation of date from Developer for these works. RSA 3 undertaken Feb 2024 - KCC awaiting report.
SW/003267	Wises Lane, Sittingbourne	Borden	Amended alignment to Wises Lane for new housing developer and creating new bell mouth for Wises Lane	Agreement in place. Works underway.
SW/003294	Quinton Road, Sittingbourne	NCP	Mini roundabouts on Quinton Road access to site.	Agreement in place. RSA3 Remedial works required prior to Cert 1. Awaiting confirmation of date from Developer for when these works will be completed.

SW/003314	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 153 no. housing development and associated highway works.	S278 Agreement in place. Widening works underway. Resurfacing of footways and carriageway to be carried out. Footway resurfacing works underway. Carriageway resurfacing works now in progress. Majority of carriageway surfacing works complete. Final area of surfacing at junc/w Queenborough Road to be incorporated under Queenborough Road S278 works – awaiting confirmation of date from Developer.
SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works completed. Access incorporated within SW003314 Agreement.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Agreement in place. Date for commencement of works TBC by Developer.
SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Carriageway resurfacing remedial works required prior to issue of Certificate 1. Remedial works undertaken. Awaiting H&S File and Design & Check Certificate prior to issue of Cert 1. H&S File received. Awaiting Design & Check Certificate prior to issue of Cert 1.
SW/003327	Love Lane Commercial Access, Faversham	Faversham	New commercial access bellmouth	Agreement lapsed. New Agreement needed. Awaiting response from Developer. Agreement not progressed by Developer. File closed November 2023.
SW/003337	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway for Small Housing development	RSA3 remedials carried out. As-Built/H&S File received. S278 Certificate 1 issued September 2022. End of Maintenance Inspection undertaken. Minor remedial works agreed with Developer. Awaiting confirmation of date from Developer for these works.
SW/003366	Ham Road, Faversham	Faversham	New bell mouth into development	Agreement in place. Works completed. Remedial works outstanding.
SW/003416	The Old School, London Road, Dunkirk	Dunkirk	Bellmouth highway works for proposed Residential Development of 6no. units with associated parking and external works.	RSA3 Report, H&S File & As-Built received. Certificate 1 issued 24 July 2023. Serving Maintenance Period.

SW/003418	Lydbrook Close, Sittingbourne (junction with London Road/A2)	Sittingbourne	Footway improvement works at the junction of London Road (A2) including footway resurfacing, new kerbing, pedestrian crossing point and minor kerb realignment on the Lydbrook Close nearside approach to London Road.	Signed S278 Letter of Agreement in place. Physical works completed. Minor remedial items undertaken. As-Built Drawing received. RSA3 Report and H&S File received. Certificate 1 issued 6 April 2023. Serving Maintenance Period.
SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	S278 Letter of Agreement in place. Works due to commence in September 2023 by Developer. Bellmouth and carriageway surfacing undertaken October 2023. Footway works remain outstanding. Physical works completed January 2024. Awaiting test results, H&S File, and As-Built Drawing prior to issue of Cert 1.
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	S278 Letter of Agreement in place. Works completed.
SW/003422	Staple Street, Hernhill, Faversham	Hernhill	New bell mouth access to 8 dwellings - road to remain private	S278 Certificate 1 issued November 2022. Serving Maintenance Period. End of Maintenance Inspection undertaken. Site adopted 5 January 2024.
SW/003423	The Slips, Scocles Road_Elm Lane, Minster-on-Sea	Minster-on-Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	S278 Agreement in place. Works underway by Developer.
SW/003426	Oare Road, Faversham	Faversham	New footway/cycleway link to Oare Road - by traffic signals	Agreement in place. Works underway. Remedial works/H&S File/As-Built Drawing/Lighting inspection required prior to Cert 1.
SW/003427	A2 Canterbury Rd J/W Love Lane, Faversham	Faversham	New traffic signal controlled junction	Technical Acceptance granted. Agreement being drafted.

SW/003428	Whitstable Rd, Faversham - Zebra	Faversham	New zebra crossing	S278 Agreement in place. Physical works completed. S278 Certificate 1 issued 13 November 2023. Serving Maintenance Period.
SW/003429	Love Lane, Faversham - Zebra	Faversham	New zebra crossing	S278 Agreement in place. Zebra crossing installed. Remedial works and H&S/As-built/RSA3 required prior to issue of Certificate 1. Physical works completed. S278 Certificate 1 issued 13 November 2023. Serving Maintenance Period.
SW/003430	Love Lane, Faversham – Bus Stop	Faversham	New Bus Stop layby	S278 Agreement in place. Works underway by Developer. Remedial works and H&S/As-built required prior to issue of Certificate 1.
SW/003432	Scocles Farm, Scocles Road, Minster-on-Sea	Minster-on- Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	S278 Letter of Agreement in place. Awaiting confirmation from Developer of date works to commence.
SW/003433	Quinton Rd/Sonora Way, Sittingbourne	NCP	2 no. zebra crossings and roundabout improvements	S278 Agreement in place (August 2022). Works underway. Remedial works and H&S/As-built required prior to issue of Certificate 1. Awaiting confirmation from Developer of date for remedial works.
SW/003435	ATS Site, Crown Quay Lane, Sittingbourne	NCP	New Footway/cyclewa y	S278 Agreement in place. Works commencement TBC by Developer.
SW/003436	Chestnut Street, Sittingbourne	Borden	New bellmouth access	S278 Agreement in place. Works underway by Developer.
SW/003441	Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	Iwade	Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated	S278 Letter of Agreement in place for Sheppey Way (Grovehurst Road elements to be incorporated within Major Projects roundabout improvement scheme). Works commencement TBC by Developer.

			road widening and existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout.	
SW/003442	Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4-bedroom dwellings with associated garaging, parking and infrastructure.	S278 Agreement in place. Works complete at Southsea Avenue. RSA3, H&S, As-built required prior to issue of Certificate 1.
SW/003446	London Road, Faversham	Faversham	Bus Stop Amendments on A2	S278 Letter of Agreement in place. Works underway by Developer.
SW/003453	Chestnut Street, Sittingbourne	Borden	New four arm roundabout - access to A249 and Borden/Wises Lane Development	Technical Acceptance granted. S278 Agreement in place (October 2023). Works commencement TBC by Developer.
SW/003457	Crown Quay Lane, Sittingbourne	NCP	New Bellmouth access to new housing development	Technical Acceptance. Agreement being drafted.
SW/003459	Land adjoining Faversham Showground. Staple Street, Hernhill	Graveney with Goodnestone & Boughton under Blean	Construction of a new crematorium, associated car park, access road and gardens of remembrance.	S278 Letter of Agreement in place (December 2022). Works completed. RSA 3 Report received, and recommendations agreed. Awaiting confirmation of date from Developer for remedial works.
SW/003461	Former Regis Medical Centre, Saffron Way, Sittingbourne	NCP	Change of use from temporary doctor's surgery (use now discontinued)	Technical Vetting on-going.

			and building removed) to a restaurant/cafe and hot food takeaway uses, including the erection of 2no. single storey buildings, comprising of 3no. units, and associated car parking, servicing and landscaping. Creation of access to Milton Creek Country Park.	
SW/003462	Land at Hill Farm, Rook Lane, Keycol Hill, Bobbing	Bobbing	Erection of a nurse accommodation building, car park and outdoor event space for Demelza. Erection of 30 private residential dwellings, together with associated access, parking, highway works, drainage and landscaping. Proposed realignment of Rook Lane.	S278 Agreement in place. Works planned to commence October 2023 by Developer. Works underway by Developer.
SW/003464	Lower Road, Teynham	Teynham	Provision of footway, layby and 4 vehicle crossings on the north side of Lower Road to the east of Frognal Lane	S278 Letter of Agreement in place. Works underway by Developer.
SW/003468	Lydbrook Close, Sittingbourne [Development Tie-in]	Sittingbourne	Highway tie-in works to existing carriageway from new development access	Technical Acceptance granted. S278 Letter of Agreement in place (November 2022). Works underway.
SW/003469	Danedale Stables, Chequers Road, Minster-on-Sea	Minster-on-Sea	Provision of new bellmouth access, footway, and minor pedestrian crossing works to facilitate development of 5no. three-	S278 Letter of Agreement in place. Works completed. RSA 3/ As-Built Drawing/H&S File required prior to Certificate 1. RSA3 undertaken / As-Built Received / H&S File Received (Sept 2023). RSA3 remedials undertaken (Oct 2023). S278 Certificate 1 issued 26 October 2023. Serving Maintenance Period.

			bedroom bungalows with associated garages, parking spaces and private amenity space.	
SW/003471	Land adjacent to 127 High Street, Eastchurch, Sheerness	Eastchurch	Provision of new road access and minor pedestrian crossing works to facilitate development of 15 dwellings with associated parking.	Technical Acceptance granted. Agreement drafting underway.
SW/003472	Rookery Nook, Scocles Road, Minster-on-Sea	Minster-on-Sea	New vehicle crossings and footway	Technical Acceptance granted. S278 Letter of Agreement in place. Works completed. S278 Certificate 1 issued 01 February 2024. Serving Maintenance Period.
SW/003473	Woodcombe Sports Hall, Church Road, Murston	NCP	New bell mouth access into development	Technical Acceptance granted. S278 Agreement in place (31 January 2024). Works commencement TBC by Developer.
SW/003474	Sheppey Way, Bobbing (Halfway Egg Farm)	Bobbing	New bell mouth access	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway.
SW/003476	Wises Lane/Maylam Gardens	Borden	Mini roundabout refresh and footway/cycle link - via old Wises Lane	Technical Acceptance granted. Awaiting outstanding technical and performance security fees to be paid prior to signing S278 Agreement.
SW/003478	Queenborough Road, Halfway, Sheppey (4 & 6 Acre Sites)	NCP	New bell mouth access and footway/cycle works	Technical Acceptance granted. S278 Agreement in place (July 2023). Works underway by Developer.
SW/003479	Cleve Hill – Solar Park, Cleve Hill, Graveney, ME13 9EE under DCO	Graveney with Goodnestone	Solar Farm - s278 agreement to cover remedial works to access roads from construction vehicles	Negotiations underway to monitor highway condition approach.
SW/003480	Heron Drive, Minster-on-Sea	Minster-on-Sea	New bellmouth access	Highway Boundary Agreement in place (July 2023). Works commencement TBC by Developer.
SW/003481	London Road/Frogna Lane, Teynham	Teynham	New roundabout on A2 London Road & closure of Frogna Lane	Technical Acceptance granted. Agreement drafting underway.
SW/003482	London Road/Frogna Lane, Teynham - Temporary Construction	Teynham	Temporary Construction Access for new development on Land North of 88	Technical Acceptance granted. Agreement drafting underway.

	Access		Frognal Gardens, Teynham, Sittingbourne, ME9 9HS.	
SW/003485	Pond Farm, Iwade - Temporary Access	Iwade	Temporary access for residents whilst Major Project works on Grovehurst Road being undertaken.	Technical Acceptance granted. S278 Letter of Agreement in place. Works completed.
SW/003486	Land To The East Of Queenborough Road, Queenborough, Kent, ME12 3RH [Aldi - Footway/Cycleway]	Queenborough	New shared cycle/footway facility along the northern side of Queenborough Road and new pedestrian access on the southern side to provide access to Aldi food store.	Technical Acceptance granted. Agreement drafting underway.
SW/003487	Frognal Lane Junction Improvements, Teynham	Teynham	Junction Improvements at Frognal Lane, Teynham	Technical Acceptance granted. Agreement drafting underway.
SW/003488	London Road Loading Bay, Teynham	Teynham	London Road Loading Bay	Technical Acceptance granted. Agreement drafting underway.
SW/003489	Land West of Barton Hill Drive, Minster-on-sea	Minster-on-Sea	Provision of new road access to facilitate development	Technical Vetting under way.
SW/003490	Vanity Holiday Village, Leysdown Road, Leysdown, Sheerness	Leysdown	Creation of a new vehicular and pedestrian access to Vanity Holiday Village	Technical Vetting under way.
SW/003492	Homewood Avenue, Sittingbourne - Mini Roundabouts	NCP	Provision of double mini roundabout	Technical Vetting under way.
SW/003493	Preston Fields, A2 Canterbury Road	Faversham	Provision of new bellmouth accesses to facilitate development	Technical Vetting under way. Technical Acceptance pending Street Lighting Design Approval.
SW/003494	Wises Lane J/W A2 London Road - traffic signals	Borden	Traffic signal-controlled junction (Wises Lane off-site highway works)	Technical Vetting under way.

SW/003495	Adelaide Drive j/w A2 London Road	NCP	Junction Improvements	Technical Acceptance granted. Agreement drafting underway.
SW/003496	Borden Lane j/w A2 London Road, Sittingbourne	NCP	Junction Improvements	Technical Acceptance granted. Agreement drafting underway.
SW/003498	Land rear of 128 High Street, Newington	Newington	New bell mouth access	Technical Acceptance granted. Agreement drafting underway.
SW/003499	Unit 5, Dolphin Park, Dolphin Road, Sittingbourne	NCP	New bell mouth access	Technical Acceptance granted. Agreement drafting underway.
SW/003500	Love Lane Main Line & Access Works (Fernham Homes)	Faversham	Lay by Builds outs on Love Lane and two bell mouth accesses. Two LOA's (accesses) and one full legal agreement.	Technical Vetting under way.
SW/003501	Scocles Farm, Minster-on-Sea Northern Site	Minster-on- Sea	Side turn junction to new housing development	Technical Vetting under way.
SW/003503	Heron Drive - 2 No. accesses for Parcels D, E & F	Minster-on- Sea	Two new accesses from Heron Drive for development.	Technical Vetting under way.

Appendix F – Bridge Works

No sites planned.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

No sites planned.

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Swale Borough Council

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of **29 January 2024**.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils.
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Swale Borough Council, Alan Blackburn.

Details of Scheme	Status
22-SW-EXT-631 London Road, Dunkirk – Speed Limit Reduction to 40mph Traffic Regulation Order Application and contribution towards scheme installation cost	Works Ordered – Due for completion Spring 2024
22-SW-EXT-502 Hernhill Village, Hernhill – Speed Limit Reduction to 30mph Contribution towards Design Fee and scheme installation cost	Works Ordered – Due for completion Spring 2024

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/ Alan Blackburn 03000 418181