

SWALE JOINT TRANSPORTATION BOARD 15 DECEMBER 2008

Subject: **Highway Works Programme 2008/09**

Director/Head of Service: The Acting Director of Kent Highway Services

Decision Issues: **These matters are within the authority of the Board**

Decision: Non-key

Ward/Division: **All**

Summary: *This report updates Members on the identified schemes approved for construction in 2008/09.*

To Recommend: **This report is for Members' information.**

Classification: THIS REPORT IS OPEN TO THE PUBLIC

Introduction

1. This report is an update on that made to previous meetings of the board and summarises the identified schemes that have been programmed for construction by Kent Highway Services in 2008/09.

Road Surface Treatments

Microsurfacing - see Appendix A1
Thin surfacing - see Appendix A2
Other surfacing - see Appendix A3
Surface Dressing - see Appendix A4
High Friction Surfacing - see Appendix A5

Highway Maintenance Schemes

Footway Schemes - see Appendix B2
Drainage/Other Schemes - see Appendix B3
Street Lighting Schemes - see Appendix B4
Highway Strengthening Schemes - see Appendix B5

Local Transport Plan Budget 2008/09

Local Transport Plan Funded Schemes - see Appendix C1
Public Rights of Way (LTP Funded) – see Appendix C2
Developer Funded Schemes (Delivered by KHS) - see Appendix C3

Other Works

Bridge Works - see Appendix D1
Borough Council Funded Schemes - see Appendix D2
County Member Funded Works - see Appendix D3
Developer Funded Works - see Appendix D4
Major Capital Projects - see Appendix D5

Conclusion

2. This report is for Members' information.

Contact Officers:

Carol Valentine	KHS	0845 8247800
Gary Peak	KHS	0845 8247800
Toby Howe	KHS	0845 8247800

Appendix : A1 to D5 – Progress Reports

APPENDIX A

APPENDIX A – ROAD SURFACE TREATMENTS

APPENDIX A1 – MICROSURFACING: 5 - 15mm depth

Location	Description	Parish	Status
Darlington Drive	Full Length	Minster	Completed June 08
Sanspareil Avenue	Full Length	Minster	Completed June 08
Summerville Avenue	Full Length	Minster	Completed June 08
Auckland Drive	Full Length	Sittingbourne	Completed June 08
Hamilton Crescent	Full Length	Sittingbourne	Completed June 08
Napier Close	Full Length	Sittingbourne	Completed June 08
Dunedin Close	Full Length	Sittingbourne	Completed June 08
Russell Close	Full Length	Sittingbourne	Completed June 08

APPENDIX A2 – THIN SURFACING: 15 – 24mm depth

Location	Description	Parish	Budget	Status
Crown Quay Lane	St. Michaels Road – Eurolink Way	Sittingbourne	£24,000	To be programmed between January 09 – March 09

APPENDIX A3 – OTHER SURFACING: 25 – 40mm depth

Location	Description	Parish	Budget	Status
Park Road	William Street – Southern End	Faversham	£18,000	Completed October 08

APPENDIX A4 – SURFACE DRESSING: 5 – 15mm depth

Location	Description	Parish	Status
Scoggers Hill	Full Length	Boughton/ Dunkirk	Completed July 08
Rhode Common Road	Full Length	Dunkirk/ Selling	Completed July 08
Jezzards Lane	South Street – Rhode Common Road	Boughton	Completed July 08
Dane Court Road (Kit Hill)	Full Length	Boughton	Completed July 08
Brenley Lane	Selling Road – Boughton Church Road	Boughton	Completed July 08
Tin Shop Hill Road	Colegates Road – Bysing Wood Road	Luddenham	Completed July 08
North Eastling Road	Full Length	Eastling	Completed July 08
Doddington Lane	East end of Doddington – West end of Newnham	Doddington/ Newnham	Completed July 08
Faversham Road	Doddington Lane southwards to track	Doddington	Completed July 08
Mintching Wood Lane	Rawling Street – Slough Road	Milsted	Completed July 08

Claxfield Road	Full Length	Lynsted	Completed July 08
Wood Street	Full Length	Tonge/ Lynsted	Completed July 08
Cromers Road	Full Length	Sittingbourne	Completed July 08

APPENDIX A5 – HIGH FRICTION SURFACING

Location	Description	Parish	Budget	Status
Key Street Roundabout	Around roundabout	Borden	£52,040	To be programmed between January 09 – March 09
St. Michael's Road	West bound approach to j/w Crown Quay Lane	Sittingbourne	£7,920	Completed September 08
St. Michael's Road	West bound approach to Traffic Signals for Fire Station	Sittingbourne	£3,300	Completed September 08
St. Michael's Road	East bound approach to Traffic Signals for Fire Station	Sittingbourne	£3,300	Completed September 08
London Road	Roundabout at j/w B2045 Western Link	Faversham	£21,600	To be programmed between January 09 – March 09

APPENDIX B

APPENDIX B – HIGHWAY MAINTENANCE SCHEMES

APPENDIX B1 – CARRIAGEWAY SCHEMES

None

APPENDIX B2 – FOOTWAY SCHEMES

Location	Description	Parish	Budget	Status
Harps Lane	Full length	Minster	£44,200	Delayed due to utility works
Halfway Road	St. Katherines Road – Danley Road	Sheerness	£9,100	Deferred Scheme
Prince Charles Avenue	Middle Way – Rectory Road	Sittingbourne	£50,200	Deferred Scheme
Abbey Street	Church Street – Abbey Place	Faversham	£12,000	Deferred Scheme
Lansdown Road	Full Length	Sittingbourne	£40,000	Deferred Scheme
London Road	Ufton Labe – Chalkwell Road	Sittingbourne	£27,000	Deferred Scheme
Adelaide Gardens	Various Sections	Sittingbourne	£21900	Deferred Scheme
Clive Road	Full Length	Sittingbourne	£20,700	Deferred Scheme
East Street/Canterbury Road	171 East Street – Murston Road	Sittingbourne	£25,000	Deferred Scheme

2010 FOOTWAY SCHEMES

Location	Description	Parish	Budget (£)	Status
Preston Street	Full Length	Faversham	TBC	Scheme Deleted
Court Street	Full Length	Faversham	TBC	Scheme Deleted
East Street	Crescent Road – Whitstable Road	Faversham	TBC	To be programmed

APPENDIX B3 – DRAINAGE SCHEMES

See Separate Report

APPENDIX B4 – STREET LIGHTING SCHEMES

Location	Description	Parish	Status
Wing Road	Column Replacement	Leysdown/ Warden Road	Columns installed - awaiting EDF connection
Chatsworth Drive	Column Replacement	Grove Park	Columns installed – being connected
Clive Road	Column Replacement	Grove Park	Columns installed – being connected
Gayhurst Drive	Column Replacement	Grove Park	Columns installed – being connected
Hilton Drive	Column Replacement	Grove Park	Columns installed & connected *
Kenilworth Court	Column Replacement	Grove Park	Columns installed – awaiting EDF connection
Londsdale Drive	Column Replacement	Grove Park	Columns installed – awaiting EDF connection
Norwood Walk West	Column Replacement	Grove Park	Columns installed & connected *
Rolvenden Drive	Column Replacement	Grove Park	Columns installed & connected *
Warwick Crescent	Column Replacement	Grove Park	Columns installed & connected *
Wentworth Drive	Column Replacement	Grove Park	Columns installed & connected *
Woolett Road	Column Replacement	Grove Park	Columns installed & connected *
Oak Road	Column Replacement	Mrston	Columns installed – awaiting EDF connection
North Street	Lantern Conversions	Milton	Scheme completed
Grovehurst Road	Lantern Conversions	Milton	Scheme completed
Murston Road	Lantern Conversions		Scheme completed
Millen Road	Lantern Conversions		Scheme completed
Church Street	Lantern Conversions		Scheme completed
Ridham Avenue	Lantern Conversions		Scheme completed
The Street	Lantern Conversions		Scheme completed
Canterbury Road	Lantern Conversions		Scheme completed
Love Lane	Lantern Conversions		Scheme completed
Queenborough Road	Lantern Conversions		Scheme completed
Halfway Road	Lantern Conversions		Scheme completed

* Redundant columns to be removed week commencing 24/11/08

APPENDIX B5 – HIGHWAY STRENGTHENING SCHEMES

Location	Description	Parish	Budget (£)	Status
Stanley Avenue	Whole Length	Queenborough	39,535	Deferred to 09/10

APPENDIX C

APPENDIX C – TRANSPORTATION, PROW & SAFETY SCHEMES

APPENDIX C1 – TRANSPORTATION PACKAGE SCHEMES

Location	Description	Budget (£)	Status
Swale QBP	Bus access improvements	£30,000	
B2231 Lower Road, Isle of Sheppy	A249 to Leysdown	£140,864	Works completed June.
A251 Safety Improvements	M2 junction 6 to Challock	£110,000	Works completed July
A2 Canterbury Road	Love Lane to A251	£9,500	Works completed July
A2 Canterbury Road	Brenley Corner to Love Lane	£3,000	Works completed July
DDA Improvements	Sittingbourne, Sheerness and Faversham Centres	£44,000	Sittingbourne and Faversham works now identified, Sheerness is still to be finalised. Works in progress.
Iwade cycle routes	Provision of better links to, from and within Iwade	£15,000	Concept design complete and being checked by Transportation & Development for compatibility with developer proposals
Sheerness/ West Sheppey	New Cycling Route	£70,000	Concept design received from Groundwork and being audited by Transportation & Development
Mill Way, Sittingbourne	New cycling route to complete missing section	£90,000	Work in progress
A2 London Road/ Sandford Road, Sittingbourne	CRM - Extend High Friction Surfacing across junction from pedestrian crossing	£3,600	Completed

APPENDIX C2 –PUBLIC RIGHTS OF WAY (LTP Funded)

Location	Description	Budget (£)	Status
ZS14, Minster	Improve access route	£30,000	Works planned for Summer/ Autumn 08. Applying to English Heritage for certificate to work
ZR3, Upchurch	Improve access route	£3,390	Works planned for Autumn/Winter 08
ZR141, Tunstall	Improve access route	£22,527	Works planned for Autumn/Winter 08
ZR17, Doddington	Improve access route	£27,196	Works planned for Autumn/Winter 08

ZF39, Faversham	Improve access route	£7,930	Works planned for Autumn/Winter 08
ZF36, Faversham	Construct flight of steps	£4,625	Works planned for Autumn/Winter 08
ZR517, Dunkirk	Improve access route	£56,733	Completed
ZU31, Sittingbourne	Improve access route	£7,877	Works commenced
ZR614, Boughton under Blean	Revetment work	£3,715	Completed

APPENDIX C3 – DEVELOPER FUNDED SCHEMES (DELIVERED BY KHS)

Location	Description	Budget (£)	Status
School Lane Junction, Iwade	Junction Improvement	£35,000	Concept design being progressed by Transportation & Development team

APPENDIX D

APPENDIX D – OTHER SCHEMES

APPENDIX D1 – BRIDGE WORKS

Location	Description	Status
Canute Road	A2 London Road, Faversham	Surfacing repairs completed November 08
Brent Swing Bridge	Bridge Road, Faversham	Minor maintenance work identified.

APPENDIX D2 – DISTRICT COUNCIL FUNDED SCHEMES

None

APPENDIX D3 – COUNTY MEMBER FUNDED WORKS

None

APPENDIX D4 – DEVELOPER FUNDED WORKS

Location	Description	Status
Swanstree Avenue, Sittingbourne	New road	Commenced November 08

APPENDIX D5 – MAJOR CAPITAL PROJECTS

Location	Description	Budget	Status
Kent Thameside Fastrack	Bus lanes and priority measures	£8M	Completed March 2008
Everards Link Phase 2, Greenhithe	Bus link between Greenhithe station, and Ingress Park.	£5.25M	Completed July 2008 but unavailable until Developer implements next section.
Sittingbourne Northern Relief Road	New route across Milton Creek between Ridham Avenue and Castle Road	£43M	Awaiting decision on statutory Orders following Public Inquiry in July 2009.
Rushenden Relief Road	New road between A249 Neats Court and Rushenden Road bypassing main Road	£10M	Tenders likely to be invited autumn 2008 following completion of KCC/SEEDA Agreement.
Ashford Ring Road	2 way transformation	£16M	Substantial completion early November 2008.
Newtown Road Bridge, Ashford	Rail bridge deck replacement	£5M	Completion December 2008.

Ashford Southern Sector:	Victoria Way Phase 1 (link between Victoria Road and Leacon Road)	£16M	Design being developed towards planning application.
Drovers roundabout to M20 Junction 9	Junction improvements and signalisation and footbridge over the M20	£16M	Design being developed.
Eurokent Phases 4&5, Thanet	Access road	£6.75M	Completion in early November 2008.
East Kent Access Phase 2		£71M	Still awaiting confirmation of statutory Orders.
Fort Hill, Margate	De-dualling and public realm improvements of old Town streets.	£1.1M	De-dualling completed October 2008. Other public realm works to be fully complete in early 2009.
Borough Green & Platt Bypass		£16M	Design being developed towards a planning application in March 2009.
A2 Slips, Canterbury	Provision of missing slip roads on A2 at Harbledown, Wincheap and Bridge	£1.5M	Design being developed. Public Consultation February 2009.