

To: Swale Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 20th June 2022
Subject: Highways Forward Works Programme: 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26), and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public rights of way – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Richard Emmett	Highway Manager Mid Kent
Alan Blackburn	Swale District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Canterbury Road (Boughton Hill)	Dunkirk	<u>Stabilisation Works</u> East of Staplestreet Road	Design work being carried out. Works maybe delayed due to high material costs
B2008 Minster Road	Minster-On-Sea	Between Halfway Crossroads to Barton Hill Drive	Programmed 8 th June 2022
High Street / West Street	Sittingbourne	From Park Road to Central Avenue	Programmed 13 th July 2022
A251 Stone Street	Faversham	Between South Road and Preston Street	Programmed 1 st June 2022
A249 Key Street Roundabout	Sittingbourne	Circulatory of Roundabout	Programmed 23 rd August 2022
A2 Keycol Hill	Bobbing	100m approach and exit with roundabout with A249 Key Street roundabout	Programmed 19 th August 2022
A2 London Road	Tonge	Dully Road to Panteny Lane	Programmed 15 th August 2022
Borden Lane	Sittingbourne	Homewood Avenue to Riddles Road	To be programmed
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Queensway and Coats Avenue (Phase 2)	Sheerness	<u>Footway Reconstruction</u> Entire extent of Coats Avenue and the remaining sections of Queensway not completed in Phase 1	Completed.

Frensham Close	Sittingbourne	<u>Footway Reconstruction</u> Sections within Frensham Close and the "inner footway" within the court.	To be designed and programmed
London Road	Sittingbourne	<u>Footway Reconstruction</u> Sections to be identified at design stage in the vicinity of Chalkwell Road and Borden Lane.	To be designed and programmed
Minster Road	Minster-on-Sea	<u>Footway Protection Treatment</u> Barton Hill Drive to Scrapsgate.	Designed and to be programmed
Canterbury Road	Faversham	<u>Footway Protection Treatment</u> From the junction of Love Lane to Preston Avenue	Designed and to be programmed

Surface Treatments - Contact Officer Jonathan Dean

Road Name	Parish	Extent of Works	Current Status
CHALKWELL ROAD	Sittingbourne	From A2 London Road to B2006 Roundabout	Programmed 15 th August 2022
THE STREET	Lower Halstow	Vicarage Road to 30mph Gateway	Programmed 11 th June 2022
B2231 SHEPPEY WAY	Minister	A2500 Lower Road to Old Ferry Road (Not including Bridge)	Programmed 6 th June 2022
B2008 CHEQUERS ROAD	Minster-On-Sea	Back Lane to Plough Road	Programmed 11 th August 2022
BORDEN LANE (INC THE STREET)	Borden	A2 to Pond Farm Road	Programmed 8 th August 2022

STAPLE STREET	Boughton Under Blean	Staple Street Road to Church Hill	Programmed in July 2022
TUNSTALL ROAD	Tunstall	From Cranbrook Drive to Hearts Delight Road	Programmed in July 2022

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Snipeshill, Sittingbourne	Flood and Water Management Team and Highways Joint assessment of existing drainage system at open space by Greenways.	KCC FWM Team progressing design and applications for external funding.
Blind Mary's Lane / Swanton Street	Bredgar	Improvements to existing gully system following previous soakaway improvement	Works Completed
Lansdown Road & Coombe Drive	Sittingbourne	Phase 2 works near Woodberry Drive for additional new drainage to reduce flood risk at Lansdown Road, in turn alleviating flood risk from overland flow passing down into Coombe Drive.	Preparing for contractor handover. Delivery Programme to be confirmed
Bull Lane	Newington	Desilting of existing drainage pond	Works deferred until further notice
Tonge Corner Road	Tonge	Additional drainage improvement to reduce surface water flood risk to property	Investigation works completed. No further works planned at present
Warden Road	Eastchurch	Site inspected due to ongoing flooding issues. Majority of flooding being caused by field run-off. CCTV survey of highway assets has been carried out.	Works Completed
Otterden Road	Eastling	Drainage improvement works to reduce flooding of carriageway near Eastling Centre	Works Completed
Tunstall Road	Tunstall	Replacement of pond liner and soakaway gravel pack under pond due to damage / wear of liner.	Works Completed
Seed Road	Newnham	Drainage improvement works to reduce flooding near Sandhurst Farm	Works Completed
Wrens Road	Borden	Kerbing works to reduce flood risk to property.	Works Completed

Tanner Street	Faversham	Investigation into alleviation of flooding issues near junction with West Street in heavy rainfall.	Joint working with Southern Water taking place for further measures to reduce flood risk. Topographical survey to be carried out 8 th – 10 th June 2022.
Whitstable Road	Faversham	Investigation into alleviation of flooding issues near Park Row in heavy rainfall.	Joint working with Southern Water. Culvert cleansing carried out following ditch clearance by School by others. All highway drainage in full operational condition - No further works currently planned
Church Road, The Brents	Faversham	Investigation into alleviation of flooding issues caused by tidal water backing up through drains. KCC have undertaken CCTV survey. Road drains link to Southern Water surface water sewers which discharge into the creek via tidal flaps.	All works complete except for internal rendering of 1no. new manhole. With contractor to complete.
Selling Road	Selling	Flooding at low point east of Gushmere Court. Existing drainage discharges into ditch / scrub land at highway edge. Drainage improvement under consideration to implement more suitable drainage layout for easier future maintenance.	Ground investigations completed. With engineers to analyse data and develop new drainage design.
Selling Road	Selling	Flooding affecting area beneath Railway Bridge. Maintenance of drainage system to be carried out. Additional improvements under consideration to reduce flow into Selling Road / Fox Lane from the main road before it reaches the bridge to alleviate flooding.	Ground investigations completed. Existing drainage underwent full cleanse including soakaways 27 th /28 th February 2022.

Roman Square	Sittingbourne	Replacement of 3no. gullies and repair to pipework severed by gas main installation.	Works completed 28 th May 2022.
Tonge Road	Murston	Joint working with schemes team to alleviate flooding issues alongside proposed highway safety improvements.	Site visit held and existing drainage inspected. Engineer to raise job to excavate buried soakaway manholes to allow cleaning / inspection.
Highstreet Road	Hernhill	Works to alleviate long running flooding issue. Highway gully and pipework repairs required. Main issue is silted ditches under third party responsibility requiring digging out.	Ecology survey carried out – additional monitoring required prior to works due to potential for protected species in area of work. Job passed to contractor awaiting ecology requirements report.
Gore Court Road	Sittingbourne	Repair of damaged drainage pipe.	Works Programmed end of May 2022
Fisher Street Road	Baddlesmere	Investigation of highway flooding near Beanys Lane due to blocked drainage	Works programmed late June 2022 under road closure

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Status
Kent Avenue	Minster	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Laxton Way	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Canterbury Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Miranda Court	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Eurolink Way	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of July 2022
Diamond Court	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Bramley Avenue	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Halfway Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Cress Way	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Mountview	Borden	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of a July 2022
Church Road	Faversham	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Roebuck Road	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Forbes Road	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
The Finches	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED

Miller Close	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Works awaiting programming by the end of July 2022
Vincent Gardens	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Mill Hill	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Brook Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Grovehurst Avenue	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of July 2022
Highsted Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Keycol Hill	Bobbing	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Newman Drive	Sittingbourne	Replacement of 5 no street lights complete with LED Lanterns	COMPLETED
Otterham Quay Lane	Upchurch	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
London Road	Teynham	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Murton Place	Graveney	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Nautilus Close	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
South Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Crown Quay Lane	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of July 2022
Bonham Drive	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Petfield Close	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Epps Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022
Chalkwell Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022

Lower Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July 2022

Appendix D – Transportation and Safety schemes

The Schemes Planning & Delivery Team is implementing schemes within the Swale District, to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Vacant Please contact Schemes Planning and Delivery Team**

CASUALTY REDUCTION MEASURES			
Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
A2 London Road JW Faversham Road	Norton, Buckland and Stone	Vegetation Clearance, High friction surfacing and signage	Scheme has been partially completed; road markings to be refreshed
High Street JW Bull Lane	Newington	Speed reduction, implementation of 1 way on Bull Lane	Completed. Some remedial works pending: including speed limit signs on Wardwell Lane
Sheppey Way Bobbing Apple Svcs/McDonalds	Bobbing	New Roundabout Junction to replace existing right turn lane which is currently a priority junction	Scheme currently in outline design. Topographical and Utility Surveys underway.
Queenborough Road JW Belmont Road	Minster on Sea	Road Markings and additional warning signs	Scheme complete. Pending sign off site visit.

INTEGRATED TRANSPORT SCHEMES			
Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
Tonge Road, Murston	Sittingbourne	Traffic calming scheme	Detailed design stage
Dark Hill/ Stonebridge Pond	Faversham	Footway widening, crossing improvements	Scheme handed over to contractor for delivery. Works date to be agreed with Roadworks Team.
Ospringe Road B2040	Faversham	Footway and dropped crossing improvements at pathway to Faversham Strike Force Football Club	Currently at outline design stage

Forbes Road B2041JW Athelstan Road	Faversham	Zebra Crossing improvements and Junction alterations at Athelstan Road	Currently at outline design stage
--	-----------	--	-----------------------------------

SMALL WORKS SCHEMES Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
High Street, Sittingbourne	Sittingbourne	20mph speed limit enhancements	Completed
Oad Street, Borden	Borden	Bend warning signs	Completed
Preston Park, Faversham	Faversham	Dropped kerbs at junction with A2	Defects noted (upstand of kerb too steep) contractor to carry out repairs.
Maidstone Road, Danaway	Borden	Speed limit signs	Completed
Avenue of Remembrance	Sittingbourne	Yellow Box road markings and KEEP CLEAR road markings at the exit to the Police Station	Handed over to contractor
A2 London Road near junction of Egbert Road	Faversham	Dropped kerbs	Handed over to contractor

Appendix E – Developer Funded Works

Key:

	Technical Vetting Underway
	S278 Agreement Not Progressed
	Significant Works Outstanding
	Maintenance Period
	Minor Works Outstanding
	Site Adopted Recently

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/003014	Frognal Lane, Teynham	Teynham	New footway and access to housing development on Frognal Lane	Letter of Agreement in place. Works completed. Remedial works required. Date for remedials TBC by developer
SW/003025	Sheppey Way, Iwade	Iwade	Provision of New Junction/Access for Housing Development	Adoption paperwork completed Feb 2022.
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works. Awaiting confirmation from Developer that these have been completed.
SW/003032	Old Water Works Site, Rook Lane, Keycol, Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Agreement in place. Outstanding remedial works required. H&S File, As-Built Drawings and RSA Stage 3 required.
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards. Stage 3 RSA undertaken. Awaiting date for agreed remedial works by developer.
SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Remedial and completion works still required. Awaiting confirmation of date for these.
SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Remedial works still required prior to sign off. Awaiting confirmation of date for these.

SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials.
SW/003046	Power Station Road, Halfway, Sheppey	Minster-on- Sea	Provision of Private Housing development Junction and Traffic Calming	Road Safety Audit Stage 3 undertaken. Remedial works agreed. Awaiting date for remedial works to be carried out prior to Certificate 1.
SW/003048	Parsonage House, School Lane, Newington	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Further remedial works following RSA3 Report to be carried out. Awaiting confirmation of date for works from Developer. TRO to be drafted and consultation progressed. Material Testing Results, H&S file and As-Built Drawings req'd to progress Certificate 1.
SW/003049	Sunny View, Scocles Road, Minster	Minster-on- Sea	Provision of entrance to Private Housing Site	Certificate 2 issued. Adopted 07 March 2022.
SW/003051	Spirit of Sittingbourne SECTION 3 Milton Rd, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-	Minor remedial items carried out. Soft Landscaping Approval received. Drainage CCTV received. Drainage remedial works required. Date for works TBC. Items to be complete satisfactorily prior to sign-off from Drainage Team and Certificate 2.
SW/003053	Barge Way, Kemsley	Sittingbourne	Provision of Revised Access Arm from Existing Roundabout	Certificate 2 issued. Adopted 18 May 2022.
SW/003061	Swale Way/Reams Way, Kemsley, Sittingbourne	NCP	Temporary Access Crossings across Footways for Soil Removal Works	Minor remedial items to be carried out. Date TBC for remedials by developer prior to Cert 2.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Awaiting start date for remedial works.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed acceptably by developer. Awaiting H&S File & As-Built Drawings prior to issuing Certificate 1.
SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. RSA Stage 3 undertaken – awaiting report from safety auditors. H&S File & As-Built Drawings also required prior to Certificate 1.

SW/003071	Spirit of Sittingbourne SECTION 5 West St, Station St - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting reinstatement of Waiting Restrictions on Station St. Awaiting Drainage CCTV prior to Certificate 2.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for small housing development	Final white lining completed satisfactorily. S278 Cert 1 issued 5 August 2021. Serving Maintenance Period.
SW/003077	Spirit of Sittingbourne SECTION 4 Station St, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-Access Works	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Soft Landscaping Approval received. Drainage CCTV received – remedial works required. Awaiting date for works prior to Certificate 2.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued. Street Lighting installation test certificates, Street Lighting Team sign-off, H&S File and As-Built Drawings and minor remedial items still outstanding prior to Certificate 2.
SW/003082	Brogdale Road, Ospringe	Ospringe	Provision of Access Road to new Housing Development	Agreement in place. Works underway.
SW/003084	Eurolink Way, Sittingbourne	NCP	Site access Letter of Agreement plus new controlled crossing scheme	Agreement in place. Works underway.
SW/003085	Brogdale Road, Ospringe	Faversham	Provision of temporary construction access for housing development	S278 Certificate 1 paperwork being progressed. Maintenance period due to start.
SW/003086	Lower Road 3, Teynham	Teynham	Provision of Frontage Footway to small housing development	S278 Certificate 1 issued. Serving Maintenance Period.
SW/003087	A251 Ashford Rd & A2 London Rd, Faversham	Faversham	Provision of Roundabout access to Housing Development	Cert 1 issued. Minor remedial items to be completed (date TBC by developer) prior to issue of Cert 2.
SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1.
SW/003090	Minster Road, Minster, Sheppey	Minster-on-Sea	Provision of Access for new small Housing Development	Outstanding remedial works. Date TBC by developer.

SW/003091	Eurolink Way, Milton Road, Sittingbourne	Sittingbourne	Footway Access to Retail Development	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Soft Landscaping sign-off received. Awaiting Street Lighting Team inspection prior to Certificate 2.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by developer.
SW/003094	Nova, Graveney Road, Faversham	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	S278 Certificate 2 paperwork being progressed. Adoption imminent.
SW/003097	Crown Quay Lane, Sittingbourne	NCP	New Bell mouth access into Redrow Eurolink Way Site	Agreement in place. Works underway
SW/003100	Love Lane & Graveney Road, Faversham	Faversham	Two new bell mouth accesses - Graveney Road & Love Lane, Faversham	Agreement in place. Works underway
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by developer.
SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Design Technical Submission to be Re-Submitted by the developer's consultant. KCC still awaiting. Technical Acceptance not yet issued.
SW/003104	Spirit of Sittingbourne Section 1 – St Michaels Road	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. Minor remedial items to be carried out prior to Certificate 2.
SW/003105	Spirit of Sittingbourne Section 2 – St Michaels Road/Dover Street/Fountain St	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. Drainage CCTV received – drainage remedial works required prior to Certificate 2.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on- Sea	Frontage Footway and Access for Small Housing development	Works complete. RSA3 undertaken – remedial works to be agreed. As-Builts/H&S File required prior to Certificate 1.
SW/003109	Spirit of Sittingbourne – Street Lighting Michaels Road/Dover	Sittingbourne	Street Lighting Submission for Overall Sprit of Sittingbourne Schemes	Certificate 2 issued. Adopted 29 April 2022.

	Street/Fountain St Milton Road			
SW/003110	Spirit of Sittingbourne – Retaining Wall Fountain St	Sittingbourne	Fountain Street turning Area Retaining Wall	S278 Certificate 1 issued. Awaiting Structures Team sign-off RE Retaining Wall prior to Certificate 2.
SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Majority of planned remedial works completed. Minor remedial works outstanding. As-Built Drawings, H&S File, RSA Stage 3 all still required prior to Certificate 1.
SW/003118	Grovehurst Road, Sittingbourne	Sittingbourne	Provision of Access for new small Housing Development	S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with developer. Awaiting confirmation from developer that these have been carried out.
SW/003141	Stones Farm, Canterbury Road, Bapchild	Bapchild	Traffic Signal Junction and Access for Private Housing Development	S278 Certificate 1 issued 28 March 2022. Serving Maintenance Period.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from developer remedial works have been carried out.
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway.
SW/003202	Tylman Place, Graveney Road - LOA	Faversham	Formation of new entrance to development	Agreement in place. Works underway.
SW/003204	Spirit of Sittingbourne SECTION 9 Rear St. Michaels Road (rear of Kwik Fit) LoA	NCP	Re-kerbing and surfacing of link footpath/access drive between Roundabout and Network Rail Car Park	S278 Certificate 1 issued. Serving Maintenance Period.
SW/003260	Leaveland Corner, Faversham	Leaveland	Minor road widening and access for small housing development	End of maintenance remedial works completed. Certificate 2 paperwork being processed. Adoption imminent.

SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Agreement in place. Works partially complete. Awaiting completion of the physical works as agreed on site with the developer. RSA 3/ As-Builts/H&S File required prior to Certificate 1.
SW/003267	Wises Lane, Sittingbourne	Borden	Amended alignment to Wises Lane for new housing developer and creating new bell mouth for Wises Lane	Agreement in place. Works commencement TBC by developer.
SW/003294	Quinton Road, Sittingbourne	NCP	Mini roundabouts on Quinton Road access to site.	Agreement in place. RSA3 Remedial works required prior to Cert 1
SW/003314	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 146 no. housing development and associated highway works.	S278 Agreement in place. Works underway.
SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works underway.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Technical Acceptance issued. Agreement being drafted.
SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Final Footway and carriageway resurfacing remedial works required prior to issue of Certificate 1.
SW/003327	Love Lane Commercial Access, Faversham	Faversham	New commercial access bellmouth	Agreement in place. Date of works commencement TBC by developer.
SW/003337	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway for Small Housing development	Physical works complete. Awaiting RSA3 remedials to be carried out /As-Builts/H&S File required prior to Certificate 1.
SW/003366	Ham Road, Faversham	Faversham	New bell mouth into development	Agreement in place. Works underway.
SW/003416	The Old School, London Road, Dunkirk	Dunkirk	Bellmouth highway works for proposed Residential Development of 6no. units with associated parking and external	S278 Technical Acceptance granted. S278 Letter of Agreement issued to developer for signing. Awaiting receipt of updated cost of works estimate/ agreement fees/signed

			works.	agreement/developer checklist.
SW/003418	Lydbrook Close, Sittingbourne (junction with London Road/A2)	Sittingbourne	Footway improvement works at the junction of London Road (A2) including footway resurfacing, new kerbing, pedestrian crossing point and minor kerb realignment on the Lydbrook Close nearside approach to London Road.	Signed S278 Letter of Agreement in place. Awaiting confirmation of date works to commence.
SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	Technical Acceptance granted. Awaiting cost of works estimate from developer. Letter of Agreement being drafted.
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	Technical Acceptance granted & Letter of Agreement drafting underway. Planning Permission subsequently quashed by Secretary of State – awaiting validated permission from LPA. Awaiting resubmission subject to planning permission being granted.
SW/003422	Staple Street, Hernhill, Faversham	Hernhill	New bell mouth access to 8 dwellings - road to remain private	Agreement in place. Works underway by developer.
SW/003423	The Slips, Scocles Road_Elm Lane, Minster-on-Sea	Minster-on-Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	S278 Agreement in place. Works underway by developer.
SW/003426	Oare Road, Faversham	Faversham	New footway/cycleway link to Oare Road - by traffic signals	Agreement in place. Works start date TBC by developer.
SW/003427	A2 Canterbury Rd J/W Love Lane, Faversham	Faversham	New traffic signal controlled junction	Civils approved. Awaiting signals and lighting sign-off. Agreement being drafted.

SW/003428	Whitstable Rd, Faversham - Zebra	Faversham	New zebra crossing	Civils approved. Awaiting Street Lighting sign-off. Agreement being drafted.
SW/003429	Love Lane, Faversham - Zebra	Faversham	New zebra crossing	S278 Agreement in place. Works due to start June 2022.
SW/003430	Love Lane, Faversham – Bus Stop	Faversham	New Bus Stop layby	S278 Agreement in place. Works commencement TBC.
SW/003432	Scocles Farm, Scocles Road, Minster-on-Sea	Minster-on- Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	Technical Acceptance granted. Agreement being drafted.
SW/003433	Quinton Rd/Sonora Way, Sittingbourne	NCP	2 no. zebra crossings and roundabout improvements	Technical Acceptance granted for Northern Zebra Crossing (between Sapphire Close and Olivine Close). Letter of Agreement signed (northern crossing) and works due to commence imminently. NB Southern Zebra Crossing to be included in separate S278 Agreement which is currently under review.
SW/003435	ATS Site, Crown Quay Lane, Sittingbourne	NCP	New Footway/cycleway	Technical Vetting on-going. Awaiting Street Lighting Team sign-off of the design prior to issuing formal Technical Acceptance.
SW/003436	Chestnut Street, Sittingbourne	Borden	New bellmouth access	Technical Acceptance granted. Agreement being drafted.
SW/003441	Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	Iwade	Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated road widening and	Technical Vetting on-going.

			existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout.	
SW/003442	Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4- bedroom dwellings with associated garaging, parking and infrastructure.	Technical Acceptance granted. Agreement drafting in progress.
SW/003446	London Road, Faversham	Faversham	Bus Stop Amendments on A2	Technical Acceptance granted. Agreement drafting in progress.
SW/003453	Chestnut Street, Sittingbourne	Borden	New four arm roundabout - access to A249 and Borden/Wises Lane Development	Technical Vetting underway.
SW/003457	Crown Quay Lane, Sittingbourne	NCP	New Bellmouth access to new housing development	Technical Vetting underway.
SW/003459	Land adjoining Faversham Showground. Staple Street, Hernhill	Graveney with Goodnestone & Boughton under Blean	Construction of a new crematorium, associated car park, access road and gardens of remembrance.	Technical Vetting underway.
SW/003461	Former Regis Medical Centre, Saffron Way, Sittingbourne	NCP	Change of use from temporary doctor's surgery (use now discontinued and building removed) to a restaurant/cafe and hot food takeaway uses, including the erection of 2no. single storey buildings, comprising of 3no. units, and associated car parking, servicing	Technical Vetting underway.

			and landscaping. Creation of access to Milton Creek Country Park.	
SW/003462	Land at Hill Farm, Rook Lane, Kecol Hill, Bobbing	Bobbing	Erection of a nurse accommodation building, car park and outdoor event space for Demelza. Erection of 30 private residential dwellings, together with associated access, parking, highway works, drainage and landscaping. Proposed realignment of Rook Lane.	Technical Vetting underway.
SW/003464	Lower Road, Teynham	Teynham	Provision of footway, layby and 4 vehicle crossings on the north side of Lower Road to the east of Frognal Lane	Technical Vetting underway.

Appendix F – Bridge

Bridge Works – Contact Officer Helen Rowe			
Road Name	Parish	Description of Works	Current Status
Whitstable Road	Faversham	Lady Dane Footbridge (KCC No.3065) bridge refurbishment / replacement works	Feasibility / design option stage.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A2 London Road near Chalkwell Road, Sittingbourne (05-0193)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed May 2022
B2005 Grovehurst Road near Newman Drive, Sittingbourne (05-0707)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed May 2022
A250 Millennium Way near Rose Street, Sheerness (05-0941)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Started May 2022

Appendix H – Combined Member Grant

Combined Member Grant programme update for Swale Borough Council

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **20th May 2022**

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Swale District.

Cameron Beart

Details of Scheme	Status
21/22-CMG-SW-01 Cowstead Corner New Merge signs	Scheme has been handed over to our contractors for delivery

Appendix I – Public's right of way

Public Rights of Way – Contact Officer – Matthew Fox			
Path No	Parish	Description of Works	Current Status
ZSX62 – End of Seager Road	Sheerness	Add tarmac to existing path	Works complete
ZSX64 – End of Wheatsheaf Gardens	Sheerness	New tarmac path constructed	Works Complete
ZU1	Sittingbourne		Initial planning stages-seeking contribution
ZR547 – Off of Hickmans Road	Dunkirk	New type 1 stone surface	Works Complete
ZR33 – Just off of	Lower Halstow	Repair existing tarmac surface	Planning Stages

The Street			
------------	--	--	--

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett / Alan Blackburn 03000 418181