

To: Swale Joint Transportation Board
By: KCC Highways and Transportation
Date: 27th February 2023
Subject: Highways Forward Works Programme: 2022/23 and 2023/24
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Richard Emmett	Senior Highway Manager West Kent
Alan Blackburn	Swale Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Canterbury Road (Boughton Hill)	Boughton-under-Blean	<u>Stabilisation Works</u> East of Staplestreet Road	Estimated start date mid-February 2023
A2 London Road	Teynham	Dover Inn Pub to Fowler Welch Industrial Estate	Programmed 20 th June 2023
A2 London Road	Tonge	Dully Road to Panteny Lane	Completed
Borden Lane	Sittingbourne	Homewood Avenue to Riddles Road	Completed
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Frensham Close	Sittingbourne	<u>Footway Reconstruction</u> Sections within Frensham Close and the “inner footway” within the court.	Completed
London Road	Sittingbourne	<u>Footway Reconstruction</u> Sections to be identified at design stage in the vicinity of Chalkwell Road and Borden Lane.	To be designed and programmed

Minster Road	Minster-on-Sea	<u>Footway Protection Treatment</u> Barton Hill Drive to Scrapsgate.	Completed
Canterbury Road	Faversham	<u>Footway Protection Treatment</u> From the junction of Love Lane to Preston Avenue	Designed and to be programmed

Surface Treatments - *Contact Officer Jonathan Dean*

Road Name	Parish	Extent of Works	Current Status
CHALKWELL ROAD	Sittingbourne	From A2 London Road to B2006 Roundabout	Completed
THE STREET	Lower Halstow	Vicarage Road to 30mph Gateway	Complete
B2231 SHEPPEY WAY	Minister	A2500 Lower Road to Old Ferry Road (Not including Bridge)	Completed
B2008 CHEQUERS ROAD	Minster-On-Sea	Back Lane to Plough Road	Completed
BORDEN LANE (INC THE STREET)	Borden	A2 to Bottom Pond Road	Completed
STAPLE STREET	Boughton Under Blean	Staple Street Road to Church Hill	Complete
TUNSTALL ROAD	Tunstall	From Cranbrook Drive to Hearts Delight Road	Postponed until 2023

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Snipeshill, Sittingbourne	Flood and Water Management Team led drainage improvement SuDS retrofit at open space by Greenways.	KCC FWM Team progressing design and applications for external funding.
Lansdown Road & Coombe Drive	Sittingbourne	Phase 2 works near Woodberry Drive for additional new drainage to reduce flood risk at Lansdown Road, in turn alleviating flood risk from overland flow passing down into Coombe Drive.	Works Completed 22 nd October 2022.
Tanner Street	Faversham	Investigation into alleviation of flooding issues near junction with West Street in heavy rainfall.	Topographical surveys completed and jointly reviewed with Southern Water. Further design work to be progressed after Whitstable Road.
Whitstable Road	Faversham	Investigation into alleviation of flooding issues near Park Row in heavy rainfall.	Due to further instances of flooding improvements in design phase. Infiltration testing completed Dec 2022 to assist design. First phase of works on Whitstable Road to be passed to contractor.
Selling Road	Selling	Flooding at low point east of Gushmere Court. Existing drainage discharges into ditch / scrub land at highway edge. Drainage improvement under consideration to implement more suitable drainage layout for easier future maintenance.	Works Programmed 27 th February 2023 for up to 4 weeks.

Selling Road	Selling	Flooding affecting area beneath Railway Bridge. Maintenance of drainage system to be carried out. Additional improvements under consideration to reduce flow into Selling Road / Fox Lane from the main road before it reaches the bridge to alleviate flooding.	On hold – Works at Gushmere Court to be progressed first.
Tonge Road	Murston	Joint working with schemes team to alleviate flooding issues alongside proposed highway safety improvements. Job raised to excavate buried manholes to allow inspection.	Investigation works completed – some further work required in future to remedy flooding issues outside of traffic calming works.
Fisher Street Road	Baddlesmere	Investigation of highway flooding near Beanys Lane due to blocked drainage	Works completed 23 rd August 2022.
Murston Road	Sittingbourne	Replacement sections of damaged drainage pipe	Works reprogrammed to commence 15 th February 2023
Rushenden Road	Queenborough	Replacement sections of damaged drainage pipe	Works Completed.
The Street	Selling	Repairs to existing drainage pipe	Works Completed
Brenley Lane	Boughton	Repairs to existing drainage pipe and new gully installation	Works Completed

Canterbury Road	Sittingbourne	Repairs to existing drainage pipe	Works Completed
Church Street	Sittingbourne	Investigation into culverted watercourse surcharging. CCTV survey carried out, defective section of culvert located at Johncocks Alley.	Job passed to contractor, however evidence of foul water misconnection in culvert upstream of problem area preventing works from commencing. Liaising with Southern Water Misconnections
Maidstone Road	Borden	Investigation into flooding at Westfield Gardens. Site inspected – remedials may be required to existing drainage on Maidstone Road. CCTV survey proposed on existing drainage.	Job passed to contractor, awaiting programmed date
The Willows	Newington	Installation of new deep bore liner into existing soakaway.	Works completed.
Conyer Quay	Conyer	Installation of non return valve to highway drainage system and remediation of minor defects.	All existing drainage cleaned and jetted. Job passed to contractor for non-return valve and repairs, awaiting programmed date
Brenley Lane	Boughton	Repairs to existing drainage system	Works completed.
Norton Road	Norton	Repairs to existing drainage system	Works completed.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Status
Riverhead Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Fern Walk	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
Lower Road	Minster	Replacement of 1 no street light complete with LED Lantern	Complete
New Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Complete
All Saints Avenue	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Complete
Bluebell Drive	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Southsea Avenue	Minster	Replacement of 1 no street light complete with LED Lantern	Complete
<u>Woodberry Drive</u>	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Chilton Avenue	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of MAY 2023
Sheppey Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
High Street	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Scarborough Drive	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023

South Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Otterham Quay Lane	Upchurch	Replacement of 1 no street light complete with LED Lantern	Complete
Waterham Road	Hernhill	Replacement of 1 no street lights complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Keycol Hill	Bobbing	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Mill Hill	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Brook Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Complete
Grovehurst Avenue	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of MAY 2023
Capel Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Monks Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Whitstable Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Dark Hill	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Lansdown Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Ashington Close	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of MAY 2023
Brenchley Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
Cremers Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
Elliot's Place	Faversham	Replacement of 2 no street lights complete with LED	Works awaiting programming by the end of MAY 2023

		Lanterns	
Love Lane	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Homewood Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
The Street	Boughton	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
College Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Barge Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
Mountview	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	Complete
Hilton Close	Sittingbourne	Replacement of 5 no street lights complete with LED Lanterns	Complete
Periwinkle Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Bramley Avenue	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Goldfinch Court	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023
Ostend Court	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
Todd Crescent	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Complete
Strode Crescent	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of MAY 2023

Appendix D – Transportation and Safety schemes

The Road Safety and Active Travel Group is implementing schemes within the Swale District, to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety).

CASUALTY REDUCTION MEASURES Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
22-SW-CRM-66 Sheppey Way Bobbing Apple Svc/McDonalds	Bobbing	New Roundabout Junction to replace existing right turn lane which is currently a priority junction	The outline design is complete and has had its Stage 1 Road safety Audit. Topographical and Utility Surveys have been completed and detailed design has commenced. Construction is currently expected during summer 2023

INTEGRATED TRANSPORT SCHEMES Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
2122-LTP-SW-03 Tonge Road, Murston	Sittingbourne	Traffic calming scheme	Work has completed on Phase 1 which excludes the raised tables but includes 4 no. speed cushion on Tonge Road. Phase 2 to implement the raised tables will depend on funding being available in 23/24. At present there is no funding identified from 23/24 budget
2122-LTP-SW-02 Dark Hill/ Stonebridge Pond	Faversham	Footway widening, crossing improvements	Scheme handed over to contractor for delivery. Works on site.
22/23-SW-LTP-65 Ospringe Road B2040	Faversham	Footway and dropped crossing improvements at pathway to Faversham Strike Force Football Club	Currently at Detailed design stage. Requires a road safety audit. Scheme to be delivered in 2023/24 financial year.
22-SW-LTP-551 Forbes Road B2041JW Athelstan Road	Faversham	Zebra Crossing improvements and Junction alterations at Athelstan Road	Works ordered, due to start on site 4/4/23.

Appendix E – Developer Funded Works

Key:

	Technical Vetting Underway
	S278 Agreement Not Progressed
	Significant Works Outstanding
	Maintenance Period
	Minor Works Outstanding
	Site Adopted Recently

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/003014	Frognal Lane, Teynham	Teynham	New footway and access to housing development on Frognal Lane	Letter of Agreement in place. Works completed. Remedial works required. Date for remedials TBC by developer. No response from developer RE remedials. KCC commencing Default Proceedings.
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works required. Awaiting confirmation from Developer that these have been completed.
SW/003032	Old Water Works Site, Rook Lane, Keycol, Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Agreement in place. Outstanding remedial works required. H&S File, As-Built Drawings and RSA Stage 3 required.
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards. Stage 3 RSA undertaken. Awaiting date for agreed remedial

				works by Developer.
SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	As-Built amendments required. Remedial and completion works still required. Awaiting confirmation from Developer of date for these.
SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Remedial works still required prior to sign off. Awaiting confirmation of date for these.
SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials.
SW/003046	Power Station Road, Halfway, Sheppey	Minster-on-Sea	Provision of Private Housing development Junction and Traffic Calming	Road Safety Audit Stage 3 undertaken. Remedial works agreed. Awaiting confirmation of date from Developer for remedial works to be carried out prior to Certificate 1.
SW/003048	School Lane, Newington (Parsonage Farm) LoA	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Deed of Dedication completed. H&S file and As-Built Drawings received. Certificate 2 issued; road adopted 9 January 2023.
SW/003061	Swale Way/Reams Way, Kemsley, Sittingbourne	NCP	Temporary Access Crossings across Footways for Soil Removal Works	Minor remedial items to be carried out. Date TBC for remedials by Developer prior to Cert 2.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Awaiting start date for remedial works from Developer.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed acceptably by developer. H&S File & As-Built Drawings received October 2022. Certificate 1 issued October 2022. Serving Maintenance Period.

SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. Minor resurfacing remedials required following RSA3 prior to Certificate 1. H&S File & As-Built Drawings received. Date TBC for remedials by Developer.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for small housing development	End of Maintenance Inspection undertaken. Minor remedial items outstanding. Awaiting confirmation from Developer of date for these works prior to issuing Certificate 2.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued. Street Lighting remedial works, H&S File and As-Built Drawings and minor remedial items still outstanding prior to Certificate 2.
SW/003082	Brogdale Road, Ospringe	Ospringe	Provision of Access Road to new Housing Development	Agreement in place. Works underway.
SW/003084	Eurolink Way, Sittingbourne	NCP	Site access Letter of Agreement plus new Puffin crossing scheme	S278 Certificate 2 issued 27 July 2020 for bellmouth access into Site. Agreement in place for Signal Crossing. Works completed with a few minor items outstanding prior to issue of Cert 1.
SW/003086	Lower Road 3, Teynham	Teynham	Provision of Frontage Footway to small housing development	S278 Certificate 1 issued. Serving Maintenance Period.
SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1.
SW/003090	Minster Road, Minster, Sheppey	Minster-on-Sea	Provision of Access for new small Housing Development	Remedial works undertaken – subject to sign off inspection by KCC officer. Material Test Results and As-Built drawing required prior

				to issue of Cert 1.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by Developer.
SW/003094	Nova, Graveney Road, Faversham	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	S278 Certificate 2 paperwork being progressed. Adoption imminent.
SW/003097	Crown Quay Lane, Sittingbourne	NCP	New Bell mouth access into Redrow Eurolink Way Site	Agreement in place. Works underway.
SW/003100	Love Lane & Graveney Road, Faversham	Faversham	Two new bell mouth accesses - Graveney Road & Love Lane, Faversham	Minor remedial works completed. S278 Certificate 1 issued November 2022. Serving Maintenance Period.
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by Developer.
SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Design Technical Submission to be Re-Submitted by the Developer's consultant. KCC still awaiting. Technical Acceptance not yet issued.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on- Sea	Frontage Footway and Access for Small Housing development	SUPERSEDED BY SW003337 - S278 Certificate 1 issued September 2022. Serving Maintenance Period.
SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Majority of planned remedial works completed. Minor remedial works outstanding. As-Built Drawings, H&S File, RSA Stage 3 all still required prior to Certificate 1. Awaiting confirmation of date from Developer for RSA Stage 3.
SW/003118	Grovehurst Road, Sittingbourne	Sittingbourne	Provision of Access for new small Housing Development	S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with Developer. Awaiting

				confirmation of date from Developer for these works.
SW/003141	Stones Farm, Canterbury Road, Bapchild	Bapchild	Traffic Signal Junction and Access for Private Housing Development	S278 Certificate 1 issued 28 March 2022. Serving Maintenance Period.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from Developer remedial works have been carried out.
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway. KCC awaiting revised submission.
SW/003202	Tylman Place, Graveney Road - LOA	Faversham	Formation of new entrance to development	Agreement in place. Works underway.
SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Physical works completed. Awaiting installation of TRO lining. RSA 3/ As-Built/H&S File required prior to Certificate 1.
SW/003267	Wises Lane, Sittingbourne	Borden	Amended alignment to Wises Lane for new housing developer and creating new bell mouth for Wises Lane	Agreement in place. Works underway.
SW/003294	Quinton Road, Sittingbourne	NCP	Mini roundabouts on Quinton Road access to site.	Agreement in place. RSA3 Remedial works required prior to Cert 1.
SW/003314	Belgrave Road, Minster-on-Sea	Minster-on- Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 146 no. housing development and associated highway works.	S278 Agreement in place. Widening works underway.

SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works completed. Access incorporated within SW003314 Agreement.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Technical Acceptance issued. Agreement being drafted.
SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Carriageway resurfacing remedial works required prior to issue of Certificate 1. Remedials originally planned for February 2023 now rescheduled by Developer for April 2023 (owing to forecast inclement weather).
SW/003327	Love Lane Commercial Access, Faversham	Faversham	New commercial access bellmouth	Agreement in place. Date of works commencement TBC by Developer.
SW/003337	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway for Small Housing development	RSA3 remedials carried out. As-Builts/H&S File received. S278 Certificate 1 issued September 2022. Serving Maintenance Period.
SW/003366	Ham Road, Faversham	Faversham	New bell mouth into development	Agreement in place. Works underway.
SW/003416	The Old School, London Road, Dunkirk	Dunkirk	Bellmouth highway works for proposed Residential Development of 6no. units with associated parking and external works.	S278 Letter of Agreement in place. Awaiting confirmation from Developer of date works to commence.
SW/003418	Lydbrook Close, Sittingbourne (junction with London Road/A2)	Sittingbourne	Footway improvement works at the junction of London Road (A2) including footway resurfacing, new kerbing, pedestrian crossing point and minor kerb realignment on the Lydbrook Close nearside approach to London Road.	Signed S278 Letter of Agreement in place. Physical works completed. Minor remedial items undertaken. As-Built Drawing received. Awaiting RSA3 Report and H&S File prior to Certificate 1.
SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate	Technical Acceptance granted. Awaiting cost of works estimate from Developer. Letter of Agreement being drafted.

			Interchange, ME13 9EN	
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	Resubmission received. Technical Acceptance pending. Letter of Agreement drafting underway.
SW/003422	Staple Street, Hernhill, Faversham	Hernhill	New bell mouth access to 8 dwellings - road to remain private	S278 Certificate 1 issued November 2022. Serving Maintenance Period.
SW/003423	The Slips, Scocles Road_Elm Lane, Minster-on-Sea	Minster-on- Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	S278 Agreement in place. Works underway by Developer.
SW/003426	Oare Road, Faversham	Faversham	New footway/cycleway link to Oare Road - by traffic signals	Agreement in place. Works underway. Remedial works/H&S File/As-Built Drawing/Lighting inspection required prior to Cert 1.
SW/003427	A2 Canterbury Rd J/W Love Lane, Faversham	Faversham	New traffic signal controlled junction	Technical Acceptance granted. Agreement being drafted.
SW/003428	Whitstable Rd, Faversham - Zebra	Faversham	New zebra crossing	Civils approved. Awaiting Street Lighting sign-off. Technical Acceptance pending final street lighting drawing updates. Agreement being drafted.
SW/003429	Love Lane, Faversham - Zebra	Faversham	New zebra crossing	S278 Agreement in place. Zebra crossing installed. H&S/As-built/RSA3 required prior to issue of Certificate 1.
SW/003430	Love Lane, Faversham – Bus Stop	Faversham	New Bus Stop layby	S278 Agreement in place. Works commencement TBC by Developer.
SW/003432	Scocles Farm, Scocles Road, Minster-on-Sea	Minster-on- Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	Technical Acceptance granted. S278 Letter of Agreement due to be signed imminently. Awaiting confirmation from Developer of date works to commence.

SW/003433	Quinton Rd/Sonora Way, Sittingbourne	NCP	2 no. zebra crossings and roundabout improvements	<p>Technical Acceptance granted for Northern Zebra Crossing (between Sapphire Close and Olivine Close). Letter of Agreement signed (northern crossing), works due to commence imminently.</p> <p>NB Southern Zebra Crossing to be included in separate S278 Agreement which is currently under review. Technical acceptance granted for Southern Zebra Crossing.</p> <p>Now full S278 Agreement. S278 Agreement in place (August 2022). Works underway.</p>
SW/003435	ATS Site, Crown Quay Lane, Sittingbourne	NCP	New Footway/cycleway	Street Lighting Team design approval received (Feb 2023). Technical Acceptance pending and S278 Agreement drafting underway.
SW/003436	Chestnut Street, Sittingbourne	Borden	New bellmouth access	Technical Acceptance granted. Agreement sent to Developer for signing.
SW/003441	Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	Iwade	<p>Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade.</p> <p>Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening.</p> <p>New site access on Grovehurst Road with associated road widening and existing footway/cycleway to be</p>	Technical Vetting on-going. Awaiting resubmission.

			extended to 3m in width and continue to Grovehurst Rd roundabout.	
SW/003442	Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4-bedroom dwellings with associated garaging, parking and infrastructure.	S278 Agreement in place. Works underway at Southsea Avenue.
SW/003446	London Road, Faversham	Faversham	Bus Stop Amendments on A2	Technical Acceptance granted. Agreement in place. Works commencement TBC by Developer.
SW/003453	Chestnut Street, Sittingbourne	Borden	New four arm roundabout - access to A249 and Borden/Wises Lane Development	Technical Acceptance granted. Agreement being drafted.
SW/003457	Crown Quay Lane, Sittingbourne	NCP	New Bellmouth access to new housing development	Civils approved. Awaiting Street Lighting sign-off. Agreement being drafted.
SW/003459	Land adjoining Faversham Showground. Staple Street, Hernhill	Graveney with Goodnestone & Boughton under Blean	Construction of a new crematorium, associated car park, access road and gardens of remembrance.	Technical Acceptance granted. Agreement in place (December 2022). Works commencement TBC by Developer.
SW/003461	Former Regis Medical Centre, Saffron Way, Sittingbourne	NCP	Change of use from temporary doctor's surgery (use now discontinued and building removed) to a restaurant/cafe and hot food takeaway uses, including the erection of 2no. single storey buildings, comprising of 3no. units, and associated car parking, servicing	Technical Vetting on-going.

			and landscaping. Creation of access to Milton Creek Country Park.	
SW/003462	Land at Hill Farm, Rook Lane, Keycol Hill, Bobbing	Bobbing	Erection of a nurse accommodation building, car park and outdoor event space for Demelza. Erection of 30 private residential dwellings, together with associated access, parking, highway works, drainage and landscaping. Proposed realignment of Rook Lane.	Technical Acceptance to be granted shortly, pending minor drawing revisions (February 2023).
SW/003464	Lower Road, Teynham	Teynham	Provision of footway, layby and 4 vehicle crossings on the north side of Lower Road to the east of Frogнал Lane	Technical Vetting on-going.
SW/003468	Lydbrook Close, Sittingbourne [Development Tie-in]	Sittingbourne	Highway tie-in works to existing carriageway from new development access	Technical Acceptance granted. Agreement in place (November 2022). Works commencement TBC by Developer.
SW/003469	Danedale Stables, Chequers Road, Minster-on-Sea	Minster-on-Sea	Provision of new bellmouth access, footway, and minor pedestrian crossing works to facilitate development of 5no. three-bedroom bungalows with associated garages, parking spaces and private amenity space.	Technical Vetting on-going.
SW/003471	Land adjacent to 127 High Street, Eastchurch, Sheerness	Eastchurch	Provision of new road access and minor pedestrian crossing works to facilitate development of 15 dwellings with associated parking.	Technical Vetting underway.
SW/003472	Rookery Nook, Scocles Road, Minster-on-Sea	Minster-on-Sea	New vehicle crossings and footway	Technical Acceptance granted. Agreement in place. Works commencement TBC by Developer.

SW/003473	Woodcombe Sports Hall, Church Road, Murston	NCP	New bell mouth access into development	Technical Vetting on-going. Agreement drafting underway.
SW/003474	Sheppey Way, Bobbing (Halfway Egg Farm)	Bobbing	New bell mouth access	Civils approved. Awaiting Street Lighting sign-off. Agreement drafting underway.
SW/003476	Wises Lane/Maylam Gardens	Borden	Mini roundabout refresh and footway/cycle link - via old Wises Lane	Technical Vetting on-going.
SW/003478	Queenborough Road, Halfway, Sheppey	NCP	New bell mouth access and footway/cycle works	Technical Acceptance granted. Agreement drafting underway.
SW/003479	Cleve Hill – Solar Park, Cleve Hill, Graveney, ME13 9EE under DCO	Graveney with Goodnestone	Solar Farm - s278 agreement to cover remedial works to access roads from construction vehicles	Technical Vetting on-going. Agreement drafting underway.
SW/003480	Heron Drive, Minster-on-Sea	Minster-on-Sea	New bellmouth access	Technical Vetting on-going. Agreement drafting underway.

Appendix F – Bridge Works

Bridge Works – Contact Officer: Helen Rowe			
Road Name	Parish/Town	Description of Works	Current Status
		None	

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A2 London Road near Chalkwell Road, Sittingbourne (05-0193)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed May 2022
B2005 Grovehurst Road near Newman Drive, Sittingbourne (05-0707)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed May 2022
A250 Millennium Way near Rose Street, Sheerness (05-0941)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed June 2022

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Swale Borough Council

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 08/02/2023

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager.

There are no projects of this type to report.

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett / Alan Blackburn 03000 418181