To: Swale Joint Transportation Board

By: KCC Highways and Transportation

Date: 8th December 2025

Subject: Highways Forward Works Programme: 2024/25 and 2025/26

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. this reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 29028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website: https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Streetlighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally Funded Schemes
- Major Capital Programme

Developer Funded Works – see Appendix E

Bridge Works - see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant - Member Highway Fund - see Appendix H

Road Markings - see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Pauline Harmer Senior Highway Manager East Kent

Daniel Cannon-Skeet
Alan Casson
Carol Valentine
Helen Rowe
Sue Kinsella
Swale Highway Manager
Strategic Asset Manager
Drainage Asset Manager
Structures Asset Manager
Streetlight Asset Manager

Toby Butler Traffic Operations and Technology Manager

Jamie Hare Development Agreements Manager

Nikola Floodgate Road Safety and Active Travel Group Manager

Lee Burchill Major Capital Programme Manager

Jonathan Dean Highway Manager Special Projects/HSR/Signs & Lines

Appendix A - Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

| Road Name | Parish | Extent of Works | Current Status |
|------------------------------------|-----------------------------|---|-----------------------------------|
| Court Street (Phase 2) | Faversham | Carriageway Preservation Renewal of grouting to setts. Sections between Crescent Road and Market Place. | Completed |
| High Street | Sittingbourne | Maintenance of various ramp approaches to the tabletops along the length of the High Street | Completed |
| A299 Thanet Way | Hernhill | Coastbound Dargate Services - Plumpudding Overbridge to Coastbound on slip near Starbucks | Completed |
| A299 Slip Roads | Graveney and Goodnestone | On and Off Slips at Brenley Corner | Completed |
| A2 Canterbury Road (Fox Hill) | Sittingbourne | Vincent Road to Meadowfield School | Completed |
| Vincent Road | Sittingbourne | Whole Extents | Completed |
| Warden Road | Eastchurch | Plough Road to Caravan Park Entrance | To be programmed early 2026 |
| Kingsferry Bridge (Sheppey Way) | Sheppey | Bridge Deck (in collaboration with Network Rail) | Summer 2026 |

| Road Name | Parish | Extent and Description of Works | Current Status |
|--------------------------|----------------|---|--|
| Brook Road | Faversham | Footway Reconstruction Entire Extents | Completed |
| Jefferson Road | Sheerness | Footway Reconstruction From the junction with St. James Street to Unity Street (eastern side only) | Completed |
| Sheppey Way | Minster-on-Sea | Footway Reconstruction Section of footway approx. 500m south of the Lower Road roundabout | Works commenced and on-going |
| Manor Close | Queenborough | Footway Reconstruction Entire extent of adopted highway section. | Completed |
| London Road | Sittingbourne | Footway Reconstruction Sections between Victoria Road and London Road Trading Estate | Currently proposed for financial year 2026/27 |
| Springhead Road | Faversham | Footway Reconstruction Exact extents to be defined at design stage | Currently proposed for financial year 2026/27 |
| Warden Road (Phase 1) | Eastchurch | Footway Reconstruction Sections between Plough Road and Shurland Holiday Park | Currently proposed for financial year 2026/27 |
| Warden Road (Phase 2) | Eastchurch | Footway Reconstruction Section between The Retreat Holiday Park and the property "Sandwalker Cottage" | Currently proposed for financial year 2026/27 |
| Cross Lane | Faversham | Footway Preservation The alley running between South Road and Bank Street | Currently proposed for financial year 2026/27 |
| Elliots Place | Faversham | Footway Preservation Alleyway parallel to St Marys Road | Currently proposed for financial year 2026/27 |

| Graveney Road | Graveney | Footway Preservation from just west of the speed limit sign at Goldfinch Drive to Homestall Lane | Currently proposed for financial year 2026/27 |
|-----------------|----------|--|--|
| Whitstable Road | Graveney | Footway Preservation Sections between the junction with Head Hill Road to Homestall Lane | Currently proposed for financial year 2026/27 |

Surface Treatments - Contact Officer Aaron Divall

Surface Dressing

| | 1 | | |
|---------------------|----------------------------|---|--|
| Road Name | Parish | Extent of Works | Current Status |
| Swanton Street | Bredgar | Blind Marys Lane to Bicknor Lane | Currently proposed for financial year 2026/27 |
| Lower Road | Teynham, Buckland | Conyer Road To Railway Crossing | Currently proposed for financial year 2026/27 |
| Hazebrouck Road | Faversham | The Knole to Wildish Road | Currently proposed for financial year 2026/27 |
| Wildish Road | Faversham | Bysing Wood Road (North) To Hazebrouck Road | Currently proposed for financial year 2026/27 |
| Hearts Delight Road | Tunstall | Tunstall Road To Wrens Road | Currently proposed for financial year 2026/27 |
| Eastling Road | Painters Forstal, Eastling | Bayfield to Pumping Station | Currently proposed for financial year 2026/27 |
| Downs Court Road | Doddington, Milstead | Chequers Hill To Sawpit Road | Currently proposed for financial year 2026/27 |
| Perry Wood | Selling | Selling Road To Grove Road | Currently proposed for financial year 2026/27 |

| Oad Street | Borden | M2 Bridge to Sunnyhill Road | Currently proposed for financial year 2026/27 |
|-------------------|---------------|--|--|
| Micro Surfacing | | | |
| Highsted Road | Sittingbourne | Swanstree Avenue to Bell Road | Completed Spring 2025, ancillary works remain |
| The Street | Newnham | Area not surface dressed last season 30mph-30mph | Completed Spring 2025, ancillary works remain |
| Norton Lane | Teynham | A2 to Provender Lane | Completed Spring 2025, ancillary works remain |
| Sutton Baron Road | Borden | Pond Farm Road to Wrens Road | Currently proposed for financial year 2026/27 |

Appendix B - Drainage Repairs & Improvements

| Drainage Repairs & Improvements - Contact Officer Carol Valentine | | | |
|---|---------------|-------------------------------------|---------------------------------------|
| Road Name | Parish | Description of Works | Current Status |
| New Road | Sheerness | Repairs to existing drainage system | Works completed |
| Oak Lane | Minster | Replacement culvert | Works completed |
| Chapel Street | Minster | Repairs to drainage system | Works programmed for November 2025 |
| Berridge Road | Sheerness | Repairs to drainage system | Works completed |
| The Street | Bapchild | Repairs to existing drainage system | Works programmed for February 2026 |
| North Street | Sittingbourne | Repairs to existing drainage system | Works programmed for February 2026 |
| Sheerness Road | Lower Halstow | Repairs to existing drainage system | Works programmed for February 2026 |

| Canterbury Road | Dunkirk | Repairs to existing drainage system | Works programmed for November 2025 |
|-----------------|------------|-------------------------------------|---------------------------------------|
| Ashford Road | Badlesmere | New gully installation | Works to be programmed |
| Selling Road | Selling | Pipe replacement | Works to be programmed |

Appendix C - Streetlighting

Structural testing of KCC owned streetlighting assets has identified the following as requiring replacement. A status of complete identifies that the replacement has been carried out. Programme dates are identified for those still requiring replacement.

| streetlighting Colur | nn Replacement | - Contact Officer Sue Kinsella | |
|-------------------------------------|----------------|---|---|
| Road Name | Location | Description of Works | Status |
| Goldfinch Close EGAX005/351 | Faversham | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Main Road EMDN010 | Queenborough | Replacement of 1 no streetlight complete with LED Lantern | COMPLETED |
| High Street EHBP003 | Minster | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Green Porch Close EGBM001 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | COMPLETED |
| Milton Road EMCL099 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Borden Lane EBCR014 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | COMPLETED |
| Sherwood Close ESCI003 | Faversham | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| New Road ENAM019 | Sheerness | Replacement of 1 no streetlight complete with LED Lantern | COMPLETED |
| Leysdown Road ELDH038 | Leysdown | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Avenue of Remembrance EADV024 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | COMPLETED |
| Preston Park EPDP011/014 | Faversham | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |

| | Lavadavos | Danis and at 4 as atmosticulat | Manta acception |
|--------------------------------|---------------|---|---|
| Leysdown Road ELDH004 | Leysdown | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Station Road ESFI010 | Teynham | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| West Street EWEM006 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Turnstone Close ETEU001 | Iwade | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Hilton Close EHIC008/009 | Faversham | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Canterbury Road ECFY011/013 | Sittingbourne | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Turnstone Close ETEU001 | Iwade | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| London Road ELGB039 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Eurolink Way EEBG006 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Lower Road ELDX007 | Minster | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Horsford Walk EHEH301/303 | Faversham | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Ufton Lane EUAA593 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Hazebrouck Road EHAY451/052 | Faversham | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Staplehurst Road ESIS005 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |

| Church Street ECCR006 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
|-------------------------------------|---------------|---|---|
| Grovehurst Road EGCA590 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Woodpecker Drive EWFX003/004/006 | Sittingbourne | Replacement of 3 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Manor Grove EMAL011 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Boyces Hill EBFX002/005/008 | Sittingbourne | Replacement of 3 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Oak Road EOAE012/029 | Sittingbourne | Replacement of 2 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Dickson Court EDAZ302 | Sittingbourne | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Seaview Avenue ESII013 | Sheerness | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| Barnes Close EBAQ002/006/007 | Faversham | Replacement of 3 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Bramley Close EBDM012/014/016 | Faversham | Replacement of 3 no streetlights complete with LED Lanterns | Works awaiting programming by the end of February 2026 |
| Nobel Close ENBY301/001 | Teynham | Replacement of 1 no streetlight complete with LED Lantern | Works awaiting programming by the end of February 2026 |
| | | | |

Appendix D - Transportation and Safety Schemes

Casualty Reduction Measures

The Road Safety and Active Travel Team is implementing schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 6th November 2025.

| Local Transport Plan Funded Schemes | | | |
|---|---|---|--|
| Road Name | Description of Works | Current Status | |
| 25-SW-PAR-1957 Various Roads, Borden | 20mph Scheme | Works ready to be ordered. Expected delivery February/March 2026. | |
| Casualty reduction mea | sures (reactive) Swale, | | |
| 22-SW-CRM-66 Sheppey Way Bobbing Apple Services/ McDonalds | Junction improvements to assist vehicles turning right at priority junction. | Works ready to be ordered. Expected delivery February/March 2026. | |
| 25-SW-CRM-1777 Barton Hill Drive, Minster-on-Sea | Junction Improvements - reshaping of footway to add entry deflection to roundabout and improve turning movement into Barton Hill Drive. | Currently consulting with Statutory Undertakers on the feasibility of proposed alterations to apparatus. Expected delivery 2026. | |
| 25-SW-CRM-1903 Sheppey Way, Iwade | Signing & Lining – Amending hatch markings and signage at junction with Old Ferry Road. | Signing is complete. Road marking to be done. | |

Externally Funded Schemes

The Road Safety and Active Travel Team is implementing schemes within the Swale District, funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

| Externally Funded Schemes | | | |
|---------------------------|----------------------|---------------------|----------------|
| Road Name | Description of Works | Source of Funding | Current Status |
| 24-SW-PAR-1301 & | | | |
| 1494 | Speed Limit | | |
| Brogdale Road, | Reduction to | Ospringe Parish | |
| Ospringe | 30mph | Council/Kent County | Works complete |
| | | Council/Combined | |
| | | Member Grant | |
| Plumford Road and | Width Restriction | | |
| Porters Lane, Ospringe | | | |
| | | | |

| Active Travel Fund (provided by Active Travel England) | | | | | | |
|--|--|--|--|--|--|--|
| Road Name | Name Description of Works Source of Funding Current Status | | | | | |
| | | | | | | |

| Developer Funded (S106) Schemes | | | | | | |
|---|----------------------------|-------------------|---|--|--|--|
| Road Name | Description of Works | Source of Funding | Current Status | | | |
| 24-SW-S106-1596 A2 London Road, Faversham | New Controlled Crossing | Section 106 | Investigating feasibility of suitable location. | | | |

Major Capital Programme

The Major Capital Programme team is implementing schemes within Maidstone. Borough in line with Kent County Council's strategic targets with the road network.

| External | Externally Funded Schemes – Contact Officer: Kirandeep Kunner | | | | | | |
|-----------------|---|--|---|--|--|--|--|
| Project Code | Project Name | Description of Works | Source of Funding | Current Status | | | |
| GHI | Grovehurst Junction | Remodelling the existing dumbbell junction to increase capacity by delivering a second bridge over the A249 to create a gyratory system and expanding the existing slip roads. | Housing Infrastructure Fund (Forward) | The new bridge is now open to traffic, and the scheme is scheduled to be completed by winter 25-26. | | | |
| KSR | Key Street Junction | Roundabout and Slip Road Improvement | Housing Infrastructure Fund (Forward) | The works are progressing well and to programme, and the project remains on track to be completed in early 2026. | | | |

Appendix E – Developer Funded Works

Key:

| Technical Vetting Underway | Minor Works Outstanding |
|-------------------------------|-------------------------|
| S278 Agreement Not Progressed | Works in Default |
| Works Outstanding | Site Adopted Recently |
| Maintenance Period | File Closed |

| | | Developer Funded Works (Section 278 Works) | | | | |
|-----------|--|--|--|---|--|--|
| File Ref. | Road Name | Parish | Description of Works | Current Status | | |
| SW/003027 | Tunstall Road, Tunstall | Tunstall | New School access Traffic calming changes and footway Connection | Works Completed Serving Maintenance Period – Lighting remedial works required. Street Lighting Team instructed to proceed with lighting remedials and recharge to Developer. Contractor proceeding to take remedial works forward. Awaiting date for works. | | |
| SW/003035 | 109-111 Staplehurst Road, Sittingbourne | Sittingbourne | Provision of revised traffic calming and vehicle access for Housing developments | Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards. Stage 3 RSA undertaken. Discussions ongoing with Developer through Default Specialists. Awaiting date for agreed remedial works by Developer. As the Developer is not cooperating Default Specialists to issue the bond claim to enable the case to be progressed. Pre-claim Letters issued to the Developer and Surety as required under the terms of the Agreement. Awaiting response from Developer/Surety. Claim letters issued by LADC. LADC pursuing Surety for a response. | | |
| SW/003040 | Otterham Quay Lane, Upchurch | Upchurch | Provision of Right Turn Lane / Junction and Footway for Housing Development | As-Built amendments required. Remedial and completion works outstanding (inclusive of street lighting). Awaiting confirmation of date for these by Developer. | | |

| SW/003041 | Larkrise, Conyer Road, Conyer | Teynham | Provision of footway to Small Housing Development | Remedial works still required prior to sign off. Awaiting confirmation of date for these by Developer. File Closed owing to lack of response from Developer. Await for Developer to approach KCC for performance security held on account. |
|-----------|---|---------------|--|--|
| SW/003043 | 34-40 Rushenden Road | Queenborough | Reconstruction of existing lay-by as new Footway | Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption. |
| SW/003061 | Swale Way/Reams Way, Kemsley, Sittingbourne | NCP | Temporary Access Crossings across Footways for Soil Removal Works | Minor remedial items to be carried out. Date TBC for remedials by Developer prior to Cert 2. |
| SW/003067 | Old Brickworks, Western Link, Faversham | Faversham | Provision of New Roundabout Access for Housing Development | Remedials complete. S278 Cert 1 issued on 23 November 2023. Serving Maintenance Period. End of Maintenance Inspection due this month. Remedial required – works underway, awaiting completion. Drainage Remedials and TRO elements outstanding prior to adoption. As-built and H&S File received Sept 2025. Street Lighting remedials outstanding and further lighting inspection required prior to adoption. Street Lighting remedials completed and signed off. S278 Cert 2 Adoption Certification issued 22 October 2025. |
| SW/003068 | CRL, Canterbury Road, Sittingbourne | Sittingbourne | Revision of existing footways to proposed Retirement Home frontage | Outstanding remedial works completed acceptably by developer. H&S File & As-Built Drawings received October 2022. Certificate 1 issued October 2022. Serving Maintenance Period. End of Maintenance inspection due. Developer contacted for End of Maintenance Inspection – awaiting response. End of Maintenance Inspection carried out. Remedials works identified. Awaiting confirmation of date for remedials from Developer. |
| SW/003069 | Rushenden Road, Queenborough, Sheppey | Queenborough | Provision of New Access for Housing Development | Footway remedials and street lighting syphers required. Minor resurfacing remedials required following RSA3 prior to Certificate 1. H&S File & As-Built Drawings received. Date TBC for remedials by Developer. Further snagging inspection required due to time elapsed – arranged for this month. Snagging Inspection undertaken. Remedials identified. Awaiting confirmation of date for remedials from Developer. |
| SW/003074 | School Lane, Bapchild | Bapchild | Provision of Vehicle access and new footway connection for small housing development | End of Maintenance Inspection undertaken. Minor remedial items outstanding. Awaiting confirmation from Developer of date for these works prior to issuing Certificate 2. |

| SW/003081 | Ham Road, Oare Road, Faversham | Faversham | Provision of Access Road to new Housing Development and Revision of Ham Road from Junction | S278 Certificate 1 issued. Street Lighting remedial works, H&S File and As- Built Drawings and minor remedial items still outstanding prior to Certificate 2. Developer contacted by KCC (September 2025) requesting update. |
|-----------|--|--------------------|--|--|
| SW/003086 | Lower Road 3, Teynham | Teynham | Provision of Frontage Footway to small housing development | S278 Certificate 1 issued. Serving Maintenance Period. Subject to end of Maintenance Inspection. Remedials identified. Awaiting confirmation of date for remedials from Developer. File Closed owing to lack of response from Developer. Await for Developer to approach KCC for performance security held on account. |
| SW/003088 | Leysdown Road, Eastchurch, Sheppey | Eastchurch | Provision of revised access for Wind Farm | End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1. Remedial works identified. Awaiting confirmation of date for remedials from Developer. |
| SW/003090 | Minster Road, Minster, Sheppey (Preston Skreens) | Minster-on- Sea | Provision of Access for new small Housing Development | Remedial works undertaken – subject to sign off inspection by KCC officer. Material Test Results and As-Built drawing required prior to issue of Cert 1. |
| SW/003092 | Castle Road, Sittingbourne | Sittingbourne | New Access and footway to Industrial Units | Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by Developer. No response received from Developer since March 2021. Developer contacted by KCC in writing (August 2025) requesting update. |
| SW/003094 | Nova, Graveney Road, Faversham (Tylman Place) | Faversham | Provision of Private Housing development Junction and Pedestrian Crossing | S278 Certificate 2 paperwork being progressed. Adoption imminent, subject to final inspection of minor civils and street lighting remedials. Street Lighting Sign-off received. Minor remedials outstanding. Awaiting confirmation of date for remedials from Developer. Drainage Vesting outstanding. |
| SW/003097 | Crown Quay Lane, Sittingbourne | NCP | New Bell mouth access into Redrow Eurolink Way Site | Agreement in place. Works completed. Remedials outstanding prior to adoption. Awaiting confirmation of date for remedials from Developer. |

| SW/003101 | Lower Road, Teynham | Teynham | Provision of Footway for small Housing Development | Technical approval given. Agreement not progressed by Developer. File closed as no further communications progressing this and planning permission expired January 2020. |
|-----------|--|---------------|---|--|
| SW/003103 | Oak Lane, Upchurch | Upchurch | Traffic Calming/Footway Access to Small Housing Development | Agreement in place. Works Completed. RSA3, H&S file & As-Built Drawing required prior to issue of Cert 1 for Maintenance period. RSA3, H&S File and As-Built Drawings Received. Certificate 1 issued 26 March 2025. Serving Maintenance Period. |
| SW/003117 | North Street, Milton Regis | Sittingbourne | Permanent School Drop- off facility and Zebra crossing | Majority of planned remedial works completed. Minor remedial works outstanding. RSA3 undertaken and further remedial works required following same. As-Built Drawings, H&S File required prior to Certificate 1. Remedial works being instructed by KCC – due to commence February 2025 half-term. Majority of remedial works completed satisfactorily. Awaiting confirmation final outstanding remedial item complete prior to Cert 1. Confirmation lining works completed 05 November 2025. Awaiting update regarding final outstanding remedials. |
| SW/003118 | Grovehurst Road, Sittingbourne | NCP | Provision of Access for new small Housing Development | S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with Developer. Awaiting confirmation of date from Developer for these works. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption. |
| SW/003196 | Church Road, Sittingbourne Golf Centre - Material Movements | Sittingbourne | Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements | S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from Developer remedial works have been carried out. Further inspection required once all material movements have ceased to agree final remedial works. Further site inspection carried out and remedials agreed. Date for remedials TBC by Developer. Developer has not responded to chases for update on remedials. Default Notice to be issued to progress adoption. |
| SW/003199 | Swale Way, Great Easthall, Sittingbourne – Toucan | Sittingbourne | Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development | Technical Vetting underway. KCC awaiting revised submission. |

| SW/003266 | Station Road, Teynham | Teynham | New bellmouth on to station road, footway works, new lining and a build out. | Physical works completed. Partial installation of TRO lining completed – remaining section(s) to be installed in due course. RSA 3/ As-Builts/H&S File required prior to Certificate 1. Further remedial works required following multiple trench reinstatements in new surfacing (carriageway and footway). Awaiting confirmation of date from Developer for these works. RSA 3 undertaken Feb 2024. RSA3 Report received, remedial items agreed. Date for remedials due to commence February 2025 half-term. Remedial works completed. Certificate 1 issued 21 February 2025. Serving Maintenance Period. End of Maintenance Inspection Undertaken August 2025 – minor remedial items identified. Awaiting confirmation of date for remedials from Developer. |
|-----------|----------------------------------|--------------------|---|---|
| SW/003267 | Wises Lane, Sittingbourne | Borden | Amended alignment to Wises Lane for new housing developer and creating new bell mouth for Wises Lane | Agreement in place. Works underway. |
| SW/003294 | Quinton Road, Sittingbourne | NCP | Mini roundabouts on Quinton Road access to site. | Agreement in place. RSA3 Remedial works and Street Lighting Remedials required prior to adoption. Awaiting confirmation of date from Developer for when these minor works will be completed to progress adoption. Minor remedial works completed October 2025. S278 Certificate 2 issued 31 October 2025. |
| SW/003314 | Belgrave Road, Minster-on-Sea | Minster-on- Sea | Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 153 no. housing development and associated highway works. | S278 physical works complete. Awaiting confirmation from Developer for date for remedial items, As-Built Drawings, H&S File + RSA3 prior to issue of Cert 1. |
| SW/003315 | Belgrave Road, Minster-on-Sea | Minster-on-Sea | Temporary sales access | Letter of Agreement in place. Works completed. Access incorporated within SW003314 Agreement. |

| SW/003316 | The Crescent Signalling, Belgrave Road, Minster-on-Sea | Minster-on-Sea | Signalling and junction improvements | Agreement in place. Works underway. H&S File, As-built Drawing, Drainage CCTV Survey and RSA3 required prior to issue of Cert 1. |
|-----------|---|----------------|---|--|
| SW/003318 | Cooks Lane, Sittingbourne | Milton Regis | Access arrangements for new private housing development. | Carriageway resurfacing remedial works required prior to issue of Certificate 1. Remedial works undertaken. Awaiting H&S File and Design & Check Certificate prior to issue of Cert 1. H&S File received. Awaiting Design & Check Certificate prior to issue of Cert 1. D&C Cert received. Cert 1 issued 13 February 2024. Serving Maintenance Period. End of Maintenance period inspection due imminently. End of Maintenance inspection undertaken. Minor remedials identified – Developer advised of same. Awaiting confirmation of date for remedial works. Completion of remedials and Maintenance Deed for Retaining Wall required prior to issue of Cert 2. Remedial works completed August 2025. Final inspection to be undertaken prior to adoption to confirm works completed satisfactorily. Civils remedials inspection satisfactory. Completion of Maintenance Deed for Retaining Wall required prior to issue of Cert 2. |
| SW/003327 | Love Lane Commercial Access, Faversham | Faversham | New commercial access bellmouth | Agreement lapsed. New Agreement needed. Awaiting response from Developer. Agreement not progressed by Developer. File closed November 2023. |
| SW/003366 | Ham Road, Faversham | Faversham | New bell mouth into development | Agreement in place. Works completed. Remedial works outstanding. Street Lighting Remedials outstanding prior to adoption. Awaiting confirmation of date for remedial works from Developer. |
| SW/003419 | The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN | Hernhill | Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN | S278 Physical works completed January 2024. Awaiting test results, RSA3, H&S File, As-Built Drawing and Street Lighting Connections prior to issue of Cert 1. RSA3 Remedial works required prior to Cert 1. Awaiting confirmation of date from Developer for when these works will be completed. Remedial works completed. Cert 1 issued 26 September 2024. Serving Maintenance Period. End of Maintenance Inspection undertaken July 2025 – civils works completed satisfactorily. Outstanding Street Lighting Remedials and further lightning inspection required prior to adoption. Developer contacted by KCC (3 November 2025) requesting update. |

| SW/003420 | Aldi, Queenborough Road, Sheppey | Queenborough | Temporary Construction Access for new Aldi Store | S278 Letter of Agreement in place. Works completed. Access reinstated to soft landscaping and footway link incorporated within SW003486 Agreement. |
|-----------|---|--------------------|--|--|
| SW/003423 | The Slips, Scocles Road, Elm Lane, Minster-on-Sea | Minster-on- Sea | New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings. | S278 Agreement in place. Works underway by Developer. |
| SW/003427 | A2 Canterbury Rd J/W Love Lane, Faversham | Faversham | New traffic signal- controlled junction | Technical Acceptance granted. Agreement drafted and sent to Developer's solicitors for review/approval. S278 Agreement ready to be signed once road space permit agreed. |
| SW/003430 | Love Lane, Faversham – Bus Stop | Faversham | New Bus Stop layby | S278 Agreement in place. Works underway by Developer. Remedial works (inclusive of street lighting) and H&S/As-built required prior to issue of Certificate 1. As-built drawing received. Lighting remedials and legal administration outstanding prior to Cert 1. Cert 1 issued 09 December 2024. Serving Maintenance Period. |
| SW/003432 | Scocles Farm, Scocles Road, Minster-on-Sea | Minster-on-Sea | S278 Bellmouth and associated footway works to facilitate access to new development. | S278 Letter of Agreement in place. Awaiting confirmation from Developer of date works to commence. |
| SW/003435 | ATS Site, Crown Quay Lane, Sittingbourne | NCP | New Footway/cycleway | S278 Agreement in place. Physical works completed. S278 Certificate 1 issued 09 July 2024. Serving Maintenance Period. Outstanding remedial items required prior to Cert 2. Awaiting confirmation from Developer of date remedial works to commence. |
| SW/003436 | Chestnut Street, Sittingbourne | Borden | New bellmouth access | S278 Agreement in place. Works underway by Developer. |

| SW/003441 | Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd | Iwade | Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated road widening and existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout. | S278 Letter of Agreement in place for Sheppey Way (Grovehurst Road elements to be incorporated within Major Projects roundabout improvement scheme). Works commencement TBC by Developer. |
|-----------|--|----------------|---|---|
| SW/003442 | Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea | Minster-on-Sea | S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4- bedroom dwellings with associated garaging, parking and infrastructure. | S278 Agreement in place. Works complete at Southsea Avenue. Works to Augustine Road and Sexburga Drive outstanding. RSA3, H&S, As-built required prior to issue of Certificate 1. |

| SW/003453 | Chestnut Street, Sittingbourne | Borden | New four arm roundabout - access to A249 and Borden/Wises Lane Development | Technical Acceptance granted. S278 Agreement in place. Works underway. | |
|-----------|---|--|---|--|--|
| SW/003457 | Crown Quay Lane, Sittingbourne | NCP | New Bellmouth access to new housing development | Technical Acceptance. Agreement being drafted. | |
| SW/003459 | Land adjoining Faversham Showground. Staple Street, Hernhill | Graveney with Goodnestone & Boughton under Blean | Construction of a new crematorium, associated car park, access road and gardens of remembrance. | confirmation of date from Developer for remedial works. Remedials | |
| SW/003461 | Former Regis Medical Centre, Saffron Way, Sittingbourne | NCP | under Blean Change of use from temporary doctor's surgery (use now discontinued and building removed) to a restaurant/cafe and hot food takeaway uses, including | | |
| SW/003462 | Land at Hill Farm, Rook Lane, Keycol Hill, Bobbing | Bobbing | Country Park. Erection of a nurse accommodation building, car park and outdoor event space for Demelza. Erection of 30 | S278 Agreement in place. Physical works completed. RSA3, H&S, As-built required prior to issue of Certificate 1. RSA3 Report received and recommendations agreed. Awaiting confirmation of date from Developer for remedial works. Remedial works undertaken. H&S File, As-Built Drawings, Streetlighting Test Certs, Drainage CCTV required prior to issue of | |

| | | | private residential dwellings, together with associated access, parking, highway works, drainage and landscaping. Proposed realignment of Rook Lane. | Certificate 1. S278 Certificate 1 issued 05 March 2025. Serving Maintenance Period. |
|-----------|--|------------|--|--|
| SW/003464 | Lower Road, Teynham | Teynham | Provision of footway, layby and 4 vehicle crossings on the north side of Lower Road to the east of Frognal Lane | S278 Letter of Agreement in place. Works underway by Developer. 19 Feb Cert 1. Physical works completed. S278 Certificate 1 issued 19 February 2025. Serving Maintenance Period. |
| SW/003471 | Land adjacent to 127 High Street, Eastchurch, Sheerness | Eastchurch | Provision of new road access and minor pedestrian crossing works to facilitate development of 15 dwellings with associated parking. | Technical Acceptance granted. Agreement drafting underway. Agreement drafted and sent to Developer for signing. LoA signed by the Developer August 2025. KCC awaiting confirmation of outstanding balance of fee payment prior to countersigning LoA. Balance of fees paid. S278 Letter of Agreement in place (October 2025). |
| SW/003474 | Sheppey Way, Bobbing (Halfway Egg Farm) | Bobbing | New bell mouth access | Technical Acceptance granted. S278 Letter of Agreement in place. Physical works completed. RSA3, As-built drawing, H&S file and remedial works required prior to issue of Cert 1. Awaiting confirmation of date from Developer for remedial works. Remedial works completed August 2025. S278 Certificate 1 issued 14 August 2025. Serving Maintenance Period. |
| SW/003476 | Wises Lane/Maylam Gardens | Borden | Mini roundabout refresh and footway/cycle link - via old Wises Lane | Technical Acceptance granted. S278 Agreement in place. Works underway. |
| SW/003481 | London Road/Frognal Lane, Teynham | Teynham | New roundabout on A2 London Road & closure of Frognal Lane | Technical Acceptance granted. Agreement drafting underway. |
| SW/003482 | London Road/Frognal Lane, Teynham - Temporary Construction Access | Teynham | Temporary Construction Access for new development on Land North of 88 Frognal | Technical Acceptance granted. Agreement drafting underway. |

| | | | Gardens, Teynham, Sittingbourne, ME9 9HS. | |
|-----------|---|----------------|---|---|
| SW/003485 | Pond Farm, Iwade - Temporary Access | Iwade | Temporary access for residents whilst Major Project works on Grovehurst Road being undertaken. | Technical Acceptance granted. S278 Letter of Agreement in place. Works completed. |
| SW/003486 | Land To The East Of Queenborough Road, Queenborough, Kent, ME12 3RH [Aldi - Footway/Cycleway] | Queenborough | New shared cycle/footway facility along the northern side of Queenborough Road and new pedestrian access on the southern side to provide access to Aldi food store. | S278 Agreement in place. Physical works completed. RSA3, As-built drawing, H&S file and lighting connections required prior to issue of Cert 1. Awaiting confirmation of date from Developer for lighting works and RSA3. Lighting connections and footway surfacing planned for November 2024. |
| SW/003487 | Frognal Lane Junction Improvements, Teynham | Teynham | Junction Improvements at Frognal Lane, Teynham | Technical Acceptance granted. Agreement drafting underway. |
| SW/003488 | London Road Loading Bay, Teynham | Teynham | London Road Loading Bay | Technical Acceptance granted. Agreement drafting underway. |
| SW/003489 | Land West of Barton Hill Drive, Minster-on-sea | Minster-on-Sea | Provision of new road access to facilitate development | Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement date to be confirmed by Developer. |
| SW/003490 | Vanity Holiday Village, Leysdown Road, Leysdown, Sheerness | Leysdown | Creation of a new vehicular and pedestrian access to Vanity Holiday Village | Technical Vetting under way. Awaiting S278 submission. |

| SW/003492 | Homewood Avenue, Sittingbourne - Mini Roundabouts | NCP | Provision of double mini roundabout | Technical Vetting under way. Awaiting revised submission. |
|-----------|--|----------------|---|--|
| SW/003493 | Preston Fields, A2 Canterbury Road | Faversham | Provision of new bellmouth accesses to facilitate development | Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. |
| SW/003494 | Wises Lane J/W A2 London Road - traffic signals | Borden | Traffic signal-controlled junction (Wises Lane off-site highway works) | Technical Vetting under way. Awaiting revised submission. |
| SW/003496 | Borden Lane j/w A2 London Road, Sittingbourne | NCP | Junction Improvements | Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works complete. S278 Certificate 1 issued 18 March 2025. Serving Maintenance Period. |
| SW/003498 | Land rear of 128 High Street, Newington | Newington | New bell mouth access | Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works underway. |
| SW/003499 | Unit 5, Dolphin Park, Dolphin Road, Sittingbourne | NCP | New bell mouth access | Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works complete. S278 Certificate 1 issued 13 March 2025. Serving Maintenance Period. |
| SW/003500 | Love Lane Main Line & Access Works (Fernham Homes) | Faversham | Lay by Builds outs on Love Lane and two bell mouth accesses. Two LOA's (accesses) and one full legal agreement. | Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. |
| SW/003501 | Scocles Farm, Minster- on-Sea Northern Site | Minster-on-Sea | Side turn junction to new housing development | Technical Acceptance granted. Draft Agreement issued to Developer for signing. LoA signed by Developer. Awaiting Outstanding balance of fee payment to enable KCC to sign LoA. |

| SW/003503 | Heron Drive - 2 No. accesses for Parcels D, E & F | Minster-on-Sea | Two new accesses from Heron Drive for development. | Technical Acceptance granted. Letter of Agreement signed 13 September 2024. Works underway. |
|-----------|---|----------------|--|---|
| SW/003506 | Grovehurst Road, Sittingbourne | NCP | New Roundabout | Technical Acceptance granted. Agreement drafting underway. |
| SW/003507 | School Lane, Newington | Newington | New bell mouth access & sight line improvement Technical Acceptance granted. S278 Letter of Agreement in place underway. S278 Certificate 1 issued 17 July 2025. Serving Mainte Period. | |
| SW/003508 | Grovehurst Farm, Grovehurst Road, Sittingbourne | NCP | New zebra crossing and island crossing | Technical Acceptance granted. Letter of Agreement signed 02 October 2025. Works commencement date to be confirmed by Developer. |
| SW/003509 | Lidl, Queenborough Road | Queenborough | New bellmouth and footway/cycle route | Technical Acceptance granted. Agreement drafting underway. |
| SW/003511 | Teynham Primary School, Station Road, Teynham | Teynham | Two new accesses and zebra crossing on Station Road | Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. Awaiting RSA3 Report. Street Lighting Remedials outstanding prior to S278 Cert 1. Lighting remedials completed and signed off. S278 Cert 1 issued 29 October 2025. Serving Maintenance Period. |
| SW/003512 | Cryalls Lane, Borden, Sittingbourne | Borden | New bell mouth access for Wises Lane Rugby Club Technical Acceptance granted. Agreement drafting underway | |
| SW/003513 | Land South of Dunlin Walk, Iwade | lwade | New access to facilitate development comprising 20 residential dwellings | Technical Acceptance granted. Agreement drafting underway. Awaiting cost of works estimate from Developer to complete LoA drafting. Cost of works received and outstanding balance of fees paid. S278 Letter of Agreement in place dated 06 November 2025. Works commencement anticipated for January 2026. |

| SW/003515 | Borden Lane Roundabout | Borden | New roundabout | Technical Acceptance granted. Agreement drafting underway. |
|-----------|---|-----------|---|---|
| SW/003516 | Crown Quay Lane – cycle lane | NCP | New cycle lane on Crown Quay Lane - Regents quay | Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. |
| SW/003518 | Crown Quay Lane, Sittingbourne | NCP | New access and footway works to facilitate development of 33 dwellings. | Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement TBC by Developer. |
| SW/003519 | Ham Road, Faversham – Phase 3 | Faversham | New bell mouth access | Technical Acceptance granted. Agreement drafting underway. Developer advised project pushed back. Anticipated April/May 2026. |
| SW/003520 | Quinton Road, Sittingbourne - Opp/Adjacent Knightsfield Road | NCP | New bell mouth access | Technical Vetting under way. |
| SW/003521 | Willowbrook, Sheppey Way/The Street, Iwade | lwade | Mini Roundabout on Sheppey Way/The Street | Technical Acceptance granted. Agreement drafting underway. |
| SW/003523 | Hillyfield, Hearts Delight, Borden | Borden | Widening of the existing road and construction of a footway for development site access | Technical Acceptance granted. Agreement drafting underway. |
| SW/003524 | Sheppey Leisure Complex, Broadway/Beach Street, Sheerness, Kent, ME12 1HH | Sheerness | 2no. tactile crossings to facilitate expansion of Sheppey Leisure Complex | Technical Vetting under way. Awaiting revised submission. |

| SW/003525 | Ufton Court Farm, Minterne Avenue, Sittingbourne | Tunstall | Construction of a mini roundabout to access development site | Technical Vetting under way. Awaiting revised submission. |
|-----------|--|------------------------|--|---|
| SW/003526 | Land off Swanstree Avenue, Sittingbourne, ME10 4LU | NCP | New vehicular access and footway works to facilitate development of 135 dwellings. | Technical Vetting under way. Awaiting revised submission. |
| SW/003528 | Raspberry Farm Solar Park, Iwade/Lower Halstow | lwade/Lower Halstow | Creation of 2no. bellmouth accesses | Technical Vetting under way. Awaiting revised submission. |
| SW/003533 | Crown Road / Beechwood Avenue, Sittingbourne | NCP | Footway works | Technical Vetting under way. Awaiting revised submission. |
| SW/003534 | Millen Road, Sittingbourne | NCP | Footway Works and Signals Upgrade | Technical Vetting under way. Awaiting revised submission. |
| SW/003535 | Mill Way, Sittingbourne | NCP | Footway Works and Signals Upgrade | Technical Vetting under way. Awaiting revised submission. |
| SW/003536 | Land East of Oak Lane, Upchurch (Bordering A2) | Upchurch | New bellmouth access just north-side of existing field gate, with connecting footway to A2. For Long Reach Gospel Hall Trust | Technical Vetting under way. |
| SW/003537 | Land off Brogdale Road, Faversham ME13 8XZ | Faversham | New access and footway works | Technical Vetting under way. |

| SW/003538 | Land at Pond Farm, London Road, Newington | Newington | New access to accommodate residential development comprising 135 dwellings at Land at Pond Farm, London Road, Newington, Sittingbourne, Kent. | Technical Vetting under way. |
|-----------|---|----------------|---|------------------------------|
| SW/003539 | The Elms, Lower Road, Brambledown, Minster- on-Sea, Sheppey ME12 3ST | Minster-on-Sea | Widening of existing bellmouth access to commercial property. | Awaiting submission. |
| SW/003540 | Otterham Quay Lane, Rainham (Stonebond Homes) | Upchurch | New access to accommodate residential development comprising 74 dwellings | Awaiting submission. |

Appendix F - Bridge Works

| Bridge Works – Contact Officer Helen Rowe | | | | | | |
|---|-----------------------------|---------------------------------------|---|--|--|--|
| Road Name | Parish | Description of Works | Current Status | | | |
| Bridge Road | Queenborough-In- Sheppey | Reinstatement of displaced edge beams | The work will take place under a 2-way traffic light system; dates are not confirmed yet. | | | |

Appendix G - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

| Traffic Systems - Contact Officer: Toby Butler | | | | | |
|---|---|--------------------------------|--|--|--|
| Location | Description of Works | Current Status | | | |
| A2 London Road near Station Road, Teynham (05-0234) | Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities | Programmed for October 2025 | | | |

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for Swale,

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 14th November 2025

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Swale District.

| Details of Scheme | Status |
|--|----------------|
| Rich Lehmann | |
| 24-SW-PAR-1301 | |
| Brogdale Road, Ospringe – Contribution towards 30mph Speed Limit Reduction | Works complete |
| Porters Lane and Plumford Road – contribution towards Width Restriction | |

Appendix I - Road Markings

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

| Road Marking Renewal Programme – Contact Officer: Jonathan Dean | | | | | | |
|--|---------------|----------------------|----------|--|--|--|
| Road Name Parish/Town Extent of Works Current Status | | | | | | |
| B2006 Eurolink Way | Sittingbourne | From A2 to BP garage | Complete | | | |
| B2005 Mill Way Sittingbourne B2006 roundabout to Tribune Drive Complete | | | | | | |

Legal Implications

- 1.1.1 Not applicable.
- 1.2 Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Pauline Harmer / Daniel Cannon-Skeet - 03000 418181