То:	Swale Joint Transportation Board
Ву:	KCC Highways and Transportation
Date:	8 th September 2014
Subject:	Highway Works Programme 2014/15
Classification:	Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15.

Footway and Carriageway Improvement Schemes - see Appendix A

Drainage Repairs & Improvements - see Appendix B

Street Lighting – see Appendix C

Traffic Systems - see Appendix D

Developer Funded Works - see Appendix E

Transportation, PROW and Safety Schemes - see Appendix F

Public Rights of Way - see Appendix G

Bridge Works – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Toby Howe Alan Blackburn Neil Tree Russell Boorman Wendy Bousted Katie Lewis Sue Kinsella Toby Butler Richard Heaps/Melvyn Twycross Tony Ambrose Bob White Highway Manager (East) Swale District Manager Carriageway Surface Treatment Carriageway Machine Surfacing Footway Improvement Team Leader Drainage Manager Street Lighting Manager Intelligent Transport Systems Manager Transportation, PROW and Safety Schemes Structures Manager Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree			
Micro Asphalt Scheme	es		
Road Name	Parish	Extent of Works	Current Status
Eastling Road	Painters Forstal	From its junction with Green Lees to its junction with Bayfield Cottages	Completed
Whitstable Road	Faversham	From its junction with Love Lane to its junction with East Street	Completed
Orchard Place	Faversham	From its junction with Whitstable Road to its junction with East Street	Completed
Selling Court	Selling	Whole length	Completed
Ruins Barn Road	Tunstall	From its junction with Hawks Hill Lane to its junction with Cromer Road	Completed
Vicarage Lane	Ospringe	From its junction with Eastling Road to its junction with Water Lane	Completed
The Street	Boughton under Blean	From its junction with Bull Lane to its junction with Staplestreet Road	Completed
Rushenden Road	Queenborough	From its junction with Manor Way to its junction with Thompsett Way	Completed
Hillside Avenue	Queenborough	From its junction with Manor Way to its junction with Swale Avenue	Completed
Harps Avenue	Minster	From its junction with B2008 Minster Rd to its junction wtih Scocles Road	Completed
Gore Court Road	Sittingbourne	From its junction with Ufton Lane to its junction with Park Avenue	Completed

Chalk Road	Queenborough	Whole Length	Completed		
Surface Dressing Sche	Surface Dressing Schemes – Contact Officer Neil Tree				
Road Name	Parish	Extent of Works	Current Status		
Barton Hill Drive	Minster	From its junction with Plover Road to its junction with B2231 Lower Road	Completed		
Whiteway Road	Queenborough	From its junction with Brielle Way to the old fire station	Completed		
Water Lane	Ospringe	From its junction with Painters Forstal Road to its junction with Ospringe Street	Completed		
Selling Road	Selling	From its junction with Crouch Lane to its junction with Perry Wood	Completed		
Homestall Road	Faversham	From its junction with Whitstable Road to its junction with A2 London Road	Completed		
Hawks Hill Lane	Tunstall	From its junction with Bashford Barn Lane to its junction with Bexon Lane	Completed		
Park Avenue	Sittingbourne	From its junction with Bradley Park to its junction with Gore Court Road	Completed		
Selling Road	Faversham	From its junction with M2 Bridge to its junction with A2 Canterbury Road	Completed		
Swanton Street	Bredgar	From its junction with Bexon Lane to its junction with Blind Mary's Lane	Completed		
Kenneling Road	Stalisfield	From its junction with Church Road to its junction with Stalisfield Road	Completed		
Chestnut Street	Borden	From its junction with Key Street Roundabout to its junction with A249 roundabout	Completed		
Warden Road	Eastchurch	From its junction with Thorn Hill Road to its junction with Plough Road	Completed		

Machine Resurfacing – Contact Officer Russell Boorman

Road Name	Parish	Extent of Works	Current Status
Sheppey Way, Key Street Interchange	Bobbing	Key Street roundabout northbound for 50m	Programmed to start 22/08/14 for one day
B2231 Rowetts Way Rdbt	Eastchurch	Circulatory carriageway	Programmed to start 11/09/2014
A2 London Road	Tonge	Junction with Hempstead Lane	Programmed to start 15/08/14 - 18/08/14
A2 East Street	Sittingbourne	From its junction with East Street roundabout to its junction with Gaze Hill Avenue	Programmed to start 21/08/14 - 26/08/14
A251 Ashford Road	Sheldwich	From its junction with Porters Lane to its junction with Tin Tops	Completed
A251 Ashford Road	Faversham	Fire station to No. 97 Ashford Road	Programmed to start 28/10/2014
Crown Road	Sittingbourne/Milton	Whole length	Programmed to start 21/10/14 - 22/10/14
The Broadway	Minster on Sea	Marine Parade to South of Wards Hill Road	Programmed to start 22/09/14 - 25/09/14
The Broadway	Minster on Sea	South of Wards Hill Road to Saxon Avenue	Programmed to start Autumn 2014
Dargate Road	Hernhill / Dunkirk	From its junction with Courtney Road to 500m from junction	Programmed to start Summer/Autumn 2014
Barton Hill Drive	Minster on Sea	From its junction with Plover Road to its junction with Minster Road	Programmed to start Autumn 2014
Ringlestone Road (Torry Hill /Old Lenham Road)	"Doddington (Milsted) (Wichling)"	Adjacent to Wichling PS to woodyard	Programmed to start Summer/Autumn 2014
A2 London Road	Sittingbourne	From its junction with Cryalls Lane to Reynolds Gym	Programmed to start 26/09/14 - 30/09/14

Footway Improvement - Contact Officer Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
Queenborough Road	Sheerness/Queenborough	Between Neats Court Farm and Neatscourt Cottages - Replacement of tarmac surface and kerbing where required	Programmed to start Autumn 2014 for eight weeks
Queenborough Road	Queenborough	Between Main Road and Halfway Road – Replacement of tarmac surface and kerbing where required.	Programmed to start 02/09/2014 for five weeks
Mill Hill	Minster on Sea	Between St George's Primary School and Oak Lane - Replacement of tarmac surface and kerbing where required	Programmed to start 11/11/2014 for five weeks
Lower Road	Faversham	Whole Length - Replacement of tarmac surface and kerbing where required	Programmed to start 15/09/14 for thirteen weeks
Johnson Way	Minster on Sea	Whole Length - Replacement of tarmac surface and kerbing where required	Completed
Knightsfield Road	Sittingbourne	From its junction with The Meads Avenue to its junction with Quinton Road - Slurry Surfacing	Programmed to start 11/09/14 - 17/09/14
Ashford Road	Sheldwich Badlesmere Leaveland	From Shottenden Road to Lees Court Road - Slurry Surfacing	Programmed to start 22/10/14 – 25/10/14
Abbey Close	Minster on Sea	Whole Length - Slurry Surfacing	Programmed to start 17/09/14 – 23/09/14
Queenborough Road	Queenborough	Sections between Main Road and Halfway Road – Slurry Surfacing	Programmed to start Autumn 2014

Appendix B – Drainage Repairs & Improvements

Location	Description of Works	Job Status	Timescale for Completion
Otterham Quay Lane	Installation of new drainage system	Works Completed	
Lower Hartlip Road, Hartlip	Dredge Pond and bank protection	Works Commenced	Autumn 2014
Tunstall Road, Tunstall	Installation of new soakaways and additional drainage	Works Commenced	Autumn 2014
Deans Bottom, Bredgar	Installation of new gullies and soakaways	Works Commenced	Autumn 2014
South Street, Selling	Installation of new soakaways and additional drainage	Works Completed	
South Bush Lane, Upchurch	Installation of new Soakaways	Investigation and Design underway	Autumn 2014
Scragged Oak Road, Detling	Installation of new soakaway and deep bore	Works Programmed	Autumn 2014
Slough Road, Rodmersham	Installation of Soakaways	Works Completed	
Warden Road, Eastchurch	Installation of new pond	Investigation and Design underway	Autumn 2014
High Street, Sittingbourne	Repair Works	Works Programmed	Autumn/ Winter 2014
Boxted Lane, Newington	Installation of new soakaways and additional drainage	Investigation and Design underway	Autumn/ Winter 2014
Park Road, Sittingbourne	Installation of new soakaways	Investigation and Design underway	Autumn/ Winter 2014
High Street, Eastchurch	Installation of sumpless gullies discharging to catchpit in layby to ease future maintenance and provide improved system flow capacity	Investigation and Design underway	Autumn/ Winter 2014
Claxfield Road, Lynstead	Installation of French drain	Investigation and Design underway	Autumn/ Winter 2014

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed as high risk.

Street Lightin	g Column Rep	blacement – Co <i>ntact Officer</i>	Sue Kinsella
Road Name	Column Ref	Location	Status
Mill Way	EMDL014	SIDE OF INDUSTRIAL UNIT BEFORE TRINITIY WAY JUNCTION	COMPLETED
Mill Way	EMDL015	OPPOSITE TRINITY WAY JUNCTION	COMPLETED
Seaview Avenue	ESII003	OUTSIDE 10 / 12	COMPLETED
Shortlands Road	ESCL012	OPPOSITE COWPER ROAD JUNCTION	COMPLETED – Old Column Awaiting Takedown
Addington Road	EAAI508, EAAI509, EAAI512	VARIOUS LOCATIONS	COMPLETED
All Saints Road	EAAR006	O/S 48/50	COMPLETED
Auckland Drive	EABT005	S/O 1 RUSSELL CLOSE	COMPLETED
Berkeley Court	EBBY009	O/S 43	COMPLETED
Broom Road	EBET003	O/S 5 / 8	COMPLETED
Chalkwell Road	ECGI509	O/S 118 / 120	COMPLETED
Laxton Way	ELAJ501	J/W VICARAGE ROAD	COMPLETED
Murston Road	EMDE505	O/S 28 / 30	COMPLETED
Ospringe Road	EOBQ501	R/O 10 OSPRINGE STREET	COMPLETED
Prince Charles Avenue	EPCK003, EPCK008	VARIOUS LOCATIONS	COMPLETED
South Avenue	ESDC510	O/S 55	COMPLETED
St Georges Avenue	ESEA515	OPPS 202	COMPLETED
St Michaels Road	ESGV504	OPPS J/W DOVER STREET	COMPLETED
The Street	ETBI503, ETBI504, ETBI703,	VARIOUS LOCATIONS	COMPLETED

	ETBI705		
Highsted Road	EHEB009	O/S 35	Awaiting Programme Date.
Ypres Drive	EYAC014	OPP MENIN ROAD	Awaiting Programme Date
Park Road	EPAJ015	OUTSIDE 151 / 153	Attended to on 12.05.14 – Traffic Management required due to parked cars and busy nature of road. To be Re- Programmed
London Road	ELCN002	OPP16	Sunday Working - TM Required – Awaiting Programme Date
London Road	ELCN009	OPP 1	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESGW014	ADJ CROWN QUAY LANE	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESGW015	O/S CAR PARK	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJE002	O/S STATION	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJE003	O/S STATION CAR PARK	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJF001	J/W DOVER STREET	Sunday Working - TM Required – Awaiting Programme Date
Back Lane	EBAB002	OPPOSITE HIGH STREET	Column Installed, UKPN Connection Required Due to Mains Access Issues
Boyces Hill	EBFY002	NEAR BROW OF HILL	TM Required – Awaiting Programme Date
Boyces Hill	EBFY004	NEAR BROW OF HILL	TM Required – Awaiting Programme Date
London Road	ELBG022	OUTSIDE VERNON DALE	TM Required – Awaiting Programme Date
London Road	ELBG023	OPPOSITE TUCK INN CAFE	TM Required – Awaiting Programme Date

London Road	ELBG031	ON BROW OF HARTLIP HILL	TM Required – Awaiting Programme
London Road	ELBG041	ON GRASS VERGE RH SIDE TOWARDS RAINHAM	Date TM Required – Awaiting Programme Date
Lower Road	ELBX057	OUTSIDE RUGBY CLUB	TM Required – Awaiting Programme Date
London Road	ELCN036	OUTSIDE GORE COURT CRICKET CLUB	TM Required – Awaiting Programme Date
London Road	ELCN038	OUTSIDE GORE COURT CRICKET CLUB	TM Required – Awaiting Programme Date
London Road	ELCN039	OUTSIDE GORE COURT CRICKET CLUB / OPPOSITE WISES LANE JUNCTION	TM Required – Awaiting Programme Date
London Road	ELDI004	OUTSIDE 25 / 27	TM Required – Awaiting Programme Date
London Road	ELDI024	OPPOSITE CAR WASH GARAGE	TM Required – Awaiting Programme Date
Murston Road	EMDE001	OPPOSITE KEBAB HOUSE / PUBLIC HOUSE	Sunday Working & TM Required – Awaiting Programme Date
Murston Road	EMDE003	OPPOSITE WOODLAND ROAD	Sunday Working & TM Required – Awaiting Programme Date
Beaconsfield Road	EBBF451	O/S 50 ON FOOTPATH TO LANSDOWN ROAD	Column Installed, awaiting electrical connection.
Bobbing Hill	EBHT099	O/S 9 / 11	Column Installed, awaiting electrical connection.
Borden Lane	EBCR003, EBCR004, EBCR008, EBCR009, EBCR011, EBCR013, EBCR015, EBCR016, EBCR020, EBCR022, EBCR027, EBCR029	VARIOUS LOCATIONS	All completed apart from EBCR013, EBCR020, EBCR022 which are currently awaiting electrical connections.
Bridgewater Road	EBHD009	OPPS J/W MONTAGUE COURT	Column Installed, awaiting electrical connection.

	T		1
Buttermere	EBFN001, EBFN002	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Castle Rough	ECAO003, ECAO005	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Cecil Avenue	ECAT301	REAR OF NO 1	Column Installed, awaiting electrical connection.
Church Road	ECGN301	SIDE OF FIRE STATION	Column Installed, awaiting electrical connection.
Church Street	ECCR002, ECCR003	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Cowper Road	ECEK501	O/S 55	Sign Posts Installed, awaiting electrical connections.
Cremers Road	ECHZ004	END OF CUL-DE-SAC	Column Installed, awaiting electrical connection.
Crown Quay Lane	ECFI009	OPPS J/W WHARF ROAD	Column Installed, awaiting electrical connection.
Davie Close	EDAK002, EDAK004	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Doubleday Drive	EDBK006	O/S 24	Column Installed, awaiting electrical connection.
Dunedin Close	EDBV001, EDBV002	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Emerald View	EBBA014	O/S SUNRAY	Column Installed, awaiting electrical connection.
Estuary Road	EEBE006	O/S 70 / 72	Column Installed, awaiting electrical connection.
Fern Walk	EFAM302	O/S FLATS 20 / 26	Column Installed, awaiting electrical connection.
Fonblanque Road	EFBJ504	S/O 76 BROADWAY	Sign Posts Installed, awaiting electrical connections.
George Street	EGAK352	R/O 33 CANTERBURY ROAD	Column Installed, awaiting electrical connection.
Glebe Lane	EGAR007, EGAR008, EGAR009, EGAR013, EGAR302	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.

			Column Installed,
Gorse Road	EGBE003	REAR OF 15 / 17 FERN WALK	awaiting electrical connection.
			Column Installed,
Grovehurst Avenue	EGBW006	ADJ RECREATION	awaiting electrical
	Lebneed	GROUND	connection.
			Column Installed,
Harrier Drive	EHEQ001	1 ST FROM PEREGRINE	awaiting electrical
		DRIVE	connection.
			Column Installed,
Harris Gardens	EHAM352	O/S 29 / 30	awaiting electrical
			connection.
			Column Installed,
Kent Avenue	EKAE004	OPPS 32 / 34 ON LARGE	awaiting electrical
		ISLAND	connection.
			Column Installed,
Kestrel Close	EKAJ302	2 ND FROM R/O 37	awaiting electrical
		HIGHSTED ROAD	connection.
			Column Installed,
Kiln Close	EKAM001	O/S 1	awaiting electrical
			connection.
			Column Installed,
Leicester Gardens	ELAO001	OPPS 6	awaiting electrical
			connection.
			Column Installed,
Lower Road	ELBW099	OPPS 202	Electrical Connection
			programmed 21.08.14
			Column Installed,
Lower Road	ELCV022	OPPS 85	awaiting electrical
			connection.
			Column Installed,
Medway Road	EMBI010	O/S 37 / 39	awaiting electrical
-			connection.
			Column Installed,
Minterne Avenue	EMCS003	O/S 12	awaiting electrical
			connection.
			Column Installed,
Mount Field	EMEI006	OPPS 7	awaiting electrical
			connection.
			Column Installed,
Mountview	EMDA001	S/O12	awaiting electrical
			connection.
			Column Installed,
New Road	ENAM033	OPPS 66 / 68	awaiting electrical
			connection.
	EOAE013,		Columns Installed,
	EOAE014,	VARIOUS LOCATIONS	awaiting electrical
Oak Road	EOAE024,		connection.
	EOAE301,		
	EOAE353		Column Installs
Delas asstas 147 II		OPPS 3 ON FOOTPATH	Column Installed,
Palmerston Walk	EPAB301		awaiting electrical
			connection.

Peel Drive	EPAV011	O/S 64	Column Installed, awaiting electrical connection.
Peregrine Drive	EPBC301	R/O 30	Column Installed, awaiting electrical connection.
Playstool Road	EPBP013	O/S 24	Column Installed, awaiting electrical connection.
Queenborough Road	EQAI102, EQAI117	VARIOUS LOCATIONS	Columns Installed, Electrical Connections programmed 21.08.14
Riddles Road	ERAX003, ERAX006, ERAX007	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
St Catherines Drive	ESDX005, ESDX008	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
St James Close	ESJD001, ESJD007, ESJD301	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Sunny Bank	ESGE007	OPPS 25 / SIDE OF HONEYSUCKLE COURT	Column Installed, awaiting electrical connection.
The Glen	ETAT004, ETAT010, ETAT012	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Thistle Walk	ETBQ302, ETBQ305	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Thomas Road	ETBR501, ETBR502, ETBR504	VARIOUS LOCATIONS	Sign Posts Installed, awaiting electrical connections.
Tunstall Road	ETCM005, ETCM013, ETCM014	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Water Lane	EWAP501	J/W OSPRINGE STREET	Sign Post Installed, awaiting electrical connections.
Wickham Close	EWFK302, EWFK352	VARIOUS LOCATIONS	Columns Installed, awaiting electrical connection.
Windermere	EWCS004	S/O 42	Column Installed, awaiting electrical connection.
Albany Road	EAAM502	OUTSIDE 2A	Awaiting Programme Date, expected completion end of October 2014.
Attlee Way	EABR010	OPPS S/O 2 PHILLIPA COURT	Awaiting Programme Date, expected completion end of

			October 2014.
Broadway	EBEO507	O/S YOUTH CLUB	Awaiting Programme Date, expected completion end of October 2014.
Canterbury Road	ECFY012, ECFY020, ECFY030, ECFY037	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
Castle Road	ECGK005	O/S 214	Awaiting Programme Date, expected completion end of October 2014.
Commonwealth Close	ECDT504	J/W RECTORY ROAD 4 TH FROM A2	Awaiting Programme Date, expected completion end of October 2014.
Coronation Road	ECED502	O/S 44	Awaiting Programme Date, expected completion end of October 2014.
Dover Street	EDBM008	J/W WEST STREET	Awaiting Programme Date, expected completion end of October 2014.
East Street	EEAF001	J/W CRESCENT ROAD	Awaiting Programme Date, expected completion end of October 2014.
East Street	EEBK101	O/S 108	Awaiting Programme Date, expected completion end of October 2014.
Eurolink Way	EEBG006, EEBG009	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
Fallowfield	EFCQ002	O/S 7	Awaiting Programme Date, expected completion end of October 2014.
Forbes Road	EFCI506	OPPS 29 / 30	Awaiting Programme Date, expected completion end of October 2014.
Fox Hill	EFCJ001	ADJ SCHOOL LANE OPP THE FOX & GOOSE PUBLIC HOUSE	Awaiting Programme Date, expected completion end of October 2014.
Frederick Street	EFBV003	O/S 29 / 31	Awaiting Programme Date, expected

			completion end of October 2014.
Grovehurst Road	EGCA107	S/O 4 BLUE HOUSES	Awaiting Programme Date, expected completion end of October 2014.
Grovehurst Road	EGCO004	J/W ATTLEE WAY KEMSLEY SIDE	Awaiting Programme Date, expected completion end of October 2014.
Hamilton Crescent	EHAF001	O/S 2	Awaiting Programme Date, expected completion end of October 2014.
Hilltop Road	EHCD501	S/O 71 BARTON HILL DRIVE	Awaiting Programme Date, expected completion end of October 2014.
Horsford Walk	EHEH003	S/O 25	Awaiting Programme Date, expected completion end of October 2014.
Key Street	EKBG006	O/S 56 / 58	Awaiting Programme Date, expected completion end of October 2014.
Key Street Roundabout	EUBH567, EUBH701	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
Keycol Hill	EKBC011	O/S SQUIRELL COTTAGE	Awaiting Programme Date, expected completion end of October 2014.
Langley Road	ELAE503	OPPS 97	Awaiting Programme Date, expected completion end of October 2014.
London Road	ELBG019, ELBG021, ELBG024, ELBG032, ELBG042, ELBG043, ELBG045, ELBG046	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
London Road	ELCN006, ELCN008, ELCN010, ELCN015, ELCN016, ELCN021, ELCN023,	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.

	ELCN026,		
	ELCN020, ELCN033		
London Road	ELDI010, ELDI013, ELDI014, ELDI017, ELDI018, ELDI021, ELDI025, ELDI026, ELDI028, ELDI028, ELDI030	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
Love Lane	ELBS503	J/W GRAVENEY ROAD	Awaiting Programme Date, expected completion end of October 2014.
Minster Road	EMCO035	O/S 237 / 239	Awaiting Programme Date, expected completion end of October 2014.
Preston Park	EPDP005, EPDP007, EPDP302	VARIOUS LOCATIONS	All completed apart from EPDP302 which is currently awaiting electrical connections.
Preston Street	EPCI501, EPCI502, EPCI701, EPCI702, EPCI703	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
Queens Road	EQAE005	OPPS 31	Awaiting Programme Date, expected completion end of October 2014.
Richmond Drive	ERCO002	O/S 7 LEFT HAND SIDE	Awaiting Programme Date, expected completion end of October 2014.
Rose Street	ERBQ506	OPPS 70 J/W PEPYS AVENUE	Awaiting Programme Date, expected completion end of October 2014.
Royal Road	ERBW701	OPPS J/W DELAMARK ROAD	Awaiting Programme Date, expected completion end of October 2014.
Shortlands Road	ESCL001, ESCL002, ESCL503, ESCL505, ESCL510, ESCL511	VARIOUS LOCATIONS	All completed apart from ESCL001 & ESCL002 which are currently awaiting electrical connections.
St Michaels Road	ESGW016, ESGW501, ESGW701	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of

			October 2014.
Stanhope Avenue	ESEW005	O/S 14	Awaiting Programme Date, expected completion end of October 2014.
Staple Street	ESHS503, ESHS504	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.
Thanet Way	EUBS505	OPPS EXIT FROM SERVICES IN HIGHSTREET ROAD	Awaiting Programme Date, expected completion end of October 2014.
The Promenade	ETAX002	2 ND FROM LEYSDOWN ROAD	Specialist materials required for this, awaiting delivery date before programming.
Trinity Road	ETCS506	J/W STRODE CRESCENT	Awaiting Programme Date, expected completion end of October 2014.
Walsby Drive	EWFF357	O/S 11 2 ND SPUR	Awaiting Programme Date, expected completion end of October 2014.
Waterham Road	EWAR510	ON ISLAND J/W THANET WAY LONDON BOUND	Awaiting Programme Date, expected completion end of October 2014.
Whitstable Road	EWCH001	OPPS 1	Awaiting Programme Date, expected completion end of October 2014.
William Street	EWCP503, EWCP504, EWCP505, EWCP701, EWCP702	VARIOUS LOCATIONS	Awaiting Programme Date, expected completion end of October 2014.

Appendix D – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler			
Location	Description of Works	Current Status	
A2 London Road near Sandford Road	Refurbishment of traffic signal controlled crossing	To be completed during September / October 2014	

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name	Parish	Description of Works	Current Status
Wards Hill Road (Love Lane/Highview Rd) Sheppey	Minster	New Footway/ Pedestrian Crossing, Development Access	Works Underway Certificate 1
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	issued now in maintenance period
School Lane Lower Halstow	Lower Halstow	Provision of New Junction /Access for Housing Development	Footway/Sign remedial works to be carried out
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works complete
Oare Road Faversham	Oare	Traffic Signalised Junction to New Housing Development	Works Complete Signals Commissioned
Ruins Barn Road Tunstall	Tunstall	Extension of 30MPH Zone Junction and Street Lighting Improvements	Works Complete
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	TRO to ban right turn	Works to be carried out by KCC
Swale Way Adjacent A249 Junction Iwade/Kemsley	lwade/Kemsley	Junction improvement for new Transport Yard	Works Underway

Minster Road and Marine Parade Sheerness / Minster Sheppey	Sheerness / Minster	New Junction Access to Sheppey Academy (East &West Sites)	Works Underway
Leysdown Road Leysdown Sheppey	Leysdown	Upgrading School Junction / Access	Works Complete
Sondes Arms Selling Road Selling	Selling	Provision of New Access /Junction for Housing Development	Works complete
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	As Built Drawings being prepared
Dover St/West St Sittingbourne	Sittingbourne	Provision of revised access and frontage footway to Lidl Store	Works design submission being technically vetted

Appendix F – Transportation, PROW and safety schemes

Appendix F1 – Local Transport Plan Funded (Named Schemes)

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes - Contact Officer Steve Darling			
Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	At the June 2014 meeting, the JTB resolved to recommend proceeding with the roundabout option
Swale QBP - public transport infrastructure	District wide	New bus poles, flags, clearways, raised kerb boarders	Route no. 3 - Design in progress
B2008 Minster Rd (Isle of Sheppey Academy)*	Minster-on- Sea	Puffin crossing and flashing warning signs	Works complete March 2014
B2006 Eurolink Way / Castle Road*	Sittingbourne	Junction realignment and road reconstruction	Some minor lining works are outstanding. No further works are planned at present

High Street / Central Avenue*	Sittingbourne	Pedestrian safety scheme	Scheme on hold, pending the outcome of SBC's consultation on extending restricted access to Fridays
Faversham lorry route signing	Faversham	Improved directions to HGV destinations	Works complete March 2014
Highsted Road	Sittingbourne	New footway (Farm Crescent to Swanstree Avenue)	Topographic survey and outline design complete. Legal Services commissioned to examine land issues
A2 / Murston Road	Sittingbourne	HGV signing scheme	Works substantially complete – interactive sign programmed August 2014
A2 London Road / Chalkwell Road*	Sittingbourne	Junction improvement	Design in progress
A2 Canterbury Road / Swanstree Avenue*	Sittingbourne	Traffic signal modifications	Design in progress
A2 St Michaels Road / Crown Quay Lane*	Sittingbourne	Junction improvement	Design in progress
B2005 Swale Way / Lloyd Drive*	Sittingbourne	Junction improvement	Design in progress
Eastchurch Primary School	Leysdown- on-Sea	School safety zone	Outline design complete – consultation taking place in August 2014

Appendix G – Public Rights Of Way

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No Parish Description of Works Current Status			
No schemes			

Appendix H – Bridge Works

Bridge Works – Contact Officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
Rushenden Road	Queenborough	Retaining Wall and Culvert Repairs over The Creek	Works planned Autumn/Winter 2014
Bridge Road	Faversham	Carriageway Repairs to Brent Swing Bridge, Faversham	Completed

Appendix I - Member Highway Fund programme update for the Swale District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways. It lists schemes that are; at consultation stage, due to be programmed or recently built onsite and is up to date as of 04 August 2014.

The details below are for Highway Schemes only and does not detail contributions Members have made to other groups such as Parish Councils.

More detail on their schemes, including schemes not listed below that are currently under investigation, can be accessed by each Member via the online database or by contacting their Member Highway Fund Officer.

Lee Burgess – Swale Central

Scheme	Cost	Status
Cranbrook Drive, Sittingbourne. Construction of a new retaining Wall to be located at the Cranbrook Drive/Park Drive junction to prevent detritus from the soil bank from falling onto the footway and carriageway (and into the drainage system)	£9845	Design & Costing
Sittingbourne High Street Improvements (shared scheme). Improved gateway and 20 mph repeater signing (using hooped traffic sign system) and provision of an information point.	£35,000	Design & Costing

Mike Baldock – Swale West

Scheme	Cost	Status
Westfield Gardens and Oak Close,	£1439	Works complete
Danaway – Double Yellow Lines		
Sittingbourne High Street Improvements	£35,000	Design & Costing
(shared scheme). Improved gateway and		
20 mph repeater signing (using hooped		
traffic sign system) and provision of an		
information point.		

Sittingbourne DYL Junction Protection	£650	Design and TRO
(various) (shared scheme)		

Roger Truelove – Swale Central

Scheme	Cost	Status
Brewery Road, Milton – Double Yellow	£1459	Works programmed
Lines		
Sittingbourne DYL Junction Protection	£650	Design and TRO
(various) (shared scheme)		
Sittingbourne High Street Improvements	£35,000	Design & Costing
(shared scheme). Improved gateway and		
20 mph repeater signing (using hooped		
traffic sign system) and provision of an		
information point.		
Manor Grove – provision of verge		Works complete
protection		
Milton Regis School – Relocation of		Works complete
access (feasibility study and outline		
design)		
Iwade 20 mph – Investigation (feasibility		Works complete
study and outline design)		
Salt bin (fixed price) Windmill Road	£305.64	Handed over for delivery
St Peters RC Primary School,	£6238	Works partially complete.
Sittingbourne - DYLs & kerb build out		Works programmed (for
		DYLs)

Angela Harrison - Sheerness

Scheme	Cost	Status
Sheerness various - Double Yellow Lines	£2247	Works complete
St Georges Avenue junction with	£9608	Works complete
Granville Road – removal of mini		
roundabout		
Rushenden Road, Rushenden – Bus	£3500	Handed over for delivery,
Shelter		(currently with Swale
		Borough Council for
		construction)

Andrew Bowles – Swale East

Scheme	Cost	Status
London Road junction with Claxfield Lane – additional HGV sign	£494	Works complete

1.1 Legal Implications

- 1.1.1 Not applicable.
- 1.2 Financial and Value for Money Considerations
- 1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Alan Blackburn 03000 418181