

**To:** Swale Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 9<sup>TH</sup> June 2014  
**Subject:** Highway Works Programme 2014/15  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15.

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Traffic Systems** – see Appendix D

**Developer Funded Works** – see Appendix E

**Transportation, PROW and Safety Schemes** – see Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – see Appendix H

## **Conclusion**

1. This report is for Members information.

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Alan Blackburn	Swale District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps/Melvyn Twycross	Transportation, PROW and Safety Schemes
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - <i>Contact Officer Neil Tree</i></b>			
<b>Micro Asphalt Schemes</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Eastling Road	Painters Forstal	From its junction with Green Lees to its junction with Bayfield Cottages	Programmed to start 05/08/2014
Whitstable Road	Faversham	From its junction with Love Lane to its junction with East Street	Programmed to start 11/08/2014
Orchard Place	Faversham	From its junction with Whitstable Road to its junction with East Street	Programmed to start 05/08/2014
Selling Court	Selling	Whole length	Programmed to start 07/08/2014
Ruins Barn Road	Tunstall	From its junction with Hawks Hill Lane to its junction with Cromer Road	Programmed to start 28/07/2014
Vicarage Lane	Ospringe	From its junction with Eastling Road to its junction with Water Lane	Programmed to start 09/08/2014
The Street	Boughton under Blean	From its junction with Bull Lane to its junction with Staplestreet Road	Programmed to start 31/07/2014
Rushenden Road	Queenborough	From its junction with Manor Way to its junction with Thompsett Way	Programmed to start 26/07/2014
Hillside Avenue	Queenborough	From its junction with Manor Way to its junction with Swale Avenue	Programmed to start 26/07/2014
Harps Avenue	Minster	From its junction with B2008 Minster Rd to its junction with Scocles Road	Programmed to start 07/08/2014
Gore Court Road	Sittingbourne	From its junction with Ufton Lane to its junction with Park Avenue	Programmed to start 06/08/2014
Chalk Road	Queenborough	Whole Length	Programmed to start 26/07/2014

**Surface Dressing Schemes – Contact Officer Neil Tree**

<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Barton Hill Drive	Minster	From its junction with Plover Road to its junction with B2231 Lower Road	Completed 14/05/2014
Whiteway Road	Queenborough	From its junction with Brielle Way to the old fire station	Completed 14/05/2014
Water Lane	Ospringe	From its junction with Painters Forstal Road to its junction with Ospringe Street	Completed 13/05/2014
Selling Road	Selling	From its junction with Crouch Lane to its junction with Perry Wood	Completed 13/05/2014
Homestall Road	Faversham	From its junction with Whitstable Road to its junction with A2 London Road	Completed 14/05/2014
Hawks Hill Lane	Tunstall	From its junction with Bashford Barn Lane to its junction with Bexon Lane	Completed 15/05/2014
Park Avenue	Sittingbourne	From its junction with Bradley Park to its junction with Gore Court Road	Completed 14/05/2014
Selling Road	Faversham	From its junction with M2 Bridge to its junction with A2 Canterbury Road	Completed 12/05/2014
Swanton Street	Bredgar	From its junction with Bexon Lane to its junction with Blind Mary's Lane	Completed 16/05/2014
Kenneling Road	Stalisfield	From its junction with Church Road to its junction with Stalisfield Road	Completed 12/05/2014
Chestnut Street	Borden	From its junction with Key Street Roundabout to its junction with A249 roundabout	Completed 15/05/2014
Warden Road	Eastchurch	From its junction with Thorn Hill Road to its junction with Plough Road	Completed 15/05/2014
New Cut Road	Chilham	From its junction with A252 Maidstone Road to its junction with Selling Road	Programmed to start 17/06/2014

**Machine Resurfacing – Contact Officer Russell Boorman**

<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Sheppey Way, Key Street Interchange	Bobbing	Key Street roundabout northbound for 50m	Programmed to start Summer/Autumn 2014
B2231 Rowetts Way Rdbt	Eastchurch	Circulatory carriageway	Programmed to start Summer/Autumn 2014
A2 London Road	Tonge	Junction with Hempstead Lane	Programmed to start Summer/Autumn 2014
A2 East Street	Sittingbourne	From its junction with East Street roundabout to its junction with Gaze Hill Avenue	Programmed to start Summer/Autumn 2014
A251 Ashford Road	Sheldwich	From its junction with Porters Lane to its junction with Tin Tops	Completed
A251 Ashford Road	Faversham	Fire station to No. 97 Ashford Road	Completed
Crown Road	Sittingbourne/Milton	Whole length	Programmed to start Summer/Autumn 2014
The Broadway	Minster on Sea	Marine Parade to South of Wards Hill Road	Programmed to start Summer/Autumn 2014
The Broadway	Minster on Sea	South of Wards Hill Road to Saxon Avenue	Programmed to start Summer/Autumn 2014

**Footway Improvement - Contact Officer Wendy Boustead**

<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Bell Road	Sittingbourne	From its junction with High Street to its junction with Brenchley Road – Replacement of tarmac surface and kerbing where required. Tree removal and replacement.	Completed

Queenborough Road	Sheerness/Queen borough	Between Neats Court Farm and Neatscourt Cottages - Replacement of tarmac surface and kerbing where required	Programmed to start 03/06/2014 for thirteen weeks
Queenborough Road	Queenborough	Between Main Road and Halfway Road – Replacement of tarmac surface and kerbing where required.	Programmed to start 02/09/2014 for five weeks
Mill Hill	Minster on Sea	Between St George's Primary School and Oak Lane - Replacement of tarmac surface and kerbing where required	Programmed to start 11/11/2014 for five weeks
Lower Road	Faversham	Whole Length - Replacement of tarmac surface and kerbing where required	Programmed to start Apr – Dec 2014
Johnson Way	Minster on Sea	Whole Length - Replacement of tarmac surface and kerbing where required	On Site
Knightsfield Road	Sittingbourne	From its junction with The Meads Avenue to its junction with Quinton Road - Slurry Surfacing	Programmed to start Summer 2014
Ashford Road	Sheldwich Badlesmere Leaveland	From Shottenden Road to Lees Court Road - Slurry Surfacing	Programmed to start Summer 2014
Abbey Close	Minster on Sea	Whole Length - Slurry Surfacing	Programmed to start Summer 2014
Queenborough Road	Queenborough	Sections between Main Road and Halfway Road – Slurry Surfacing	Programmed to start Summer 2014

## **Appendix B – Drainage Repairs & Improvements**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Katie Lewis</i></b>			
<b>Location</b>	<b>Description of Works</b>	<b>Job Status</b>	<b>Timescale for Completion</b>
Otterham Quay Lane	Installation of new drainage system	Works Programmed	Spring/ Summer 2014
Lower Hartlip Road, Hartlip	Dredge Pond and bank protection	Works Programmed	Summer/ Autumn 2014
Tunstall Road, Tunstall	Installation of new soakaways and additional drainage	Works Programmed	Summer/ Autumn 2014
Deans Bottom, Bredgar	Installation of new gullies and soakaways	Works Programmed	Summer/ Autumn 2014
South Street, Selling	Installation of new soakaways and additional drainage	Works Programmed	Spring/ Summer 2014

South Bush Lane, Upchurch	Installation of new Soakaways	Investigation and Design underway	Summer/ Autumn 2014
Scragged Oak Road, Detling	Installation of new soakaway and deep bore	Works Programmed	Summer/ Autumn 2014
Slough Road, Rodmersham	Installation of Soakaways	Works Programmed	Spring/ Summer 2014
Warden Road, Eastchurch	Installation of new pond	Investigation and Design underway	Summer/ Autumn 2014
High Street, Sittingbourne	Repair Works	Works Programmed	Autumn/ Winter 2014
Boxted Lane, Newington	Installation of new soakaways and additional drainage	Investigation and Design underway	Autumn/ Winter 2014
Park Road, Sittingbourne	Installation of new soakaways	Investigation and Design underway	Autumn/ Winter 2014
High Street, Eastchurch	Installation of sumplex gullies discharging to catchpit in layby to ease future maintenance and provide improved system flow capacity	Investigation and Design underway	Autumn/ Winter 2014
Claxfield Road, Lynstead	Installation of french drain	Investigation and Design underway	Autumn/ Winter 2014

### **Appendix C – Street Lighting**

Following Structural testing, this year's column replacement budget will be used to replace columns deemed as high risk.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
Highsted Road	EHEB009	O/S 35	Awaiting Programme Date.
London Road	ELBG049	1ST PAST OAK LANE	COMPLETED
London Road	ELCN002	OPP16	Sunday Working - TM Required – Awaiting Programme Date
London Road	ELCN009	OPP 1	Sunday Working - TM Required – Awaiting Programme Date
Mountview	EMDA001	S/O12	Awaiting Programme Date
St Michaels Road	ESGW014	ADJ CROWN QUAY LANE	Sunday Working - TM Required – Awaiting Programme Date

St Michaels Road	ESGW015	O/S CAR PARK	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJE002	O/S STATION	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJE003	O/S STATION CAR PARK	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJF001	J/W DOVER STREET	Sunday Working - TM Required – Awaiting Programme Date
Ypres Drive	EYAC014	OPP MENIN ROAD	Awaiting Programme Date
Attlee Way	EABR007	SIDE OF FOXGROVE JUNCTION	COMPLETED
Attlee Way	EABR011	SIDE OF PHILLAPA COURT	COMPLETED
Attlee Way	EABR013	OPPOSITE VOLANTE DRIVE	COMPLETED
Auckland Drive	EABT008	OUTSIDE 34	COMPLETED
Back Lane	EBAB002	OPPOSITE HIGH STREET	Column Installed, UKPN Connection Required Due to Mains Access Issues
Borden Lane	EBCR012	OUTSIDE 68	COMPLETED
Borden Lane	EBCR030	NEAR RIDDLES ROAD JUNCTION	COMPLETED
Brisbane Avenue	EBEJ002	OUTSIDE 2	COMPLETED
Boyces Hill	EBFY002	NEAR BROW OF HILL	TM Required – Awaiting Programme Date
Boyces Hill	EBFY004	NEAR BROW OF HILL	TM Required – Awaiting Programme Date
Ennerdale	EEBC405	REAR OF 27/29	COMPLETED
Hanover Close	EHAG001	OUTSIDE 2	COMPLETED
Hazebrouck Road	EHAY004	OUTSIDE 6 / 8	COMPLETED
Homewood Avenue	EHCT019	OUTSIDE 77	COMPLETED
Linden Drive	ELAX005	OUTSIDE 51 / 53	COMPLETED
London Road	ELBG022	OUTSIDE VERNON DALE	TM Required – Awaiting Programme



			Date
London Road	ELBG023	OPPOSITE TUCK INN CAFE	TM Required – Awaiting Programme Date
London Road	ELBG031	ON BROW OF HARTLIP HILL	TM Required – Awaiting Programme Date
London Road	ELBG041	ON GRASS VERGE RH SIDE TOWARDS RAINHAM	TM Required – Awaiting Programme Date
Lower Road	ELBX057	OUTSIDE RUGBY CLUB	TM Required – Awaiting Programme Date
London Road	ELCN036	OUTSIDE GORE COURT CRICKET CLUB	TM Required – Awaiting Programme Date
London Road	ELCN038	OUTSIDE GORE COURT CRICKET CLUB	TM Required – Awaiting Programme Date
London Road	ELCN039	OUTSIDE GORE COURT CRICKET CLUB / OPPOSITE WISES LANE JUNCTION	TM Required – Awaiting Programme Date
Lower Road	ELCV028	OPPOSITE FROGNAL LANE JUNCTION	COMPLETED
London Road	ELDI004	OUTSIDE 25 / 27	TM Required – Awaiting Programme Date
London Road	ELDI024	OPPOSITE CAR WASH GARAGE	TM Required – Awaiting Programme Date
Mountview	EMDA005	OUTSIDE 19 / 20	COMPLETED
Mountview	EMDA006	OUTSIDE 25 / 26	COMPLETED
Murston Road	EMDE001	OPPOSITE KEBAB HOUSE / PUBLIC HOUSE	Sunday Working & TM Required – Awaiting Programme Date
Murston Road	EMDE003	OPPOSITE WOODLAND ROAD	Sunday Working & TM Required – Awaiting Programme Date
Mill Way	EMDL014	SIDE OF INDUSTRIAL UNIT BEFORE TRINITY WAY JUNCTION	Programmed for 12.05.14
Mill Way	EMDL015	OPPOSITE TRINITY WAY JUNCTION	Programmed for 12.05.14
Park Road	EPAJ015	OUTSIDE 151 / 153	Programmed for 12.05.14
Preston Lane	EPCH006	CORNER OF ST KATHERINES CHURCH	COMPLETED

Russell Close	ERCD002	OUTSIDE 5	COMPLETED
Shortlands Road	ESCL012	OPPOSITE COWPER ROAD JUNCTION	COMPLETED – Old Column Awaiting Takedown
Seaview Avenue	ESII003	OUTSIDE 10 / 12	Programmed for 12.05.14
Seaview Avenue	ESII006	OUTSIDE 32	COMPLETED
Seaview Avenue	ESII007	OPPOSITE 17	COMPLETED
St James Close	ESJD006	OUTSIDE 18	COMPLETED
The Fieldings	ETDB001	OPPOSITE 1 / 2	COMPLETED
Thames Court	ETEF001	OPPOSITE 1 TO 16 THAMES COURT	COMPLETED
Whitehall Road	EWCE010	OPPOSITE HANOVER CLOSE	COMPLETED
Willow Avenue	EWCR006	OUTSIDE 41 / 42	COMPLETED
Windermere	EWCS322	IN GARAGE AREA	COMPLETED
Ypres Drive	EYAC010	OPPOSITE 36 TO 42	COMPLETED
Addington Road	EAAI508, EAAI509, EAAI512	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Albany Road	EAAM502	OUTSIDE 2A	Works Issued & Awaiting Programme Date
All Saints Road	EAAR006	O/S 48/50	Works Issued & Awaiting Programme Date
Attlee Way	EABR010	OPPS S/O 2 PHILLIPA COURT	Works Issued & Awaiting Programme Date
Auckland Drive	EABT005	S/O 1 RUSSELL CLOSE	Works Issued & Awaiting Programme Date
Beaconsfield Road	EBBF451	O/S 50 ON FOOTPATH TO LANSDOWN ROAD	Works Issued & Awaiting Programme Date
Berkeley Court	EBBY009	O/S 43	Works Issued & Awaiting Programme Date
Bobbing Hill	EBHT099	O/S 9 / 11	Works Issued & Awaiting Programme Date

Borden Lane	EBCR003, EBCR004, EBCR008, EBCR009, EBCR011, EBCR013, EBCR015, EBCR016, EBCR020, EBCR022, EBCR027, EBCR029	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Bridgewater Road	EBHD009	OPPS J/W MONTAGUE COURT	Works Issued & Awaiting Programme Date
Broadway	EBE0507	O/S YOUTH CLUB	Works Issued & Awaiting Programme Date
Broom Road	EBET003	O/S 5 / 8	Works Issued & Awaiting Programme Date
Buttermere	EBFN001, EBFN002	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Canterbury Road	ECFY012, ECFY020, ECFY030, ECFY037	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Castle Road	ECGK005	O/S 214	Works Issued & Awaiting Programme Date
Castle Rough	ECAO003, ECAO005	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Cecil Avenue	ECAT301	REAR OF NO 1	Works Issued & Awaiting Programme Date
Chalkwell Road	ECGI509	O/S 118 / 120	Works Issued & Awaiting Programme Date
Church Road	ECGN301	SIDE OF FIRE STATION	Works Issued & Awaiting Programme Date
Church Street	ECCR002, ECCR003	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Commonwealth Close	ECDT504	J/W RECTORY ROAD 4 <sup>TH</sup> FROM A2	Works Issued & Awaiting Programme Date
Coronation Road	ECED502	O/S 44	Works Issued & Awaiting Programme Date

Cowper Road	ECEK501	O/S 55	Works Issued & Awaiting Programme Date
Cremers Road	ECHZ004	END OF CUL-DE-SAC	Works Issued & Awaiting Programme Date
Crown Quay Lane	ECFI009	OPPS J/W WHARF ROAD	Works Issued & Awaiting Programme Date
Davie Close	EDAK002, EDAK004	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Doubleday Drive	EDBK006	O/S 24	Works Issued & Awaiting Programme Date
Dover Street	EDBM008	J/W WEST STREET	Works Issued & Awaiting Programme Date
Dunedin Close	EDBV001, EDBV002	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
East Street	EEAF001	J/W CRESCENT ROAD	Works Issued & Awaiting Programme Date
East Street	EEBK101	O/S 108	Works Issued & Awaiting Programme Date
Emerald View	EBBA014	O/S SUNRAY	Works Issued & Awaiting Programme Date
Estuary Road	EEBE006	O/S 70 / 72	Works Issued & Awaiting Programme Date
Eurolink Way	EEBG006, EEBG009	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Fallowfield	EFCQ002	O/S 7	Works Issued & Awaiting Programme Date
Fern Walk	EFAM302	O/S FLATS 20 / 26	Works Issued & Awaiting Programme Date
Fonblanque Road	EFBJ504	S/O 76 BROADWAY	Works Issued & Awaiting Programme Date
Forbes Road	EFCI506	OPPS 29 / 30	Works Issued & Awaiting Programme Date
Fox Hill	EFCJ001	ADJ SCHOOL LANE OPP THE FOX & GOOSE PUBLIC HOUSE	Works Issued & Awaiting Programme Date

Frederick Street	EFBV003	O/S 29 / 31	Works Issued & Awaiting Programme Date
George Street	EGAK352	R/O 33 CANTERBURY ROAD	Works Issued & Awaiting Programme Date
Glebe Lane	EGAR007, EGAR008, EGAR009, EGAR013, EGAR302	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Gorse Road	EGBE003	REAR OF 15 / 17 FERN WALK	Works Issued & Awaiting Programme Date
Grovehurst Avenue	EGBW006	ADJ RECREATION GROUND	Works Issued & Awaiting Programme Date
Grovehurst Road	EGCA107	S/O 4 BLUE HOUSES	Works Issued & Awaiting Programme Date
Grovehurst Road	EGCO004	J/W ATTLEE WAY KEMSLEY SIDE	Works Issued & Awaiting Programme Date
Hamilton Crescent	EHAF001	O/S 2	Works Issued & Awaiting Programme Date
Harrier Drive	EHEQ001	1 <sup>ST</sup> FROM PEREGRINE DRIVE	Works Issued & Awaiting Programme Date
Harris Gardens	EHAM352	O/S 29 / 30	Works Issued & Awaiting Programme Date
Hilltop Road	EHCD501	S/O 71 BARTON HILL DRIVE	Works Issued & Awaiting Programme Date
Horsford Walk	EHEH003	S/O 25	Works Issued & Awaiting Programme Date
Kent Avenue	EKAE004	OPPS 32 / 34 ON LARGE ISLAND	Works Issued & Awaiting Programme Date
Kestrel Close	EKAJ302	2 <sup>ND</sup> FROM R/O 37 HIGHSTED ROAD	Works Issued & Awaiting Programme Date
Key Street	EKBG006	O/S 56 / 58	Works Issued & Awaiting Programme Date
Key Street Roundabout	EUBH567, EUBH701	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Keycol Hill	EKBC011	O/S SQUIRELL COTTAGE	Works Issued & Awaiting Programme Date

Kiln Close	EKAM001	O/S 1	Works Issued & Awaiting Programme Date
Langley Road	ELAE503	OPPS 97	Works Issued & Awaiting Programme Date
Laxton Way	ELAJ501	J/W VICARAGE ROAD	Works Issued & Awaiting Programme Date
Leicester Gardens	ELAO001	OPPS 6	Works Issued & Awaiting Programme Date
London Road	ELBG019, ELBG021, ELBG024, ELBG032, ELBG042, ELBG043, ELBG045, ELBG046	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
London Road	ELCN006, ELCN008, ELCN010, ELCN015, ELCN016, ELCN021, ELCN023, ELCN026, ELCN033	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
London Road	ELDI010, ELDI013, ELDI014, ELDI017, ELDI018, ELDI021, ELDI025, ELDI026, ELDI028, ELDI030	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Love Lane	ELBS503	J/W GRAVENEY ROAD	Works Issued & Awaiting Programme Date
Lower Road	ELBW099	OPPS 202	Works Issued & Awaiting Programme Date
Lower Road	ELCV022	OPPS 85	Works Issued & Awaiting Programme Date
Medway Road	EMBI010	O/S 37 / 39	Works Issued & Awaiting Programme Date
Minster Road	EMCO035	O/S 237 / 239	Works Issued & Awaiting Programme Date

Minterne Avenue	EMCS003	O/S 12	Works Issued & Awaiting Programme Date
Mount Field	EMEI006	OPPS 7	Works Issued & Awaiting Programme Date
Eurolink Way	EEBG006, EEBG009	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Murston Road	EMDE505	O/S 28 / 30	Works Issued & Awaiting Programme Date
New Road	ENAM033	OPPS 66 / 68	Works Issued & Awaiting Programme Date
Oak Road	EOAE013, EOAE014, EOAE024, EOAE301, EOAE353	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Ospringe Road	EOBQ501	R/O 10 OSPRINGE STREET	Works Issued & Awaiting Programme Date
Palmerston Walk	EPAB301	OPPS 3 ON FOOTPATH	Works Issued & Awaiting Programme Date
Peel Drive	EPAV011	O/S 64	Works Issued & Awaiting Programme Date
Peregrine Drive	EPBC301	R/O 30	Works Issued & Awaiting Programme Date
Playstool Road	EPBP013	O/S 24	Works Issued & Awaiting Programme Date
Preston Park	EPDP005, EPDP007, EPDP302	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Preston Street	EPCI501, EPCI502, EPCI701, EPCI702, EPCI703	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Prince Charles Avenue	EPCK003, EPCK008	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Queenborough Road	EQAI102, EQAI117	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Queens Road	EQAE005	OPPS 31	Works Issued & Awaiting Programme Date

Richmond Drive	ERCO002	O/S 7 LEFT HAND SIDE	Works Issued & Awaiting Programme Date
Riddles Road	ERAX003, ERAX006, ERAX007	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Rose Street	ERBQ506	OPPS 70 J/W PEPYS AVENUE	Works Issued & Awaiting Programme Date
Royal Road	ERBW701	OPPS J/W DELAMARK ROAD	Works Issued & Awaiting Programme Date
Shortlands Road	ESCL001, ESCL002, ESCL503, ESCL505, ESCL510, ESCL511	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
South Avenue	ESDC510	O/S 55	Works Issued & Awaiting Programme Date
St Catherines Drive	ESDX005, ESDX008	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
St Georges Avenue	ESEA515	OPPS 202	Works Issued & Awaiting Programme Date
St James Close	ESJD001, ESJD007, ESJD301	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
St Michaels Road	ESGV504	OPPS J/W DOVER STREET	Works Issued & Awaiting Programme Date
St Michaels Road	ESGW016, ESGW501, ESGW701	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Stanhope Avenue	ESEW005	O/S 14	Works Issued & Awaiting Programme Date
Staple Street	ESHS503, ESHS504	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Sunny Bank	ESGE007	OPPS 25 / SIDE OF HONEYSUCKLE COURT	Works Issued & Awaiting Programme Date
Thanet Way	EUBS505	OPPS EXIT FROM SERVICES IN HIGHSTREET ROAD	Works Issued & Awaiting Programme Date
The Glen	ETAT004, ETAT010, ETAT012	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date



The Promenade	ETAX002	2 <sup>ND</sup> FROM LEYSDOWN ROAD	Works Issued & Awaiting Programme Date
The Street	ETBI503, ETBI504, ETBI703, ETBI705	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Thistle Walk	ETBQ302, ETBQ305	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Thomas Road	ETBR501, ETBR502, ETBR504	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Trinity Road	ETCS506	J/W STRODE CRESCENT	Works Issued & Awaiting Programme Date
Tunstall Road	ETCM005, ETCM013, ETCM014	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Walsby Drive	EWFF357	O/S 11 2 <sup>ND</sup> SPUR	Works Issued & Awaiting Programme Date
Water Lane	EWAP501	J/W OSPRINGE STREET	Works Issued & Awaiting Programme Date
Waterham Road	EWAR510	ON ISLAND J/W THANET WAY LONDON BOUND	Works Issued & Awaiting Programme Date
Whitstable Road	EWCH001	OPPS 1	Works Issued & Awaiting Programme Date
Wickham Close	EWFK302, EWFK352	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
William Street	EWCP503, EWCP504, EWCP505, EWCP701, EWCP702	VARIOUS LOCATIONS	Works Issued & Awaiting Programme Date
Windermere	EWCS004	S/O 42	Works Issued & Awaiting Programme Date

#### **Appendix D – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

**Traffic Systems - Contact Officer: Toby Butler**

Location	Description of Works	Current Status
A2 London Road near Sandford Road	Refurbishment of traffic signal controlled crossing	Not yet programmed but expected during September 2014

#### **Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Works)</b>			
Road Name	Parish	Description of Works	Current Status
Wards Hill Road (Love Lane/Highview Rd) Sheppey	Minster	New Footway/ Pedestrian Crossing, Development Access	Works Underway
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Certificate 1 issued now in maintenance period
School Lane Lower Halstow	Lower Halstow	Provision of New Junction /Access for Housing Development	Carriageway completed footway requires surface course
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works complete
The Chapel Abbey Place Faversham	Faversham	Minor Footway /Verge Works	Awaiting Design Drawings
Oare Road Faversham	Oare	Traffic Signalised Junction to New Housing Development	Works Complete Signals Commissioned
Ruins Barn Road Tunstall	Tunstall	Extension of 30MPH Zone Junction and Street Lighting Improvements	Works Complete
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	TRO to ban right turn	Works to be carried out by KCC
93 Borden Lane Sittingbourne	Sittingbourne	Footway Crossing Access to Housing Development	Works Complete
Minster Road and Marine Parade Sheerness / Minster Sheppey	Sheerness / Minster	New Junction Access to Sheppey Academy (East & West Sites)	Works Underway

Leysdown Road Leysdown Sheppey	Leysdown	Upgrading School Junction / Access	Works Complete
Sondes Arms Selling Road Selling	Selling	Provision of New Access /Junction for Housing Development	Works complete
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	Works Complete
Ferry Road Iwade	Iwade	Provision of New Junction /Access for Housing Development	Works Complete
Crescent Road Faversham	Faversham	Provision of Revised Junction to Store/Petrol Filling station	Works Complete
Swanstree Ave Sittingbourne	Swale Central	Provision of Link Route to Housing Development (Phase 2)	Works Complete

## **Appendix F – Transportation, PROW and safety schemes**

### **Appendix F1 – Local Transport Plan Funded (Named Schemes)**

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

<b>Local Transport Plan Funded Schemes - Contact Officer Steve Darling</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	See separate report to this Board
Swale QBP - public transport infrastructure	District wide	New bus poles, flags, clearways, raised kerb borders	Faversham town centre and route no. 3. Design in progress
B2006 Eurolink Way / Castle Road*	Sittingbourne	Junction realignment and road reconstruction	Scheme under review

High Street / Central Avenue*	Sittingbourne	Pedestrian safety scheme	Scheme on hold, pending the outcome of SBC's consultation on extending restricted access to Fridays
Highsted Road	Sittingbourne	New footway (Farm Crescent to Swanstree Avenue)	Topographic survey and outline design complete. Legal Services commissioned to examine land issues
A2 London Road / Chalkwell Road*	Sittingbourne	Junction improvement	Design in progress
A2 Canterbury Road / Swanstree Avenue*	Sittingbourne	Traffic signal modifications	Design in progress
A2 St Michaels Road / Crown Quay Lane*	Sittingbourne	Junction improvement	Design in progress
B2005 Swale Way / Lloyd Drive*	Sittingbourne	Junction improvement	Design in progress
Eastchurch Primary School	Leysdown-on-Sea	School safety zone	Initial survey work being programmed

#### **Appendix G – Public Rights Of Way**

<b>Public Rights of Way – Contact Officer Melvyn Twycross</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No schemes			

#### **Appendix H – Bridge Works**

<b>Bridge Works – Contact Officer Tony Ambrose</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Rushenden Road	Queenborough	Retaining Wall and Culvert Repairs over The Creek	Works planned Autumn 2014
Bridge Road	Faversham	Carriageway Repairs to Brent Swing Bridge, Faversham	Works programmed Sunday 15 <sup>th</sup> June for 1 day (road closure)

#### **Appendix I - Member Highway Fund programme update for the Swale District.**

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways. It lists schemes that are; at consultation stage, due to be programmed or recently built onsite and is up to date as of 28<sup>th</sup> April 2014.

The details below are for Highway Schemes only and does not detail contributions Members have made to other groups such as Parish Councils.

More detail on their schemes, including schemes not listed below that are currently under investigation, can be accessed by each Member via the online database or by contacting their Member Highway Fund Officer.

**Lee Burgess – Swale Central**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Lower Halstow – Village Gateways	£9957	Works complete

**Mike Baldock – Swale West**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Westfield Gardens and Oak Close, Danaway – Double Yellow Lines	£1439	Added to programmed resurfacing scheme
A2 Lower Hartlip Road – Pedestrian crossing improvements	£4073	Works complete

**Roger Truelove – Swale Central**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Brewery Road, Milton – Double Yellow Lines	£1459	Works programmed
Regency Court, Wellwinch Road and Homewood Avenue, Sittingbourne – Double Yellow Lines	£2004	Works complete
High Street, Sittingbourne – Street scene improvements		
Manor Grove – verge repairs in association with Swale Borough Council		
Milton Regis School – Relocation of access		
Iwade 20 mph - Investigation		
St Peters RC Primary School, Sittingbourne - DYs & kerb build out	£6238	Works in progress

**Angela Harrison - Sheerness**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Sheerness various - Double Yellow Lines	£2247	Works programmed
St Georges Avenue junction with Granville Road – removal of mini roundabout	£9608	Works programmed
Rushenden Road, Rushenden – Bus Shelter	£3500	Handed over for delivery

## **Andrew Bowles – Swale East**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Lower Road, Teynham – Junction Visibility Improvements	£4624	Works complete
The Street, Boughton-under-Blean – Village Gateway Improvements	£6315	Works complete
London Road junction with Claxfield Lane – additional HGV sign	£494	Handed over for delivery

### **1.1 Legal Implications**

1.1.1 Not applicable.

### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

### **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contact: Toby Howe / Alan Blackburn 03000 418181