

**TO:** SWALE JOINT TRANSPORTATION BOARD  
**DATE:** 18th September 2006  
**SUBJECT:** HIGHWAY WORKS PROGRAMME 2006/2007  
**BY:** Programme Delivery Manager - Mid Kent  
**Classification:** Unrestricted

---

**Summary:** Updates of progress of schemes that have been programmed for construction in 2006/2007.

**Decision Required:** That Members note the report.

---

### **Introduction**

1. This report updates Members on the progress of the identified schemes that have been approved for construction by Kent Highway Services in 2006/2007.

### **Appendices (Summary)**

2. The following appendices show the list of schemes for 2006/2007

Thin Surfacing Programme	Appendix 1
High Friction Surfacing	Appendix 2
Surface Dressing Programme	Appendix 3
Named Maintenance Schemes	Appendix 4
Street Lighting Schemes	Appendix 5
Reconditioning Schemes	Appendix 6
Traffic Regulation Orders	Appendix 7
Integrated Transport Schemes	Appendix 8
Bridge Maintenance	Appendix 9

### **Conclusion**

4. I recommend that: The Joint Board notes and endorses the progress of the works programme for 2006/2007.

### *Contact Officers:*

Alan Ross      01622 798306    Programme Delivery – named schemes  
Tony Norfolk    01622 221083    Bridge Schemes

**APPENDIX 1**

**2006/2007 Thin Surfacing Programme**

<b>Site/Defined Section/Description of Works</b>	<b>Estimated Cost</b>	<b>Provisional Date</b>	<b>Current Progress</b>	<b>Notes</b>
<b><u>Micro Surfacing</u></b>				
C603 Tunstall Rd, Tunstall Hearts Delight Rd to 21 Doves Croft	£32,494	May/June	Completed	Considerable advance patching with scheme completed using surface dressing techniques
C120 The Street, Borden Whole length	£30,135	June	Completed	
U12459 Coppins Lane, Borden Whole length	£13,519	June	Completed	
U12366 Mountview, Borden Whole length	£26,295	June	Completed	
U18269 Avenue of Remembrance, Sittingbourne Section east of school	£22,936	June	Completed	
U11056 Silver St, Borden Blind Mary's Lane to Gore Rd	£24,178	June	Completed	
U18871 Upper Brents Rd, Faversham Bramble Hill Rd to Industrial Estate	£29,588	June	Completed	
U12605 Church Farm Rd, Upchurch Whole length	£11,790	June	Completed	
<b><u>Thin Surfacing</u></b>				
A2 London Rd, Sittingbourne Westlands to No.89a	£99,579	August	Completed	
B2231 Lower Rd, Minster West of Barton Hill to Thistle Hill roundabout	£88,752	19 September	Programmed	
B2008 Minster Rd, Minster Halfway Rd to Banner Way	£52,240	13/14 September	Programmed	
U1924 Bicknor Lane, Bredgar Deans Hill Rd to 'Placketts Hole'	£40,369	3/4/5 October	Programmed	
U12514 Frognaal Gardens, Teynham Whole length incl.	£44,413	28/29/30 Sept.	Programmed	

Froggnal Close				
U12252 New Gardens Rd, Teynham -Whole length	£14,353	2 October	Programmed	
U12668 Bishops Lane, Upchurch Whole length	£9,854	19 September	Programmed	
U1838 The Street, Upchurch North of The Poles to Horsham Lane	£25,638	18 September	Programmed	
U18434 Chaffes Lane, Upchurch The Street to Church Farm Rd	£10,817	20 September	Programmed	

## APPENDIX 2

### High Friction Surfacing

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
A2 London Rd, Brenley Approach to Brenley Roundabout	£12,400	September/October	Design	

## APPENDIX 3

### Surface Dressing Programme

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
A2 London Rd (SD), Teynham Station Rd to Cellar Hill	£6,863	June	Completed	Start slightly delayed due to wet weather Problems with subsequent high temperatures
U11055 Vigo Rd, Bredgar Deans Hill Rd to motorway bridge	£15,141	June	Completed	
U192 Deans Hill Rd, Bredgar Bicknor Lane to Kennel Barn Rd	£3,266	June	Completed	
U11180 Housefield Rd, Throwley Whole length	£36,388	June	Completed	

## APPENDIX 4

### Maintenance Schemes

<b>Site/Defined Section/Description of Works</b>	<b>Estimated Cost</b>	<b>Provisional Date</b>	<b>Current Progress</b>	<b>Notes</b>
<b><u>Carriageways</u></b>				
A299 on slip, Brenley Plane and resurface	£40,790	25-27September	Programmed	
B2231 Lower Rd, Minster Cowstead Rbt to west of Barton Hill Drive Haunch and resurface	£119,510	14 – 17 August	Completed	Scheme advanced to take advantage of adjoining Highways Agency closures at Cowstead roundabout
C120 Borden Lane. Sittingbourne o/s No. 76 to Oakfields Plane and resurface	£17,940	22 September	Programmed	
D873 Church Rd, Tonge Tonge Crnr Haunch	£10,000	September	Design	
D839 Poot Lane/The Street, Upchurch Homestead to Outalong Haunch and patch	£23,675	September/October	Design	
D8533 Harty Ferry Road, Leysdown Part Jetpatching technique	£40,442 (actual costs)	June	Completed	Continuing programme using same technique as previous year
D1096 Bashford Barn Lane, Bredgar Sections Haunch and patch	£31,025	Nov/Dec	Design	
D8650 Love Lane, Minster Wards Hill Rd to No.27 Patch and resurface	£6,155	January	Design	
<b><u>Footways</u></b>				
Cliff Gardens, Minster Oak Lane to o/s No.47 both sides Resurface footway	£27,790	July/August	Completed	

Hamilton Crescent, Sittingbourne Both sides Resurface footway	£17,827 (actual costs)	May/June	Completed	Worse sections of estate only
Dunedin Close, Sittingbourne Both sides Resurface footway	£8,541 (actual costs)	June	Completed	In conjunction with above work
Napier Close, Sittingbourne Both sides Resurface footway	£5,273 (actual costs)	June/July	Completed	In conjunction with above work
<b><u>Drainage</u></b>				
The Street, Newnham Additional gully system	£9,300	September	In progress	Existing system cleared with some planned carriageway reshaping
B2231 Jenkins Hill, Eastchurch New gully system and carrier pipe	£25,000	Oct/Nov	Design	Date deferred to avoid holiday season
B2231 Leysdown View, Leysdown Culvert Ditch	£10,000	June	Completed	
Lower Rd, Funton Investigate and repair collapsed drainage system	£8,000	August	In Progress	Some investigation completed which has partially resolved drainage problem – further investigation planned
A2 The Street, Bapchild o/s 2 – 10 Re-profile carriageway	£15,000	March	Design	

## **APPENDIX 5**

### **Street Lighting Schemes**

<b>Site/Defined Section/Description of Works</b>	<b>Estimate d Cost</b>	<b>Provisional Date</b>	<b>Current Progress</b>	<b>Notes</b>
Bonham Drive, Castle Rd, Coombe Dr, Albany Rd, Addington Rd, Belmont Rd, Connaught Rd, Cowper Rd, Sittingbourne Replace columns	£40,765	Winter	Design	
New Rd, Cherry Tree Close, Hawthorn Ave, Sheerness Replace columns	£38,890	Winter	Design	

Darlington Drive, Sanspareil Ave, Chequers Rd, Minster Replace columns	£30,225	Winter	Design	
---	---------	--------	--------	--

## APPENDIX 6

### Reconditioning Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
				None in Swale area in current year

## APPENDIX 7

### Traffic Regulation Orders

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes

## APPENDIX 8

### Integrated Transport Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
Eurolink Way Toucan crossing	£65,000	January/ March	Design	Extension of cycle route from West Street
Part of Kickstart Bid Bus Stop improvements	£27,000	January/ February	Design	Prioritised bus boarders on Route No. 347/349 to Kemsley
Bell Road/ Av of Remembrance, Sittingbourne Add traffic signal pedestrian phases	£58,000	January/ March	Design	
Swale general Reduction of signing clutter	£4,000	November	Design	
Oad Street Traffic Management Scheme	£20,000	January/ February	Design	Scheme re-designed subject to safety audit. Further local consultation planned
A251 Safety Scheme	£60,000	January/ March	Design	Various modifications since initial consultation – experimental traffic order to be progressed
High St/Victoria St/Vincent Gdns	£10,870	December	Design	Objection to Traffic Regulation Order and

Sheerness Parking Restrictions/Junction modifications/Pedestrian refuge				precise location of pedestrian refuge – further design considerations
London Rd/Adelaide Dr. Sittingbourne Ped refuge/Junction modifications	£13,475	November	Design	Power supply duct provided in conjunction with recent resurfacing works – central pedestrian island to follow
Power Station Rd/Halfway House Roundabout Sheerness Junction modifications/revised road markings	£13,090	December	Design	Traffic Regulation Order published for corner protection
Key St Roundabout, Sittingbourne Revised road marking on approaches	£21,029	November	Design	High friction surfacing applied to Keycol Hill approach – further lining work planned
Broadway/Marine Pde, Sheerness Junction modifications/Road markings	£16,940	February	Design	Separate report to JTB
Tonge Rd, Sittingbourne Traffic calming/junction modifications	£37,345	January	Design	Design complete – local consultation planned
Richmond Rd, Sheerness Traffic calming	£72,308	Winter	Design	
Improvements A2, Newington	£1,745	April	Completed	

## APPENDIX 9

### Bridge Maintenance

<b>Site/Defined Section/Description of Works</b>	<b>Estimated Cost</b>	<b>Provisional Date</b>	<b>Current Progress</b>	<b>Notes</b>
Brent Swing Bridge, Faversham refurbishment				Provisional scheme subject to budget availability