

APPENDIX 1**2006/2007 Thin Surfacing Programme**

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
<u>Micro Surfacing</u>				
C603 Tunstall Rd, Tunstall Hearts Delight Rd to 21 Doves Croft	£32,494	May/June	Completed	
C120 The Street, Borden Whole length	£30,135	June	Completed	
U12459 Coppins Lane, Borden Whole length	£13,519	June	Completed	
U12366 Mountview, Borden Whole length	£26,295	June	Completed	
U18269 Avenue of Remembrance, Sittingbourne Section east of school	£22,936	June	Completed	
U11056 Silver St, Borden Blind Mary's Lane to Gore Rd	£24,178	June	Completed	
U18871 Upper Brents Rd, Faversham Bramble Hill Rd to Industrial Estate	£29,588	June	Completed	
U12605 Church Farm Rd, Upchurch Whole length	£11,790	June	Completed	
<u>Thin Surfacing</u>				

A2 London Rd, Sittingbourne Westlands to No.89a	£99,579	August	Completed	
B2231 Lower Rd, Minster West of Barton Hill to Thistle Hill roundabout	£88,752	September	Completed	
B2008 Minster Rd, Minster Halfway Rd to Banner Way	£52,240	September	Completed	
U1924 Bicknor Lane, Bredgar Deans Hill Rd to 'Placketts Hole'	£40,369	October	Completed	
U12514 Frognaal Gardens, Teynham Whole length incl. Frognaal Close	£44,413	September	Completed	
U12252 New Gardens Rd, Teynham Whole length	£14,353	October	Completed	
U12668 Bishops Lane, Upchurch Whole length	£9,854	September	Completed	
U1838 The Street, Upchurch North of The Poles to Horsham Lane	£25,638	September	Completed	
U18434 Chaffes Lane, Upchurch The Street to Church Farm Rd	£10,817	September	Completed	

APPENDIX 2

High Friction Surfacing

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
A2 London Rd, Brenley Approach to Brenley Roundabout	£12,400	October	Completed	

APPENDIX 3

Surface Dressing Programme

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
A2 London Rd (SD), Teynham Station Rd to Cellar Hill	£6,863	June	Completed	
U11055 Vigo Rd, Bredgar Deans Hill Rd to motorway bridge	£15,141	June	Completed	
U192 Deans Hill Rd, Bredgar Bicknor Lane to Kennel Barn Rd	£3,266	June	Completed	
U11180 Housefield Rd, Throwley Whole length	£36,388	June	Completed	

APPENDIX 4

Maintenance Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
<u>Carriageways</u>				
A299 on slip, Brenley Plane and resurface	£40,790	September	Completed	
B2231 Lower Rd, Minster Cowstead Rbt to west of Barton Hill Drive Haunch and resurface	£119,510	August	Completed	Scheme advanced to take advantage of adjoining Highways Agency closures at Cowstead roundabout
C120 Borden Lane. Sittingbourne o/s No. 76 to Oakfields Plane and resurface	£17,940	September	Completed	
D873 Church Rd, Tonge Tonge Crnr Haunch	£10,000	18 December	Programmed	Can be undertaken across Christmas period
D839 Poot Lane/The Street, Upchurch Homestead to Outalong Haunch and patch	£23,675	15 January	Programmed	
D8533 Harty Ferry Road, Leysdown Part Jetpatching technique	£40,442 (actual costs)	June	Completed	Continuing programme using same technique as previous year

D1096 Bashford Barn Lane, Bredgar Sections Haunch and patch	£31,025	12 February	Programmed	
D8650 Love Lane, Minster Wards Hill Rd to No.27 Patch and resurface	£6,155	February	Design Review	May require more extensive works
<u>Footways</u>				
Cliff Gardens, Minster Oak Lane to o/s No.47 both sides Resurface footway	£27,790	July/August	Completed	
Hamilton Crescent, Sittingbourne Both sides Resurface footway	£17,827	May/June	Completed	
Dunedin Close, Sittingbourne Both sides Resurface footway	£8,541	June	Completed	
Napier Close, Sittingbourne Both sides Resurface footway	£5,273	June/July	Completed	
<u>Drainage</u>				
The Street, Newnham Additional gully system	£9,300	4 December	In progress	Further clearance of existing system and some planned carriageway reshaping
B2231 Jenkins Hill, Eastchurch New gully system and carrier pipe	£25,000	Late Winter	Design	Date deferred to avoid holiday season

B2231 Leysdown View, Leysdown Culvert Ditch	£10,000	June	Completed	
Lower Rd, Funton Investigate and repair collapsed drainage system	£8,000	August/late Winter	In Progress	Some investigation completed which has partially resolved drainage problem – further investigation in hand
A2 The Street, Bapchild o/s 2 – 10 Re-profile carriageway	£15,000	March	Design Review	Scheme requires further review to establish most effective way to correct programme

APPENDIX 5

Street Lighting Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
Bonham Drive, Castle Rd, Coombe Dr, Albany Rd, Addington Rd, Belmont Rd, Connaught Rd, Cowper Rd, Sittingbourne Replace columns	£40,765	Winter	Design	
New Rd, Cherry Tree Close, Hawthorn Ave, Sheerness Replace columns	£38,890	Winter	Design	
Darlington Drive, Sanspareil Ave, Chequers Rd, Minster Replace columns	£30,225	Winter	Design	

APPENDIX 6

Reconditioning Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
				None in Swale area in current year

APPENDIX 7

Traffic Regulation Orders

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
There are no stand alone orders in Swale.				

APPENDIX 8

Integrated Transport Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
Eurolink Way Toucan crossing	£65,000	20 November	In Progress	Extension of cycle route from West Street
Part of Kickstart Bid	£27,000	January/February	Programmed	Prioritised bus boarders on Route No.

Bus Stop improvements			(to follow above)	347/349 to Kemsley
Bell Road/ Av of Remembrance, Sittingbourne Add traffic signal pedestrian phases		Re-bid for 07/08	Design Progressing	Not achievable in current year
Swale general Reduction of signing clutter	£4,000	February	Design	
Oad Street Traffic Management Scheme		Year 07/08	Design Review	Scheme re-designed subject to safety audit. Further local consultation planned
A251 Safety Scheme		Re-bid for 07/08	Design	Various modifications since initial consultation – experimental traffic order being considered
High St/Victoria St/Vincent Gdns Sheerness Parking /Junction mods/Ped refuge		Re-bid for 07/08	Design	Objection to Traffic Regulation Order and precise location of pedestrian refuge – further design considerations
London Rd/Adelaide Dr. Sittingbourne Ped refuge/Junction modifications	£13,475	December	Programmed (awaits EDF electrical connection)	Power supply duct provided in conjunction with recent resurfacing works – central pedestrian island to follow
Halfway Rd/Danley Road/Halfway House Roundabout Sheerness Junct mods/ revised road markings	£13,090	Winter	Programmed	Traffic Regulation Order published for corner protection Central hatching only planned
Key St Roundabout, Sittingbourne Revised road marking on approaches		Withdrawn	Design	High friction surfacing applied to Keycol Hill approach – accident record improved - no further action at this time.
Broadway/Marine Pde, Sheerness Junction modifications/Road markings		Re-bid for 07/08	Design Review	Redesign following objections at consultation
Tonge Rd, Sittingbourne Traffic calming/junction	£37,345	Re-bid for 07/08	Design continuing	Local consultation planned

modifications				
Richmond Rd, Sheerness Traffic calming		Re-bid for 07/08	Design	Reassessment of scheme being carried out
Improvements A2, Newington	£1,745	April	Completed	

APPENDIX 9

Bridge Maintenance

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
Brent Swing Bridge, Faversham refurbishment				Provisional scheme subject to budget availability

APPENDIX 10

Swale Funded Schemes

Site/Defined Section/Description of Works	Estimated Cost	Provisional Date	Current Progress	Notes
High Street, Sittingbourne Lay by Improvements	£25,000	January	In Design	Under discussion with Conservation Officer.