

CAPITAL WORKS PROGRAMME REPORT 2007/2008



A report by the Mid Kent Divisional Manager to the Swale Joint Transportation Board on the 17th December 2007

Introduction

1. This report updates Members on the proposed identified schemes that are intended for completion by Kent Highway Services, within the 2007/2008 programme.

Appendices (Summary)

2. The following appendices are included in this report:

		Page No.
Strengthening Schemes	Appendix 1	3
Thin Surfacing	Appendix 2	4
Micro Surfacing	Appendix 3	5
Surface Dressing	Appendix 4	6
High Friction Surfacing	Appendix 5	7
Footway Maintenance	Appendix 6	8
2010 Footway Schemes	Appendix 7	8
Drainage Schemes	Appendix 8	9
Reconditioning Schemes	Appendix 9	9
Street Lighting Schemes	Appendix 10	10
Integrated Transport Schemes	Appendix 11	13
Structures Schemes	Appendix 12	14

Conclusion

3. This report is for members' information.

Contact Officers:

Alun Jones Tel: 01622 798306 Programme Delivery Manager
Tony Norfolk Tel: 01622 221083 Structures Manager

CAPITAL WORKS PROGRAMME REPORT 2007/2008

CAPITAL WORKS PROGRAMME REPORT 2007/2008

STRENGTHENING SCHEMES

APPENDIX 1

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
A2 Canterbury Road	Goodnestone Rd to east of Swanstree Ave	Sittingbourne	£185,230	Design	TBC	Work delayed to avoid conflict with Statutory Undertakers works
Wises Lane	A2 London Road to Brier Rd (incl jct)	Borden	£22,765	Completed	10 th August	
Gordon Avenue	Whole length	Queenborough	£21,330	Design	TBC	
Stanley Avenue	Whole length	Queenborough	£39,535	Design	TBC	
Canterbury Lane	Oak Lane to Seymour Road	Upchurch	£20,125	Completed	10 th August	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

THIN SURFACING

APPENDIX 2

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
A251 The Mall/Forbes Rd	Edith Road to o/s No. 39 Forbes Road	Faversham	£24,741	Completed	2 nd August	
Stone Street	South Road to Saxon Road (incl South Rd jcn)	Faversham	£16,179	Completed	27 th July	
Canterbury Rd	A251 Ashford Road to Love Lane	Faversham	£102,428	Completed	26 th July	
Gore Court Rd/Park Rd	Bradley Drive (incl. jnc.) to o/s No. 192	Sittingbourne	£35,648	Completed	10 th August	
Wises Lane	o/s No. 35/37 to o/s No. 67 Wises Lane	Borden	£13,938	Completed	10 th August	
St Georges Ave	High Street to Granville Road	Sheerness	£14,839	Completed	2 nd August	
St Georges Ave	Medway Road to Hawthorn Ave	Sheerness	£40,568	Completed	8 th August	
Strode Crescent	Broadway to Trinity Road	Sheerness	£17,978	Completed	8 th August	
Rushenden Road	Trafalgar Hotel to First Avenue	Queenborough	£44,724	Completed	27 th August	
Gore Road	Jnc Gore Rd/Wrens Rd/Silver St	Bredgar	£10,884	Completed	10 th August	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

MICRO SURFACING

APPENDIX 3

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Chapel St/Chequer Rd	Tams Gardens to Elm Lane	Minster	£23,247	Completed	May 07	
Graveney Road	Love Lane to east of White Cottages	Faversham	£16,720	Completed	May 07	
Bysing Wood Road	B2045 Western Link to Priory Road	Faversham	£28,842	Completed	May 07	
South View Gardens	Full length	Sheerness	£17,886	Completed	May 07	
Burnt Oast Road	Full length	Boughton	£9,822	Completed	May 07	
St Pauls Road	Full length	Boughton	£12,980	Completed	May 07	
St Peters Road	Full length	Boughton	£4,293	Completed	May 07	
St Pauls Crescent	Full length	Boughton	£4,527	Completed	May 07	
Highview Close	Full length	Boughton	£8,078	Completed	May 07	
Bellevue Road	Full length	Minster	£10,011	Completed	May 07	
Whybournes Chase	Minster Road to Queenborough Rd	Minster	£11,181	Completed	May 07	
Glenwood Drive	Full length	Minster	£11,376	Completed	May 07	
Abbeyview Drive	Full length	Minster	£16,508	Completed	May 07	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

SURFACE DRESSING

APPENDIX 4

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Eastchurch Road	Speed limit to B2231 (part SD)	Eastchurch	£14,138	Completed	May 07	
Stalisfield Road	Eastling Rd to Throwley Rd	Ospringe	£10,774	Completed	May 07	
Throwley Road	Stalisfield Rd to Willgate Green Rd	Throwley	£13,918	Completed	May 07	
Throwley Road	Willgate Green Rd to Haywards Hill	Throwley	£13,754	Completed	May 07	
Stalisfield Road	Haywards Hill to Church Road	Ospringe	£5,370	Completed	May 07	
Stalisfield Road	Church Road to Holbeam Road	Eastling	£11,386	Completed	May 07	
Stalisfield Road	Holbeam Road to Gravel Hill	Stalisfield	£5,832	Completed	May 07	
Stalisfield Road	Gravel Hill to south of School Lane	Stalisfield	£9,794	Completed	May 07	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

HIGH FRICTION SURFACING

APPENDIX 5

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Leysdown Road	Approaches to crossing adjacent to The Promenade	Leysdown	£8,756	Complete	November 07	
Rowetts Way	West bound approach to roundabout at Church Road	Eastchurch	£6,588	Complete	November 07	
Grovehurst Road	South bound approach to roundabout	Sittingbourne	£7,056	Complete	November 07	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

FOOTWAY MAINTENANCE

APPENDIX 6

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Highfield Road	Full length	Queenborough	£32,500	In progress	20 th August	
Hartlip Close	Full length	Queenborough	£15,550	Complete	November 07	
Coronation Road	Various sections	Sheerness	£6,240	Complete	November 07	
Holmside Avenue	Full length	Queenborough	£14,130	Designed	TBC	Delayed due to Public Utility Works
Winstanley Road	Various sections	Sheerness	£11,020	Design	TBC	
Harps Avenue	Full length	Minster	£44,200	Design	TBC	
Fleetwood Close	Full length	Minster	£25,000	Design	TBC	

2010 FOOTWAY SCHEMES

APPENDIX 7

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Court Road		Faversham	£30,000	Design	TBC	
East Street		Faversham	£30,000	Design	TBC	
Avenue of Remembrance		Sittingbourne	£60,000	Design	TBC	
The Broad Way		Sheerness	£40,000	Design	TBC	
Church Road		Faversham	£15,000	Design	TBC	
Bell Road		Sittingbourne	£60,000	Design	TBC	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

DRAINAGE SCHEMES

APPENDIX 8

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Brogdale Road		Faversham	£5,000	Design	TBC	
Canterbury Road		Dunkirk	£27,000	Design	TBC	
Cole Road		Faversham	£10,000	Design	TBC	

RECONDITIONING SCHEMES

APPENDIX 9

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
NONE						

CAPITAL WORKS PROGRAMME REPORT 2007/2008

STREET LIGHTING

APPENDIX 10

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Albany Road	Throughout	Sittingbourne	£18,000	Installation	February 08	All Columns Installed Lanterns fitted apart from 1 column. Waiting for test certificates in order to notify EDF Energy
Belmont Road	Throughout	Sittingbourne	£3,000	Commission	January 08	Two No columns requires Tie-up with EDF Energy. The remaining column is installed and serviced
Connaught Road	Throughout	Sittingbourne	£6,000	Commission	January 08	Columns are installed 3 Columns waiting for EDF energy Tie- Up
Park Road	Throughout	Sittingbourne	£25,000	Installation	March 08	Road Closure required.
Valencienns Road	Throughout	Sittingbourne	£4,000	Commission	December 07	Completed. Old columns needs to be removed off site

CAPITAL WORKS PROGRAMME REPORT 2007/2008

Chequers Road	Throughout	Minster	£17,000	Installation	January 08	13 columns have been installed waiting for EDF Energy to carry out service connection. Further 2 columns waiting for EDF Energy tie-up
Cliff Gardens	Throughout	Minster	£15,000	Commission	January 08	All Columns are installed EDF energy required additional trench to extend the cable to provide new service
Danedale Avenue	Throughout	Minster	£6,000	Commission	December 07	All Columns are installed currently EDF energy carrying out electrical service transfer works
Minster Road	Throughout	Minster	£70,000	Installation	March 08	Waiting for Road Closure

CAPITAL WORKS PROGRAMME REPORT 2007/2008

Oak Lane	Throughout	Minster	£7,000	Commission	December 07	All Columns are in and serviced. Apart from 1 which is waiting for EDF energy Tie-Up. Old columns needs to be taken out
Windmill Rise	Throughout	Minster	£10,000	Commission	December 07	All columns are installed, EDF Energy almost completed electrical service transfer works
Makenade Av	Throughout	Faversham	£16,000	installation	January 08	All columns are installed EDF energy transferred service to all columns apart from 2 which needs additional trenching. 1 column requires EDF energy Tie-Up

CAPITAL WORKS PROGRAMME REPORT 2007/2008

INTEGRATED TRANSPORT SCHEMES

APPENDIX 11

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Bus Stop Improvements, Kickstart	Urban Wide	Sittingbourne	£30,000	Design	TBC	
Oad Street Traffic Calming	Through Village	Borden	£53,000	Completed	28 th May 07	
A251 Safety Improvements	M2 Junction 6 to Challock	Various	£140,000	Design	TBC	
A2 Route Study – Phase 1	Medway Border to M2	Various	£100,000	Design	TBC	
B2231 Lower Road, Isle of Sheppey	A249 to Leysdown	Various	£140,864	Design	TBC	

CAPITAL WORKS PROGRAMME REPORT 2007/2008

STRUCTURE SCHEMES

APPENDIX 12

Scheme Name	Location	Parish	Allocated Cost	Status	Anticipated Works Commencement	Comments
Canute Road Footbridge	A2 London Road	Faversham		Design	TBC	
Brent Swing Bridge	Bridge Road	Faversham		In progress	July 07 –Nov 07	