

To: Swale Joint Transportation Board
By: KCC Highways and Transportation
Date: 10th June 2013
Subject: Highway Works Programme 2013/14

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Traffic Systems – see Appendix D

Developer Funded Works – see Appendix E

Transportation, PROW and Safety Schemes – see Appendix F

Public Rights of Way – see Appendix G

Bridge Works – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **0845 8247 800**

Toby Howe	Highway Manager (East)
Alan Blackburn	Swale District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps/Andrew Hutchinson	Transportation, PROW and Safety Schemes
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
St.Marys/St.Johns/Institute Roads	Faversham	Whole length	Programmed to start on 16 th May 2013 for 4 days
Broad Street	Sheerness	Whole length	Works Completed
Warden Road	East Church	Whole length	Remedial work to be programmed.
Brenley Lane	Boughton	From the Brenley Corner roundabout to its junction with Clockhouse Lane	Works Completed
Oad Street	Bredgar	From its junction with A249 to 100m East of M2 overbridge	Works Completed
Old Ferry Road	Minster on Sea	Sheppey Way for the entire length	Programmed to start 21 st August 2013 for 1 day
Crockham Road	Herne Hill	Butlers Hill to Thread Lane	Programmed to start 10 th August 2013 for 1 day
Frogna Lane	Teynham	Lower Road to London Road	Programmed to start 11 th August 2013 for 1 day
Sutton Baron Road	Borden	Pond Farm Road to Wrens Road	Programmed to start 13 th August 2013 for 1 day
Minster Road	Minster on Sea	High Street to The Broadway	Programmed to start 14 th August 2013 for 5 days
Chapel Street	Minster on Sea	High Street to Plough Road	Programmed to start 14 th August 2013 for 5 days
Preston Lane	Faversham	The Mall to St Catherines drive	Programmed to start 10 th August 2013 for 1 day

Surface Dressing Schemes – Contact Officer Neil Tree

Road Name	Parish	Extent of Works	Current Status
Plumford Lane	Throwley	From its junction with Old Baggins Road to its junction with Ashford Road	Programmed to start 31 st May 2013 for 1 day
Bogle Road	Lynsted	From its junction with Lynsted Lane to its junction with Nouds Lane	Programmed to start 30 th May 2013 for 1 day
Faversham Road	Ospringe	From its junction with London Road to its junction with the M2 Overbridge	Programmed to start 31 st May 2013 for 1 day
Wises Lane	Borden	From property called Topende (Bungalow) to its junction with The Street	Programmed to start 30 th May 2013 for 1 day
Blind Marys Lane	Bredgar	From its junction with Silver Street to its junction with Swanton Street	Programmed to start 30 th May 2013 for 1 day
Old Badgins Road	Throwley	From its junction with Wilgate Green Road to its junction with Ashford Road	Programmed to start 31 st May 2013 for 1 day
Owens Court Road	Selling	From its junction with Selling Road to its junction with New House Lane	Programmed to start 1 st June 2013 for 1 day
High Oak Hill	Newington	From its junction with Church Lane to its junction with Belnor Avenue	Programmed to start 30 th May 2013 for 1 day

Machine Resurfacing – Contact Officer Russell Boorman

Road Name	Parish	Extent of Works	Current Status
Church Street,	Faversham	Whole Length	Completed
Main Road,	Queenborough	Whole Length	Completed
Bell Road,	Sittingbourne	From its junction with High Street to its junction with Brenchley Road (exc. Chiltern Ave to Ave of Remembrance)	Completed
Lydbrook Close,	Sittingbourne	Whole Length	Completed
The Broadway	Minster	From its junction with Hill Brow to its junction with Minster Rd including Mini	Completed

		Roundabout	
Tunstall Road	Tunstall	From its junction with Ruins Barn Rd to 90 degree bend	Completed
Station Road	Teynham	From its junction with London Road to its junction with Frognal Gardens	Completed
Bobbing Interchange	Bobbing	B2006 side A249 off slip to A249 on slip	To be programmed for Summer/Autumn 2013
Sheppy Way	Bobbing	Approaching the Key Street Roundabout	To be programmed for Summer/Autumn 2013
A251 Faversham to Ashford	TBC	Section to be agreed. In discussion with Highway Operations	To be programmed for Summer/Autumn 2013
Footway Improvement - <i>Contact Officer Wendy Boustead</i>			
Road Name	Parish	Extent and Description of Works	Current Status
Bell Road	Sittingbourne	Extents to still be agreed – Renewal of asphalt surface and kerbs where required	To be programmed for Summer 2013

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
Vicarage Lane	Ospringe	Installation of a new soakaway and connection into existing system	Scheme identified and being designed
Leysdown Road	Eastchurch	Reinstatement of ditches and installation of new gullies and pipework.	Scheme identified and being designed
Warden Road	Eastchurch	Reinstatement of ditches and installation of new gullies and pipework.	Scheme identified and being designed
London Road	Newington	Installation of a new soakaway and clearance of existing pond	Scheme identified and being designed

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed as high risk.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Column Ref	Location	Status
Abbey Street	EAAE016	O/S 51	Completed
Adelaide Drive	EAAJ001	J/W BORDEN LANE	Completed
Adelaide Drive	EAAJ003	O/S 7	Completed
Adelaide Drive	EAAJ008	O/S 37	Completed
All Saints road	EAAAR004	O/S 22	Completed
Allen Court -	EAEH301	R/O 2	Completed
Appleford Drive -	EAEQ006	O/S 15	Completed
Appleford Drive -	EAEQ007	O/S 21	Completed

Argent Road	EAAE001	1ST FROM CULLET DRIVE	Completed
Argent Road	EAAE002	2ND	Completed
Argent Road	EAAE003	3RD	Completed
Argent Road	EAAE004	4TH	Completed
Argent Road	EAAE005	1ST IN SIDE SPUR	Completed
Argent Road	EAAE006	ADJ WATER WORKS	Completed
Ashley Close	EABO003	O/S 3	Completed
Auckland Drive	EABT010	OPP 61	Completed
Auckland Drive -	EABT003	O/S 17	Completed
Barler Place	EBAP001	OPP 38	Completed
Barler Place	EBAP002	O/S 36	Completed
Barler Place	EBAP003	OPP 32	Completed
Barler Place	EBAP004	S/O 31	Completed
Barler Place	EBAP351	OPP 21/22	Completed
Beach Approach -	EBBD005	O/S 16	Completed
Beach Approach -	EBBD007	O/S 26	Completed
Beach Approach -	EBBD008	O/S THE CHIMES	Completed
Beach Approach -	EBBD009	O/S SWEETCROFT	Completed
Beach Approach -	EBBD013	J/W LEICESTER GARDENS	Completed
Broomfield Road -	EBCN006	O/S 36/38	Completed
Bruges Court	EBEX302	S/O 8	Completed
Canterbury Road -	ECFY033	OPP 193 [TICKHAM HOUSE]	Completed

Canterbury Road -	ECFY035	O/S 196	Completed
Castle Rough	ECAO004	O/S 45/47	Completed
Central Avenue	ECAV013	J/W AVENUE OF REMEMBRANCE	Completed
Chalk Road	ECAY002	O/S 4/6	Completed
Chalk Road	ECAY003	O/S 23/25	Completed
Chartwell Grove	ECBJ003	O/S 9/10	Completed
Church Road -	ECCN003	O/S POLICE STATION LHS	Completed
Cryalls Lane	ECFK005	O/S 33	Completed
Doubleday Drive	EDBK004	O/S 15	Completed
Doubleday Drive	EDBK005	S/O16	Completed
Doubleday Drive	EDBK007	O/S 30	Completed
Doubleday Drive	EDBK009	O/S 35	Completed
Doubleday Drive	EDBK012	OPP 51	Completed
East Street	EEBK008	O/S 84	Replacement by end of May 2013
Eastling Road	EEBL353	OPP 17	Completed
Edenbridge Drive -	EEAM002	3RD FROM ST GEORGES AVENUE	Completed
Empress Gardens -	EEBT001	O/S 1 FAIRLANDS	Completed
Eurolink Way	EEBG002	OPP CAR PARK	Completed
Eurolink Way	EEBG004	ADJ TELEPHONE MAST	Completed
Eurolink Way	EEBG011	S/O UNIT D6	Completed
Falcon Court	EFAE301	B/W 1-17	Completed
Fostal Road	EFBN001	O/S 1	Completed

Frognal Gardens	EFCB007	O/S CAR PARK	Completed
Glebe Lane	EGAR012	O/S 49/51	Completed
Glendale Road	EGAT003	OPP CLOVELLY DRIVE	Completed
Goldfinch Close	EGAX301	O/S 82	Completed
Goldfinch Close	EGAX321	O/S 8	Completed
Goldfinch Close	EGAX355	R/O 33	Completed
Greenways	EGBO001	O/S 1	Completed
Hamilton Crescent	EHAF008	S/O 54	Completed
Harkness Court	EHAI303	OPP 22	Completed
Harrier Drive -	EHEQ402	S/O 109 IN PARKING AREA	Completed
Highsted Road	EHEB009	O/S 35	Replacement by end of June 2013
Holyrood Drive	EHCN007	O/S 24	Completed
Homewood Avenue	EHCT014	ADJ COLLEGE ROAD	Completed
Jubilee Crescent	EJAK001	O/S 01/11	Completed
Kestrel Close	EKAJ003	OPP 8	Completed
Kings Head Alley (Bluetown) - (Chapel Street)	EKAW301 on site and ECBE302 on sytem	2ND IN KINGS HEAD ALLEY FROM CHAPEL STREET	Completed
Lansdown Road	ELAF006	OPP PEEL DRIVE	Completed
Lansdown Road	ELAF010	O/S 45/47	Completed
Leicester Gardens -	ELAO002	O/S 10A/12	Completed
Leicester Gardens -	ELAO003	OPP 14	Completed
Leysdown Road -	ELDH052	O/S PUBLIC TOILETS	Completed
London Road	ELBG049	1ST PAST OAK LANE	Replacement by end of June 2013

London Road	ELCN002	OPP16	Replacement by end of June 2013
London Road	ELCN007	O/S 45	Completed
London Road	ELCN009	OPP 1	Replacement by end of June 2013
London Road	ELCN012	OPP HOTEL	Completed
London Road	ELCN017	O/S 94	Completed
London Road	ELCN019	O/S 114/116	Completed
London Road	ELCN022	O/S 132/134	Completed
London Road	ELCN025	O/S 174/176	Completed
London Road	ELCN028	OPP 211/213	Completed
London Road	ELCN030	O/S 9/10	Completed
London Road	ELCN034	OPP 255	Completed
London Road	ELDI023	OPP 226	Completed
London Road -	ELCS001	FAVERSHAM SIDE OF HEMPSTEAD LA NE	Completed
Lovell Road -	ELDO013	S/O 1 SANDERS COURT	Completed
Main Road	EMDN006	J/W BOROUGH ROAD	Replacement by end of June 2013
Manor Grove	EMAL005	OPP 36/38	Completed
Marine Parade -	EMAW094	OPP RICHMOND HOUSE [42A]	Replacement by end of June 2013
Minster drive	EMCM003	O/S MAR-Y-MAR	Completed
Moat Way -	EMCT001	OPP 30	Completed
Moat Way -	EMCT002	OS/ 21/24	Completed
Moat Way -	EMCT005	OPP 9	Completed
Mons Court	EMCW301	O/S 5/13	Completed

Mons Court	EMCW302	O/S 8	Completed
Mons Court -	EMCW303	O/S 5/13	Completed
Morris Court Close -	EMCZ001	S/O 7 DOUBLEDAY DRIVE	Completed
Morris Court Close -	EMCZ003	O/S 7	Completed
Mount field -	EMEI002	OPP 2 Q/B	Completed
Mount field -	EMEI005	O/S 3/4	Completed
Mountview	EMDA001	S/O12	Replacement by end of June 2013
Napier Close	ENAA001	O/S 10	Completed
North Road	ENBI003	OPP WHITEWAY ROAD	Completed
North Road	ENBI006	OPP 6 WICKHAM TERRACE	Completed
Oak Road	EOAE022	O/S 6	Completed
Palmerston Walk	EPAB303	O/S 31/33	Completed
Peel Drive	EPAV006	OPP 26/28	Completed
Penn Close	EPAZ002	S/O 11	Completed
Peregrine Drive -	EBPBC422	OPP 102-SPUR TO POND DRIVE	Completed
Pond Drive	EPBT004	O/S 6	Completed
Preston Grove -	EPCF003	O/S 16	Completed
Queenborough Road -	EQAI122	OPP 231	Completed
Roman Square	ERBK006	ADJ CAR PARK	Completed
Rushenden Road	ERBZ005	ADJ OLYMPIC GLASS ENTRANCE	Completed
Rushenden Road	ERBZ006	OPP KLONDYKE IND EST	Completed
Russell Close	ERC003	O/S 5	Completed
Seaside Avenue	ESIR002	O/S 64	Completed

Seaview Avenue -	ESII008	S/O 36	Completed
Seaview Avenue -	ESII014	S/O 52	Completed
Southview Gardens -	ESDK003	S/O 55 MAPLE STREET	Completed
St Agnes Gardens -	ESDU008	O/S 56/58	Completed
St James Close -	ESJD002	OPP 5	Completed
St James Close -	ESJD003	OPP 7	Completed
St James Close -	ESJD004	O/S 10 ADJ STEPS	Completed
St James Close -	ESJD008	O/S 19 RHS	Completed
St Michaels Road	ESGW014	ADJ CROWN QUAY LANE	Replacement by end of June 2013
St Michaels Road	ESGW015	O/S CAR PARK	Replacement by end of June 2013
St Michaels Road	ESJE002	O/S STATION	Replacement by end of June 2013
St Michaels Road	ESJE003	O/S STATION CAR PARK	Replacement by end of June 2013
St Michaels Road	ESJF001	J/W DOVER STREET	Replacement by end of June 2013
St Peter Close	ESEK001	OPP CHURCH	Replacement by end of June 2013
Stanhope Avenue	ESEW004	O/S 9	Replacement by end of June 2013
Step Style	ESFL002	O/S 3	Completed
Stocker Hill	ESHU004	S/O 1/3	Completed
The Finches	ETDC001	OPP 2/4	Completed
The Finches	ETDC007	O/S 22	Completed
The Glen	ETAT005	O/S 28	Completed
Tunstall Road	ETCM011	O/S AMBERVILLE	Completed
Upper Brents	EUAK002	2ND FROM BRAMBLE HILL RD	Completed

Upper Field Road	EUBY003	OPP KCS OFFICES	Completed
Vincent Gardens	EVAR001	O/S 15	Completed
Warren Close	EWAL001	O/S 1	Completed
Windermere -	EWCS301	OPP 18	Completed
Windermere -	EWCS302	O/S 28	Completed
Windermere -	EWCS303	O/S 38	Completed
Windermere -	EWCS321	R/O 50	Completed
Woodcourt Close	EWDN005	S/O 21	Completed
Worcester Close -	EWDX003	O/S WORCESTER HOUSE	Completed
Worcester Close -	EWDX004	O/S 19	Completed
Worcester Close -	EWDX005	O/S 11	Completed
Yevele Close	EYAB001	OPP 14	Completed
Ypress Drive	EYAC004	S/O FLATS 1-11	Completed
Ypress Drive	EYAC007	O/S FLATS 51-57	Completed
Ypress Drive	EYAC014	OPP MENIN ROAD	Replacement by end of June 2013

Appendix D – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A249 Ferry Road near School Lane Iwade	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.
St Michael's Road near Shakespeare Road Sittingbourne	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name	Parish	Description of Works	Current Status
Wards Hill Road (Love Lane/Highview Rd) Sheppey	Minster	New Footway/ Pedestrian Crossing, Development Access	Works Underway
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Complete /Minor works prior to Certificate 1
School Lane Lower Halstow	Lower Halstow	Provision of New Junction /Access for Housing Development	Carriageway completed footway requires surface course
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works completed.
The Chapel Abbey Place Faversham	Faversham	Minor Footway /Verge Works	Awaiting Design Drawings
Oare Road Faversham	Oare	Traffic Signalised Junction to New Housing Development	Works Complete Signals Commissioned
Ruins Barn Road Tunstall	Tunstall	Extension of 30MPH Zone Junction and Street Lighting Improvements	Works Completed
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	Minor Junction realignment and Traffic Signal Upgrading	Awaiting Signing of Agreement
93 Borden Lane Sittingbourne	Sittingbourne	Footway Crossing Access to Housing Development	Works Complete
Minster Road and Marine Parade Sheerness / Minster Sheppey	Sheerness / Minster	New Junction Access to Sheppey Academy (East & West Sites)	Works Underway
Leysdown Road Leysdown Sheppey	Leysdown	Upgrading School Junction / Access	Works Complete

Sondes Arms Selling Road Selling	Selling	Provision of New Access /Junction for Housing Development	Awaiting Signing of Agreement
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	Works Complete
Ferry Road Iwade	Iwade	Provision of New Junction /Access for Housing Development	Works Complete
Crescent Road Faversham	Faversham	Provision of Revised Junction to Store/Petrol Filling station	Works Complete
Swanstree Ave Sittingbourne	Swale Central	Provision of Link Route to Housing Development (Phase 2)	Works Complete

Appendix F – Transportation, PROW and safety schemes

Appendix F1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Swale District, from which a shortlist of sites have been identified. Below is a list of these locations.

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes- Contact Officer Steve Darling			
Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	New traffic signals, to ease peak hour congestion	Feasibility work being carried out, prior to public consultation in 2013/14
Swale QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways, raised kerb boarders	Phase 2 (£30k): design work in progress, to be implemented early in the financial year 2013/14
B2008 Minster Road (adjacent to the Isle of Sheppey Academy)*	Minster-on-Sea	Zebra crossing and flashing warning signs	Following initial consultation, the scheme has been amended, and is being re-consulted on in May 2013
B2006 Eurolink Way / Castle Road*	Sittingbourne	Junction realignment and road reconstruction	Works programmed for May 2013
B2005 Grovehurst Road / North Street*	Sittingbourne	Minor signing improvements, north arm of roundabout	Design work in progress; carryover from 2012/13
High Street / Central Avenue*	Sittingbourne	Pedestrian safety scheme	Feasibility work being carried out, prior to public consultation in 2013/14

Faversham lorry route signing	Faversham	Improved directions to HGV destinations	Design work in progress
A2 / A249 Key Street roundabout*	Bobbing; Borden	Cyclist safety scheme	Design work in progress
Highsted Road	Sittingbourne	New footway (Farm Crescent to Swanstree Avenue)	Land acquisition investigations underway

Appendix G – Public Rights Of Way

Public Rights Of Way- contact Officer Andrew Hutchinson			
Road Name	Parish	Description of Works	Current Status
ZR369	Eastling	Repair of existing surfaced footpath	Programmed for end of February 2013
ZU1,	Sittingbourne	Lay new surface to footpath (Saxon Shore Way)	Programmed for end February 2013
ZR122	Borden	Lay new surface on small section	Programmed for end February 2013
ZS1	Minster	Construct new footpath surface	complete

Appendix H – Bridge Works

Bridge Works – Contact Officer Tony Ambrose

Road Name	Parish	Description of Works	Current Status
Bridge Road	Faversham	Brent Swing Bridge no. 1277, Faversham Creek Repairs to north bridge bearing/support, to maintain current vehicular use. Scaffold access required below bridge. Access expected to be maintained to all bridge users.	Works completed in April 2013.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Alan Blackburn 08458 247 800

To: Swale Joint Transportation Board
By: KCC Highways and Transportation
Date: 10th June 2013
Subject: Highway Works Programme 2013/14

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Traffic Systems – see Appendix D

Developer Funded Works – see Appendix E

Transportation, PROW and Safety Schemes – see Appendix F

Public Rights of Way – see Appendix G

Bridge Works – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **0845 8247 800**

Toby Howe	Highway Manager (East)
Alan Blackburn	Swale District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps/Andrew Hutchinson	Transportation, PROW and Safety Schemes
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - <i>Contact Officer Neil Tree</i>			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
St.Marys/St.Johns/Institute Roads	Faversham	Whole length	Programmed to start on 16 th May 2013 for 4 days
Broad Street	Sheerness	Whole length	Works Completed
Warden Road	East Church	Whole length	Remedial work to be programmed.
Brenley Lane	Boughton	From the Brenley Corner roundabout to its junction with Clockhouse Lane	Works Completed
Oad Street	Bredgar	From its junction with A249 to 100m East of M2 overbridge	Works Completed
Old Ferry Road	Minster on Sea	Sheppey Way for the entire length	Programmed to start 21 st August 2013 for 1 day
Crockham Road	Herne Hill	Butlers Hill to Thread Lane	Programmed to start 10 th August 2013 for 1 day
Frogna Lane	Teynham	Lower Road to London Road	Programmed to start 11 th August 2013 for 1 day
Sutton Baron Road	Borden	Pond Farm Road to Wrens Road	Programmed to start 13 th August 2013 for 1 day
Minster Road	Minster on Sea	High Street to The Broadway	Programmed to start 14 th August 2013 for 5 days
Chapel Street	Minster on Sea	High Street to Plough Road	Programmed to start 14 th August 2013 for 5 days
Preston Lane	Faversham	The Mall to St Catherines drive	Programmed to start 10 th August 2013 for 1 day

Surface Dressing Schemes – Contact Officer Neil Tree

Road Name	Parish	Extent of Works	Current Status
Plumford Lane	Throwley	From its junction with Old Baggins Road to its junction with Ashford Road	Programmed to start 31 st May 2013 for 1 day
Bogle Road	Lynsted	From its junction with Lynsted Lane to its junction with Nouds Lane	Programmed to start 30 th May 2013 for 1 day
Faversham Road	Ospringe	From its junction with London Road to its junction with the M2 Overbridge	Programmed to start 31 st May 2013 for 1 day
Wises Lane	Borden	From property called Topende (Bungalow) to its junction with The Street	Programmed to start 30 th May 2013 for 1 day
Blind Marys Lane	Bredgar	From its junction with Silver Street to its junction with Swanton Street	Programmed to start 30 th May 2013 for 1 day
Old Badgins Road	Throwley	From its junction with Wilgate Green Road to its junction with Ashford Road	Programmed to start 31 st May 2013 for 1 day
Owens Court Road	Selling	From its junction with Selling Road to its junction with New House Lane	Programmed to start 1 st June 2013 for 1 day
High Oak Hill	Newington	From its junction with Church Lane to its junction with Belnor Avenue	Programmed to start 30 th May 2013 for 1 day

Machine Resurfacing – Contact Officer Russell Boorman

Road Name	Parish	Extent of Works	Current Status
Church Street,	Faversham	Whole Length	Completed
Main Road,	Queenborough	Whole Length	Completed
Bell Road,	Sittingbourne	From its junction with High Street to its junction with Brenchley Road (exc. Chiltern Ave to Ave of Remembrance)	Completed
Lydbrook Close,	Sittingbourne	Whole Length	Completed
The Broadway	Minster	From its junction with Hill Brow to its junction with Minster Rd including Mini	Completed

		Roundabout	
Tunstall Road	Tunstall	From its junction with Ruins Barn Rd to 90 degree bend	Completed
Station Road	Teynham	From its junction with London Road to its junction with Frognal Gardens	Completed
Bobbing Interchange	Bobbing	B2006 side A249 off slip to A249 on slip	To be programmed for Summer/Autumn 2013
Sheppy Way	Bobbing	Approaching the Key Street Roundabout	To be programmed for Summer/Autumn 2013
A251 Faversham to Ashford	TBC	Section to be agreed. In discussion with Highway Operations	To be programmed for Summer/Autumn 2013
Footway Improvement - <i>Contact Officer Wendy Boustead</i>			
Road Name	Parish	Extent and Description of Works	Current Status
Bell Road	Sittingbourne	Extents to still be agreed – Renewal of asphalt surface and kerbs where required	To be programmed for Summer 2013

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
Vicarage Lane	Ospringe	Installation of a new soakaway and connection into existing system	Scheme identified and being designed
Leysdown Road	Eastchurch	Reinstatement of ditches and installation of new gullies and pipework.	Scheme identified and being designed
Warden Road	Eastchurch	Reinstatement of ditches and installation of new gullies and pipework.	Scheme identified and being designed
London Road	Newington	Installation of a new soakaway and clearance of existing pond	Scheme identified and being designed

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed as high risk.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Column Ref	Location	Status
Abbey Street	EAAE016	O/S 51	Completed
Adelaide Drive	EAAJ001	J/W BORDEN LANE	Completed
Adelaide Drive	EAAJ003	O/S 7	Completed
Adelaide Drive	EAAJ008	O/S 37	Completed
All Saints road	EAAR004	O/S 22	Completed
Allen Court -	EAEH301	R/O 2	Completed
Appleford Drive -	EAEQ006	O/S 15	Completed
Appleford Drive -	EAEQ007	O/S 21	Completed

Argent Road	EAAE001	1ST FROM CULLET DRIVE	Completed
Argent Road	EAAE002	2ND	Completed
Argent Road	EAAE003	3RD	Completed
Argent Road	EAAE004	4TH	Completed
Argent Road	EAAE005	1ST IN SIDE SPUR	Completed
Argent Road	EAAE006	ADJ WATER WORKS	Completed
Ashley Close	EABO003	O/S 3	Completed
Auckland Drive	EABT010	OPP 61	Completed
Auckland Drive -	EABT003	O/S 17	Completed
Barler Place	EBAP001	OPP 38	Completed
Barler Place	EBAP002	O/S 36	Completed
Barler Place	EBAP003	OPP 32	Completed
Barler Place	EBAP004	S/O 31	Completed
Barler Place	EBAP351	OPP 21/22	Completed
Beach Approach -	EBBD005	O/S 16	Completed
Beach Approach -	EBBD007	O/S 26	Completed
Beach Approach -	EBBD008	O/S THE CHIMES	Completed
Beach Approach -	EBBD009	O/S SWEETCROFT	Completed
Beach Approach -	EBBD013	J/W LEICESTER GARDENS	Completed
Broomfield Road -	EBCN006	O/S 36/38	Completed
Bruges Court	EBEX302	S/O 8	Completed
Canterbury Road -	ECFY033	OPP 193 [TICKHAM HOUSE]	Completed

Canterbury Road -	ECFY035	O/S 196	Completed
Castle Rough	ECAO004	O/S 45/47	Completed
Central Avenue	ECAV013	J/W AVENUE OF REMEMBRANCE	Completed
Chalk Road	ECAY002	O/S 4/6	Completed
Chalk Road	ECAY003	O/S 23/25	Completed
Chartwell Grove	ECBJ003	O/S 9/10	Completed
Church Road -	ECCN003	O/S POLICE STATION LHS	Completed
Cryalls Lane	ECFK005	O/S 33	Completed
Doubleday Drive	EDBK004	O/S 15	Completed
Doubleday Drive	EDBK005	S/O16	Completed
Doubleday Drive	EDBK007	O/S 30	Completed
Doubleday Drive	EDBK009	O/S 35	Completed
Doubleday Drive	EDBK012	OPP 51	Completed
East Street	EEBK008	O/S 84	Replacement by end of May 2013
Eastling Road	EEBL353	OPP 17	Completed
Edenbridge Drive -	EEAM002	3RD FROM ST GEORGES AVENUE	Completed
Empress Gardens -	EEBT001	O/S 1 FAIRLANDS	Completed
Eurolink Way	EEBG002	OPP CAR PARK	Completed
Eurolink Way	EEBG004	ADJ TELEPHONE MAST	Completed
Eurolink Way	EEBG011	S/O UNIT D6	Completed
Falcon Court	EFAE301	B/W 1-17	Completed
Fostal Road	EFBN001	O/S 1	Completed

Frognaal Gardens	EFCB007	O/S CAR PARK	Completed
Glebe Lane	EGAR012	O/S 49/51	Completed
Glendale Road	EGAT003	OPP CLOVELLY DRIVE	Completed
Goldfinch Close	EGAX301	O/S 82	Completed
Goldfinch Close	EGAX321	O/S 8	Completed
Goldfinch Close	EGAX355	R/O 33	Completed
Greenways	EGBO001	O/S 1	Completed
Hamilton Crescent	EHAF008	S/O 54	Completed
Harkness Court	EHAI303	OPP 22	Completed
Harrier Drive -	EHEQ402	S/O 109 IN PARKING AREA	Completed
Highsted Road	EHEB009	O/S 35	Replacement by end of June 2013
Holyrood Drive	EHCN007	O/S 24	Completed
Homewood Avenue	EHCT014	ADJ COLLEGE ROAD	Completed
Jubilee Crescent	EJAK001	O/S 01/11	Completed
Kestrel Close	EKAJ003	OPP 8	Completed
Kings Head Alley (Bluetown) - (Chapel Street)	EKAW301 on site and ECBE302 on sytem	2ND IN KINGS HEAD ALLEY FROM CHAPEL STREET	Completed
Lansdown Road	ELAF006	OPP PEEL DRIVE	Completed
Lansdown Road	ELAF010	O/S 45/47	Completed
Leicester Gardens -	ELAO002	O/S 10A/12	Completed
Leicester Gardens -	ELAO003	OPP 14	Completed
Leysdown Road -	ELDH052	O/S PUBLIC TOILETS	Completed
London Road	ELBG049	1ST PAST OAK LANE	Replacement by end of June 2013

London Road	ELCN002	OPP16	Replacement by end of June 2013
London Road	ELCN007	O/S 45	Completed
London Road	ELCN009	OPP 1	Replacement by end of June 2013
London Road	ELCN012	OPP HOTEL	Completed
London Road	ELCN017	O/S 94	Completed
London Road	ELCN019	O/S 114/116	Completed
London Road	ELCN022	O/S 132/134	Completed
London Road	ELCN025	O/S 174/176	Completed
London Road	ELCN028	OPP 211/213	Completed
London Road	ELCN030	O/S 9/10	Completed
London Road	ELCN034	OPP 255	Completed
London Road	ELDI023	OPP 226	Completed
London Road -	ELCS001	FAVERSHAM SIDE OF HEMPSTEAD LA NE	Completed
Lovell Road -	ELDO013	S/O 1 SANDERS COURT	Completed
Main Road	EMDN006	J/W BOROUGH ROAD	Replacement by end of June 2013
Manor Grove	EMAL005	OPP 36/38	Completed
Marine Parade -	EMAW094	OPP RICHMOND HOUSE [42A]	Replacement by end of June 2013
Minster drive	EMCM003	O/S MAR-Y-MAR	Completed
Moat Way -	EMCT001	OPP 30	Completed
Moat Way -	EMCT002	OS/ 21/24	Completed
Moat Way -	EMCT005	OPP 9	Completed
Mons Court	EMCW301	O/S 5/13	Completed

Mons Court	EMCW302	O/S 8	Completed
Mons Court -	EMCW303	O/S 5/13	Completed
Morris Court Close -	EMCZ001	S/O 7 DOUBLEDAY DRIVE	Completed
Morris Court Close -	EMCZ003	O/S 7	Completed
Mount field -	EMEI002	OPP 2 Q/B	Completed
Mount field -	EMEI005	O/S 3/4	Completed
Mountview	EMDA001	S/O12	Replacement by end of June 2013
Napier Close	ENAA001	O/S 10	Completed
North Road	ENBI003	OPP WHITEWAY ROAD	Completed
North Road	ENBI006	OPP 6 WICKHAM TERRACE	Completed
Oak Road	EOAE022	O/S 6	Completed
Palmerston Walk	EPAB303	O/S 31/33	Completed
Peel Drive	EPAV006	OPP 26/28	Completed
Penn Close	EPAZ002	S/O 11	Completed
Peregrine Drive -	EBPBC422	OPP 102-SPUR TO POND DRIVE	Completed
Pond Drive	EPBT004	O/S 6	Completed
Preston Grove -	EPCF003	O/S 16	Completed
Queenborough Road -	EQAI122	OPP 231	Completed
Roman Square	ERBK006	ADJ CAR PARK	Completed
Rushenden Road	ERBZ005	ADJ OLYMPIC GLASS ENTRANCE	Completed
Rushenden Road	ERBZ006	OPP KLONDYKE IND EST	Completed
Russell Close	ERC003	O/S 5	Completed
Seaside Avenue	ESIR002	O/S 64	Completed

Seaview Avenue -	ESII008	S/O 36	Completed
Seaview Avenue -	ESII014	S/O 52	Completed
Southview Gardens -	ESDK003	S/O 55 MAPLE STREET	Completed
St Agnes Gardens -	ESDU008	O/S 56/58	Completed
St James Close -	ESJD002	OPP 5	Completed
St James Close -	ESJD003	OPP 7	Completed
St James Close -	ESJD004	O/S 10 ADJ STEPS	Completed
St James Close -	ESJD008	O/S 19 RHS	Completed
St Michaels Road	ESGW014	ADJ CROWN QUAY LANE	Replacement by end of June 2013
St Michaels Road	ESGW015	O/S CAR PARK	Replacement by end of June 2013
St Michaels Road	ESJE002	O/S STATION	Replacement by end of June 2013
St Michaels Road	ESJE003	O/S STATION CAR PARK	Replacement by end of June 2013
St Michaels Road	ESJF001	J/W DOVER STREET	Replacement by end of June 2013
St Peter Close	ESEK001	OPP CHURCH	Replacement by end of June 2013
Stanhope Avenue	ESEW004	O/S 9	Replacement by end of June 2013
Step Style	ESFL002	O/S 3	Completed
Stocker Hill	ESHU004	S/O 1/3	Completed
The Finches	ETDC001	OPP 2/4	Completed
The Finches	ETDC007	O/S 22	Completed
The Glen	ETAT005	O/S 28	Completed
Tunstall Road	ETCM011	O/S AMBERVILLE	Completed
Upper Brents	EUAK002	2ND FROM BRAMBLE HILL RD	Completed

Upper Field Road	EUBY003	OPP KCS OFFICES	Completed
Vincent Gardens	EVAR001	O/S 15	Completed
Warren Close	EWAL001	O/S 1	Completed
Windermere -	EWCS301	OPP 18	Completed
Windermere -	EWCS302	O/S 28	Completed
Windermere -	EWCS303	O/S 38	Completed
Windermere -	EWCS321	R/O 50	Completed
Woodcourt Close	EWDN005	S/O 21	Completed
Worcester Close -	EWDX003	O/S WORCESTER HOUSE	Completed
Worcester Close -	EWDX004	O/S 19	Completed
Worcester Close -	EWDX005	O/S 11	Completed
Yevele Close	EYAB001	OPP 14	Completed
Ypress Drive	EYAC004	S/O FLATS 1-11	Completed
Ypress Drive	EYAC007	O/S FLATS 51-57	Completed
Ypress Drive	EYAC014	OPP MENIN ROAD	Replacement by end of June 2013

Appendix D – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A249 Ferry Road near School Lane Iwade	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.
St Michael's Road near Shakespeare Road Sittingbourne	Refurbishment of traffic signal controlled crossing.	To be programmed 2013/14 - will require two weeks to complete.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name	Parish	Description of Works	Current Status
Wards Hill Road (Love Lane/Highview Rd) Sheppey	Minster	New Footway/ Pedestrian Crossing, Development Access	Works Underway
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Complete /Minor works prior to Certificate 1
School Lane Lower Halstow	Lower Halstow	Provision of New Junction /Access for Housing Development	Carriageway completed footway requires surface course
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works completed.
The Chapel Abbey Place Faversham	Faversham	Minor Footway /Verge Works	Awaiting Design Drawings
Oare Road Faversham	Oare	Traffic Signalised Junction to New Housing Development	Works Complete Signals Commissioned
Ruins Barn Road Tunstall	Tunstall	Extension of 30MPH Zone Junction and Street Lighting Improvements	Works Completed
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	Minor Junction realignment and Traffic Signal Upgrading	Awaiting Signing of Agreement
93 Borden Lane Sittingbourne	Sittingbourne	Footway Crossing Access to Housing Development	Works Complete
Minster Road and Marine Parade Sheerness / Minster Sheppey	Sheerness / Minster	New Junction Access to Sheppey Academy (East & West Sites)	Works Underway
Leysdown Road Leysdown Sheppey	Leysdown	Upgrading School Junction / Access	Works Complete

Sondes Arms Selling Road Selling	Selling	Provision of New Access /Junction for Housing Development	Awaiting Signing of Agreement
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	Works Complete
Ferry Road Iwade	Iwade	Provision of New Junction /Access for Housing Development	Works Complete
Crescent Road Faversham	Faversham	Provision of Revised Junction to Store/Petrol Filling station	Works Complete
Swanstree Ave Sittingbourne	Swale Central	Provision of Link Route to Housing Development (Phase 2)	Works Complete

Appendix F – Transportation, PROW and safety schemes

Appendix F1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Swale District, from which a shortlist of sites have been identified. Below is a list of these locations.

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes- Contact Officer Steve Darling			
Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	New traffic signals, to ease peak hour congestion	Feasibility work being carried out, prior to public consultation in 2013/14
Swale QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways, raised kerb boarders	Phase 2 (£30k): design work in progress, to be implemented early in the financial year 2013/14
B2008 Minster Road (adjacent to the Isle of Sheppey Academy)*	Minster-on-Sea	Zebra crossing and flashing warning signs	Following initial consultation, the scheme has been amended, and is being re-consulted on in May 2013
B2006 Eurolink Way / Castle Road*	Sittingbourne	Junction realignment and road reconstruction	Works programmed for May 2013
B2005 Grovehurst Road / North Street*	Sittingbourne	Minor signing improvements, north arm of roundabout	Design work in progress; carryover from 2012/13
High Street / Central Avenue*	Sittingbourne	Pedestrian safety scheme	Feasibility work being carried out, prior to public consultation in 2013/14

Faversham lorry route signing	Faversham	Improved directions to HGV destinations	Design work in progress
A2 / A249 Key Street roundabout*	Bobbing; Borden	Cyclist safety scheme	Design work in progress
Highsted Road	Sittingbourne	New footway (Farm Crescent to Swanstree Avenue)	Land acquisition investigations underway

Appendix G – Public Rights Of Way

Public Rights Of Way- contact Officer Andrew Hutchinson			
Road Name	Parish	Description of Works	Current Status
ZR369	Eastling	Repair of existing surfaced footpath	Programmed for end of February 2013
ZU1,	Sittingbourne	Lay new surface to footpath (Saxon Shore Way)	Programmed for end February 2013
ZR122	Borden	Lay new surface on small section	Programmed for end February 2013
ZS1	Minster	Construct new footpath surface	complete

Appendix H – Bridge Works

Bridge Works – Contact Officer Tony Ambrose

Road Name	Parish	Description of Works	Current Status
Bridge Road	Faversham	Brent Swing Bridge no. 1277, Faversham Creek Repairs to north bridge bearing/support, to maintain current vehicular use. Scaffold access required below bridge. Access expected to be maintained to all bridge users.	Works completed in April 2013.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Alan Blackburn 08458 247 800